

**BAKER
HUGHES**

Rpt Date 23/Nov/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)												
Job# 1		Spud Date		MD 815.00 m			Progress 0.00 m			Present Activity Test BOP											
Operator Peak Petroleum Indust. Limited				Company Rep Thomas G. May / Chris Newton				Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan											
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN											
Drilling Assembly						Casing			Volumes		Pump Information										
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min				
0							19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0					
Drill Collars		Drill Pipe		36	31 3/4	262.00	0			Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0					
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0					
						13 3/8	12.415	800.00	0												
							12 1/4	815.00	Tot Active												
									0	Circulation Times											
									In Storage	Surface to Bit		min/stks		Total System		min/stks					
									855	Bottoms Up		min/stks									
Mud Properties						Max Ann Velocity				Hole Information											
Property			Fluid Spec			1	2	3	AV Riser		ft/min		Standpipe Pressure		psi		Water Depth		146.00 m		
Sample From						Reserve			AV Casing		ft/min		Hole Flow		USgal/min		Riser Booster Rate		USgal/min		
Check Time						11:30			AV Open Hole		ft/min		Solids Analysis								
MD m						815.00			Vc Open Hole		ft/min		Property		1	2		3	4		
TVD m						815.00			Vc Drill Pipe		ft/min		LGS %		9.17						
Bit Depth m						0.00			Min Ann Velocity				LGS lb/bbl		83.55						
Density ppg			10.00-10.50			10.30			AV Riser		ft/min		HGS %		4.10						
Funnel Visc. sec/quart						78.0			AV Casing		ft/min		HGS lb/bbl		60.42						
Test Temp degF						85.0			AV Open Hole		ft/min		Avg Dens Sol sg		3.0948						
Rheol Temp degF						120.0			Bit Information												
PV cP						41			Size												
YP lbf/100ft^2						23			Hours On Bit												
10sec Gel lbf/100ft^2						11			Bit Number												
10min Gel lbf/100ft^2						20			BHA Number				Rheology								
HTHP Temp degF						250.0			Depth In				600 RPM		105						
HTHP Pressure psi						500			Bit RPM				300 RPM		64						
Retort Water %						32.0			WOB				200 RPM		48						
Retort Base Fluid %						53.0			Nozzles				100 RPM		35						
Retort Solids %						15.0			Bit Hydraulics				6 RPM		15						
Corrected Solids %						13.3			TFA				3 RPM		13						
Oil:Water Ratio						62:38			Nozzle Vel		ft/sec										
Alk (Whole Mud-POM) cc/cc						1.30			Bit Press Loss		psi										
Cl (Whole Mud-Clom) cc/cc						44000			HHP / Area		HP/in^2		Hydraulic Analysis								
Ca (Whole Mud-Caom) cc/cc						0			HHP		%		Behavior Index (n)								
Excess Lime lb/bbl						1.7							Consistency Index (k)							#sec^n/100ft^2	
Brine Density sg						1.15							ECD @ Bit Depth							ppg	
NaCl % wt						0							ECD @ Casing Shoe							ppg	
CaCl2 % wt						18			Fluid Comments/ Recommendations												
Elect. Stab.V						307.0</															

ADVANTAGE Daily Drilling Fluids Report - 18



INTEQ

Rpt Date 23/Nov/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date		MD 815.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Thomas G. May / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1		0.0		0.0	0.0	
CENTRIFUGE	2		0.0		0.0	0.0	
DESANDER	1		0.0		0.0	0.0	
DESILTER	1		0.0		0.0	0.0	
MUD CLEANER	1		0.0	175, 210	0.0	0.0	
SHALE SHAKER	1		0.0		0.0	0.0	
SHALE SHAKER	1		0.0	3 x 110	0.0	0.0	
SHALE SHAKER	2		0.0		0.0	0.0	
SHALE SHAKER	2		0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3		0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3		0.0		0.0	0.0	
				Total Volume Lost	0	0	
Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	Weight Materials	Downhole	Left In Pit	Starting Volume	855	Riser w/o Pipe	
Brine	Water	Cased Off	Trip Losses	Daily Additions		Casing w/o Pipe	
Base Fluid	Product	Left In Hole	Injected	Daily Losses		Open Hole w/o Pipe	
Recycled	Other	Discharged	Spill To Environment	Ending Volume	855.0	String Displacement	
		SCE	Onshore Disposal	Net Change		String Capacity	
		Evaporation	Returned			Total Hole w/ Pipe	
		Other Losses				Total Active	
						Total Reserve	855.0
IADC Hours							
Run/Pull Riser		12	Move/Skid rig	2	Test BOP	10	Miscellaneous
							0
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost
Jerry Laydoo / Kunle Olayinka		234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	1350.00 USD	143522.27 USD
							Inventory Value
							612017.70 USD
Page 2							
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

**BAKER
HUGHES**

Rpt Date 23/Nov/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)					
Job# 1		Spud Date		MD 815.00 m		Progress 0.00 m			Present Activity Test BOP					
Operator Peak Petroleum Indust. Limited				Company Rep Thomas G. May / Chris Newton			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN				
Primary Currency USD				Secondary Currency				Totals USD						
Daily Product Cost		0.00		Daily Product Cost		0.00		Primary Product		124116.02				
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00				
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		19406.25				
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00				
Total Daily Cost		1350.00		Total Daily Cost		0.00		Primary Total		143522.27				
Total Inventory Value		612017.70		Total Inventory Value		0.00		Secondary Total		0.00				
									Deck Load		788880 lb			
Products and Services														
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl		
Bulk														
MIL-BAR	1000 kg	152						152	540.00			108.47		
Oil Based Product														
CARBO-GEL	25 kg	80						80	264.28					
MIL-LIME	25 kg	40						40	34.25					
MIL-LIME	25 kg	80						80	34.25					
OMNI-COTE	55 USgal	4						4	2150.00					
OMNI-MUL	55 USgal	12						12	995.06					
OMNI-PLEX	55 USgal	8						8	1618.95					
OMNI-TEC	55 USgal	8						8	925.00					
PARA-TEQ	1 bbl	1469						1469	280.00					
Water Based Product														
CAUSTIC SODA	25 kg	32						32	37.89					
MIL-GUAR	25 kg	50						50	135.00			0.69		
MIL-PAC R	25 kg								155.00			0.40		
MIL-PAC LV	25 kg								155.00			2.26		
NEW-DRILL PLUS	25 kg								110.66			1.31		
POTASSIUM CHLORIDE BRINE	1 bbl								46.85			265.81		
SODA ASH	50 kg								146.80			1.07		
Xanthan Gum	25 kg	47						47	345.22			1.19		
XCIDE 102	55 USgal	1						1	2508.30			0.01		
LCM														
CALCIUM CARBONATE - FINE	25 kg								22.68			4.52		
CALCIUM CARBONATE - FINE	25 kg	80						80	22.68					
CALCIUM CARBONATE - MED	25 kg	40						40	22.68			2.26		
KWIKSEAL - MEDIUM	25 kg	35						35	70.52					
MIL-PLUG FINE	25 kg	56						56	27.01					
Other														
BLACK MAGIC SF T	25 kg	120						120	117.25					
CALCIUM CHLORIDE (97%)	25 kg	200						200	23.21					
SAW DUST	25 kg	29						29	12.50					
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost	Inventory Value	Page 3
Jerry Laydoo / Kunle Olayinka		234-803-402-0440		Onne		234-84-462609		Lawson Ogaree		1350.00 USD		143522.27 USD	612017.70 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.														