

ADVANTAGE Daily Drilling Fluids Report - 19



INTEQ

Rpt Date 24/Nov/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date		MD 815.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Thomas G. May / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information										
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min				
12 1/4	Baker	Baker Hughes		19 1/2	172.50	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	63	316				
Drill Collars			Drill Pipe			561.4	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	68	341				
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	64	321	
7 15/16	2 3/4	9.02	5	4.276	534.76	13 3/8	12.415	800.00	212								
7 13/16	2 13/16	63.93	5	3	158.56		12 1/4	815.00	Tot Active								
8	2 3/4	18.27							773.4	Circulation Times							
									In Storage	Surface to Bit		1.6 min/321stks		Total System		32.8 min/6403stks	
									46	Bottoms Up		22.1 min/4315stks					

Mud Properties				Max Ann Velocity		Hole Information					
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	2530 psi	Water Depth	146.00 m	
Sample From		Active Pit	Active Pit		AV Casing	0.00 ft/min	Hole Flow	978 USgal/min	Riser Booster Rate	USgal/min	
Check Time		17:00	22:00		AV Open Hole	0.00 ft/min	Solids Analysis				
MD m		815.00	815.00		Vc Open Hole	0.00 ft/min	Property	1	2	3	4
TVD m		815.00	815.00		Vc Drill Pipe	0.00 ft/min	LGS %	5.34	5.16		
Bit Depth m		799.00	801.00		Min Ann Velocity		LGS lb/bbl	48.66	47.04		
Density ppg	10.00-10.50	10.00	10.00		AV Riser	ft/min	HGS %	5.02	4.99		
Funnel Visc. sec/quart		83.0	87.0		AV Casing	0.00 ft/min	HGS lb/bbl	73.92	73.43		
Test Temp degF		83.0	85.0		AV Open Hole	0.00 ft/min	Avg Dens Sol sg	3.3754	3.3863		
Rheol Temp degF		120.0	120.0		Bit Information						
PV cP		31	38		Size	12 1/4 in					
YP lbf/100ft^2		24	23		Hours On Bit						
10sec Gel lbf/100ft^2		13	13		Bit Number						
10min Gel lbf/100ft^2		22	21		BHA Number	4	Rheology				
HTHP Filtrate cc		4.0	4.0		Depth In	m	600 RPM	86	99		
HTHP Cake in/32		2.0	2.0		Bit RPM		300 RPM	55	61		
HTHP Temp degF		250.0	250.0		WOB	klbf	200 RPM	41	46		
HTHP Pressure psi		500	500		Nozzles	8x18	100 RPM	29	33		
Retort Water %		34.0	33.0		Bit Hydraulics		6 RPM	12	15		
Retort Base Fluid %		54.0	55.0		TFA	1.9880 in^2	3 RPM	11	13		
Retort Solids %		12.0	12.0		Nozzle Vel	61.5 ft/sec					
Corrected Solids %		10.4	10.1		Bit Press Loss	0 psi					
Oil:Water Ratio		61:39	63:38		HHP / Area	0.00 HP/in^2	Hydraulic Analysis				
Alk (Whole Mud-POM) cc/cc		1.20	2.00		HHP	675.0 %	Behavior Index (n)	0.000			
Cl (Whole Mud-Clom) cc/cc		42000	47000				Consistency Index (k)	0.000 #sec^n/100ft^2			
Ca (Whole Mud-Caom) cc/cc		0	0				ECD @ Bit Depth	0.68 ppg			
Excess Lime lb/bbl		1.6	2.6				ECD @ Casing Shoe	0.61 ppg			
Brine Density sg		1.14	1.16		Fluid Comments/ Recommendations						
NaCl % wt		0	0		Prepared 150 bbls of hi-vis Polymer mud in Pit #1, and added base oil to SBM to cut weight to 10.0 ppg. Drilled cement and float collar with seawater sweeping hole periodically with hi-vis Polymer mud. At 799m displaced seawater in hole to 10.0 ppg SBM and circulated while conditioning the mud. 70 bbls of SBM mud was inadvertently lost while making pit to pit mud transfers, and several leaks in mud system contributed to further mud losses after displacement.						
CaCl2 % wt		16	18								
Elect. Stab.V		315.0	367.0								
Sand %		0.20	0.20								
					Drilling Comments						
					M/u 12-1/4" bit and BHA, RIH and tagged cement at 734m. Drilled cement, float collar, and cement to 799m and displaced hole to 10.0 ppg SBM. Circulated and conditioned mud and drilled shoe track to 801m. Tested casing and cement bond.						

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Jerry Laydoo / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	42853.08 USD	186375.35 USD	604272.50 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 19



INTEQ

Rpt Date 24/Nov/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date		MD 815.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Thomas G. May / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1		0.0		0.0	0.0	
CENTRIFUGE	2		0.0		0.0	0.0	
DESANDER	1		0.0		0.0	0.0	
DESILTER	1		0.0		0.0	0.0	
MUD CLEANER	1		0.0	175, 210	0.0	0.0	
SHALE SHAKER	1		0.0		0.0	0.0	
SHALE SHAKER	1		10.0	3 x 110	0.0	0.0	
SHALE SHAKER	2		0.0		0.0	0.0	
SHALE SHAKER	2		10.0	3 x 110	0.0	0.0	
SHALE SHAKER	3		10.0	3 x 110	0.0	0.0	
SHALE SHAKER	3		0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes										
Additions bbl			Losses bbl			Total Volumes bbl				
Mud Added		Weight Materials		Downhole		Left In Pit	Starting Volume	855	Riser w/o Pipe	209.1
Brine		Water		Cased Off		Trip Losses	Daily Additions	115.1	Casing w/o Pipe	383.2
Base Fluid	99	Product	16.1	Left In Hole		Injected	Daily Losses	151	Open Hole w/o Pipe	7.2
Recycled		Other		Discharged		Spill To Environment	Ending Volume	819.1	String Displacement	38.1
				SCE		Onshore Disposal	Net Change	-35.9	String Capacity	38.3
				Evaporation		Returned			Total Hole w/ Pipe	561.4
				Other Losses	151				Total Active	773.4
									Total Reserve	46.0

IADC Hours										
Test Well	1	Drill Cement and/or Float Eqpt.				4	Tripping	7.5	Circulate	4
Miscellaneous	7.5									

BHDF Fluids Rep Jerry Laydoo / Kunle Olayinka	BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 42853.08 USD	Cumulative Cost 186375.35 USD	Inventory Value 604272.50 USD	Page 2
---	---	--------------------------	---	-------------------------------------	-----------------------------------	---	---	---------------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 24/Nov/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)				
Job# 1		Spud Date		MD 815.00 m		Progress 0.00 m			Present Activity Test Well				
Operator Peak Petroleum Indust. Limited				Company Rep Thomas G. May / Chris Newton			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN			
Primary Currency USD				Secondary Currency				Totals USD					
Daily Product Cost		41503.08		Daily Product Cost		0.00		Primary Product		165619.10			
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00			
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		20756.25			
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00			
Total Daily Cost		42853.08		Total Daily Cost		0.00		Primary Total		186375.35			
Total Inventory Value		604272.50		Total Inventory Value		0.00		Secondary Total		0.00			
								Deck Load		785062 lb			
Products and Services													
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk													
MIL-BAR		1000 kg	152					152		540.00		94.96	108.47
Oil Based Product													
CARBO-GEL		25 kg	80					80		264.28			
MIL-LIME		25 kg	40					40		34.25	1370.00	2.39	
MIL-LIME		25 kg	80					80		34.25			
OMNI-COTE		55 USgal	4					4		2150.00			
OMNI-MUL		55 USgal	12		8			4	16	995.06	3980.24	1.84	
OMNI-PLEX		55 USgal	8		4			2	10	1618.95	3237.90	0.92	
OMNI-TEC		55 USgal	8		8			2	14	925.00	1850.00	0.97	
PARA-TEQ		1 bbl	1469					99	1370	280.00	27720.00		
Water Based Product													
CAUSTIC SODA		25 kg	32					32		37.89			
MIL-GUAR		25 kg	50					50		135.00		0.61	0.69
MIL-PAC R		25 kg								155.00		0.35	0.40
MIL-PAC LV		25 kg								155.00		1.98	2.26
NEW-DRILL PLUS		25 kg								110.66		1.15	1.31
POTASSIUM CHLORIDE BRINE		1 bbl								46.85		232.69	265.81
SODA ASH		50 kg								146.80		0.93	1.07
SOLUFLAKE		25 kg			80			80		57.24			
Xanthan Gum		25 kg	47					7	40	345.22	2416.54	1.04	1.19
XCIDE 102		55 USgal	1					1		2508.30		0.01	0.01
LCM													
CALCIUM CARBONATE - FINE		25 kg								22.68		3.96	4.52
CALCIUM CARBONATE - FINE		25 kg	80		80			160		22.68			
CALCIUM CARBONATE - MED		25 kg	40		80			120		22.68		1.98	2.26
KWIKSEAL - MEDIUM		25 kg	35					35		70.52			
MIL-PLUG FINE		25 kg	56					56		27.01			
Other													
BLACK MAGIC SF T		25 kg	120					120		117.25			
CALCIUM CHLORIDE (97%)		25 kg	200		160			40	320	23.21	928.40	2.39	
SAW DUST		25 kg	29					29		12.50			
BHDF Fluids Rep		BHDF Rep Phone		Warehouse	Warehouse Phone		Coordinator		Daily Cost				