

**BAKER
HUGHES**

Rpt Date 25/Nov/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)													
Job# 1		Spud Date		MD 817.00 m			Progress 2.00 m			Present Activity Wait												
Operator Peak Petroleum Indust. Limited				Company Rep Thomas G. May / Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Troy Nolan												
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN											
Drilling Assembly						Casing		Volumes	Pump Information													
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min					
12 1/4		Baker		Baker Hughes			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0						
Drill Collars			Drill Pipe			36	31 3/4	262.00	562.8	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0						
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0						
7 15/16	2 3/4	9.02	5	4.276	510.76	13 3/8	12.415	800.00	208													
7 13/16	2 13/16	63.93	5	3	158.56		12 1/4	817.00	Tot Active													
8	2 3/4	18.27							770.8	Circulation Times												
									In Storage	Surface to Bit		min/stks		Total System		min/stks						
									69	Bottoms Up		min/stks										
Mud Properties						Max Ann Velocity			Hole Information													
Property			Fluid Spec		1	2	3	AV Riser		ft/min		Standpipe Pressure			psi		Water Depth			146.00 m		
Sample From					Active Pit			AV Casing		ft/min		Hole Flow			USgal/min		Riser Booster Rate			USgal/min		
Check Time					22:00			AV Open Hole		ft/min		Solids Analysis										
MD m					817.00			Vc Open Hole		ft/min		Property		1	2		3	4				
TVD m					817.00			Vc Drill Pipe		ft/min		LGS %		7.15								
Bit Depth m					777.00			Min Ann Velocity				LGS lb/bbl		65.16								
Density ppg			10.00-10.50		10.00			AV Riser		ft/min		HGS %		4.00								
Funnel Visc. sec/quart					82.0			AV Casing		ft/min		HGS lb/bbl		58.82								
Test Temp degF					85.0			AV Open Hole		ft/min		Avg Dens Sol sg		3.1736								
Rheol Temp degF					120.0			Bit Information														
PV cP					37			Size		12 1/4 in												
YP lbf/100ft^2					21			Hours On Bit														
10sec Gel lbf/100ft^2					12			Bit Number														
10min Gel lbf/100ft^2					21			BHA Number		4		Rheology										
HTHP Filtrate cc					4.0			Depth In		m		600 RPM		95								
HTHP Cake in/32					2.0			Bit RPM				300 RPM		58								
HTHP Temp degF					250.0			WOB		klbf		200 RPM		43								
HTHP Pressure psi					500			Nozzles		8x18		100 RPM		32								
Retort Water %					32.0			Bit Hydraulics				6 RPM		14								
Retort Base Fluid %					55.0			TFA		1.9880 in^2		3 RPM		12								
Retort Solids %					13.0			Nozzle Vel		ft/sec												

ADVANTAGE Daily Drilling Fluids Report - 20



INTEQ

Rpt Date 25/Nov/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date		MD 817.00 m		Progress 2.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Thomas G. May / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1		0.0		0.0	0.0	
CENTRIFUGE	2		0.0		0.0	0.0	
DESANDER	1		0.0		0.0	0.0	
DESILTER	1		0.0		0.0	0.0	
MUD CLEANER	1		0.0	175, 210	0.0	0.0	
SHALE SHAKER	1		0.0		0.0	0.0	
SHALE SHAKER	1		0.0	3 x 175	0.0	0.0	
SHALE SHAKER	2		0.0		0.0	0.0	
SHALE SHAKER	2		0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3		0.0	3 x 175	0.0	0.0	
SHALE SHAKER	3		0.0		0.0	0.0	
				Total Volume Lost	0	0	
Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	Weight Materials	Downhole	Left In Pit	Starting Volume	819.4	Riser w/o Pipe	209.1
Brine	Water	Cased Off	Trip Losses	Daily Additions	55	Casing w/o Pipe	383.2
Base Fluid 55	Product	Left In Hole	Injected	Daily Losses	35	Open Hole w/o Pipe	8.1
Recycled	Other	Discharged	Spill To Environment	Ending Volume	839.4	String Displacement	37.6
		SCE	Onshore Disposal	Net Change	20.0	String Capacity	37.0
		Evaporation	Returned			Total Hole w/ Pipe	562.8
		Other Losses 35				Total Active	770.8
						Total Reserve	69.0
IADC Hours							
F.I.T./L.O.T.		2	Drilling Formation	0.5	Tripping	0.5	Circulate 3
Wait		18					
BHDF Fluids Rep Jerry Laydoo / Kunle Olayinka		BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 20530.00 USD	Cumulative Cost 206905.35 USD
						Inventory Value 585092.50 USD	Page 2
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

**BAKER
HUGHES**

Rpt Date 25/Nov/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3				Mud System SYN-TEQ (PARA)					
Job# 1		Spud Date		MD 817.00 m			Progress 2.00 m			Present Activity Wait					
Operator Peak Petroleum Indust. Limited			Company Rep Thomas G. May / Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Troy Nolan						
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN					
Primary Currency USD				Secondary Currency				Totals USD							
Daily Product Cost		19180.00		Daily Product Cost		0.00		Primary Product		184799.10					
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00					
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		22106.25					
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00					
Total Daily Cost		20530.00		Total Daily Cost		0.00		Primary Total		206905.35					
Total Inventory Value		585092.50		Total Inventory Value		0.00		Secondary Total		0.00					
									Deck Load		755008	lb			
Products and Services															
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price	USD	Daily Cost	USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk															
MIL-BAR		1000 kg	152					7	145	540.00		3780.00		88.65	103.97
Oil Based Product															
CARBO-GEL		25 kg	80						80	264.28					
MIL-LIME		25 kg								34.25				2.23	0.80
MIL-LIME		25 kg	80						80	34.25					
OMNI-COTE		55 USgal	4						4	2150.00					
OMNI-MUL		55 USgal	16						16	995.06				1.72	0.61
OMNI-PLEX		55 USgal	10						10	1618.95				0.86	0.31
OMNI-TEC		55 USgal	14						14	925.00				0.91	0.32
PARA-TEQ		1 bbl	1370					55	1315	280.00		15400.00			
Water Based Product															
CAUSTIC SODA		25 kg	32						32	37.89					
MIL-GUAR		25 kg	50						50	135.00				0.57	0.66
MIL-PAC R		25 kg								155.00				0.32	0.38
MIL-PAC LV		25 kg								155.00				1.85	2.17
NEW-DRILL PLUS		25 kg								110.66				1.07	1.26
POTASSIUM CHLORIDE BRINE		1 bbl								46.85				217.24	254.77
SODA ASH		50 kg								146.80				0.87	1.02
SOLUFLAKE		25 kg	80						80	57.24					
Xanthan Gum		25 kg	40						40	345.22				0.97	1.14
XCIDE 102		55 USgal	1						1	2508.30				0.01	0.01
LCM															
CALCIUM CARBONATE - FINE		25 kg								22.68				3.69	4.33
CALCIUM CARBONATE - FINE		25 kg	160						160	22.68					
CALCIUM CARBONATE - MED		25 kg	120						120	22.68				1.85	2.17
KWIKSEAL - MEDIUM		25 kg	35						35	70.52					
MIL-PLUG FINE		25 kg	56						56	27.01					
Other															
BLACK MAGIC SF T		25 kg	120						120	117.25					
CALCIUM CHLORIDE (97%)		25 kg	320												