

**BAKER
HUGHES**

Rpt Date 27/Nov/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)								
Job# 1		Spud Date		MD 817.00 m			Progress 0.00 m			Present Activity Wait							
Operator Peak Petroleum Indust. Limited				Company Rep Thomas G. May / Chris Newton				Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Troy Nolan						
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN						
Drilling Assembly						Casing			Volumes	Pump Information							
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4		Baker		Baker Hughes			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
Drill Collars			Drill Pipe			36	31 3/4	262.00	562.8	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
7 15/16	2 3/4	9.02	5	4.276	510.76	13 3/8	12.415	800.00	205								
7 13/16	2 13/16	63.93	5	3	158.56		12 1/4	817.00	Tot Active								
8	2 3/4	18.27							767.8	Circulation Times							
									In Storage	Surface to Bit		min/stks		Total System		min/stks	
									58	Bottoms Up		min/stks					
Mud Properties						Max Ann Velocity			Hole Information								
Property			Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure		psi	Water Depth		146.00 m		
Sample From					Active Pit			AV Casing	ft/min	Hole Flow		USgal/min	Riser Booster Rate		USgal/min		
Check Time					23:30			AV Open Hole	ft/min	Solids Analysis							
MD m					817.00			Vc Open Hole	ft/min	Property		1	2		3	4	
TVD m					817.00			Vc Drill Pipe	ft/min	LGS %		7.15					
Bit Depth m					777.00			Min Ann Velocity		LGS lb/bbl		65.16					
Density ppg			10.00-10.50		10.00			AV Riser	ft/min	HGS %		4.00					
Funnel Visc. sec/quart					83.0			AV Casing	ft/min	HGS lb/bbl		58.82					
Test Temp degF					85.0			AV Open Hole	ft/min	Avg Dens Sol sg		3.1736					
Rheol Temp degF					120.0			Bit Information									
PV cP					37			Size	12 1/4 in								
YP lbf/100ft^2					21			Hours On Bit									
10sec Gel lbf/100ft^2					12			Bit Number									
10min Gel lbf/100ft^2					21			BHA Number	4	Rheology							
HTHP Filtrate cc					4.0			Depth In	m	600 RPM		95					
HTHP Cake in/32					2.0			Bit RPM		300 RPM		58					
HTHP Temp degF					250.0			WOB	klbf	200 RPM		43					
HTHP Pressure psi					500			Nozzles	8x18	100 RPM		32					
Retort Water %					32.0			Bit Hydraulics		6 RPM		14					
Retort Base Fluid %					55.0			TFA	1.9880 in^2	3 RPM		12					
Retort Solids %					13.0			Nozzle Vel	ft/sec								
Corrected Solids %					11.1			Bit Press Loss	psi								
Oil:Water Ratio					63:37			HHP / Area	HP/in^2	Hydraulic Analysis							
Alk (Whole Mud-POM) cc/cc					2.00			HHP	%	Behavior Index (n)							
Cl (Whole Mud-Clom) cc/cc					47000					Consistency Index (k)							
Ca (Whole Mud-Caom) cc/cc					0					#sec^n/100ft^2							
Excess Lime lb/bbl					2.6					ECD @ Bit Depth							
										ECD @ Casing Shoe							
Brine Density sg					1.16			Fluid Comments/ Recommendations									
NaCl % wt					0			Circulated bottoms up.									
CaCl2 % wt					19												
Elect. Stab.V					372.0												
Sand %					0.20												

ADVANTAGE Daily Drilling Fluids Report - 22



INTEQ

Rpt Date 27/Nov/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date		MD 817.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Thomas G. May / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1		0.0		0.0	0.0	
CENTRIFUGE	2		0.0		0.0	0.0	
DESANDER	1		0.0		0.0	0.0	
DESILTER	1		0.0		0.0	0.0	
MUD CLEANER	1		0.0	175, 210	0.0	0.0	
SHALE SHAKER	1		0.0		0.0	0.0	
SHALE SHAKER	1		0.0	3 x 175	0.0	0.0	
SHALE SHAKER	2		0.0		0.0	0.0	
SHALE SHAKER	2		0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3		0.0	3 x 175	0.0	0.0	
SHALE SHAKER	3		0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	Weight Materials	Downhole	Left In Pit	Starting Volume	839.8	Riser w/o Pipe	209.1
Brine	Water	Cased Off	Trip Losses	Daily Additions		Casing w/o Pipe	383.2
Base Fluid	Product	Left In Hole	Injected	Daily Losses	14	Open Hole w/o Pipe	8.1
Recycled	Other	Discharged	Spill To Environment	Ending Volume	825.8	String Displacement	37.6
		SCE	Onshore Disposal	Net Change	-14.0	String Capacity	37.0
		Evaporation	Returned			Total Hole w/ Pipe	562.8
		Other Losses	14			Total Active	767.8
						Total Reserve	58.0

IADC Hours							
Drilling Formation	0	Tripping	0	Circulate	0	Wait	24
BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value
Jerry Laydoo / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	1350.00 USD	209605.35 USD	585092.50 USD

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 27/Nov/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3				Mud System SYN-TEQ (PARA)						
Job# 1		Spud Date		MD 817.00 m			Progress 0.00 m			Present Activity Wait						
Operator Peak Petroleum Indust. Limited			Company Rep Thomas G. May / Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Troy Nolan							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN						
Primary Currency USD				Secondary Currency				Totals USD								
Daily Product Cost		0.00		Daily Product Cost		0.00		Primary Product		184799.10						
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00						
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		24806.25						
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00						
Total Daily Cost		1350.00		Total Daily Cost		0.00		Primary Total		209605.35						
Total Inventory Value		585092.50		Total Inventory Value		0.00		Secondary Total		0.00						
								Deck Load		755008 lb						
Products and Services																
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl			
Bulk																
MIL-BAR		1000 kg	145					145		540.00		88.87	103.97			
Oil Based Product																
CARBO-GEL		25 kg	80					80		264.28						
MIL-LIME		25 kg								34.25		2.21	0.80			
MIL-LIME		25 kg	80					80		34.25						
OMNI-COTE		55 USgal	4					4		2150.00						
OMNI-MUL		55 USgal	16					16		995.06		1.71	0.61			
OMNI-PLEX		55 USgal	10					10		1618.95		0.85	0.31			
OMNI-TEC		55 USgal	14					14		925.00		0.90	0.32			
PARA-TEQ		1 bbl	1315					1315		280.00						
Water Based Product																
CAUSTIC SODA		25 kg	32					32		37.89						
MIL-GUAR		25 kg	50					50		135.00		0.57	0.66			
MIL-PAC R		25 kg								155.00		0.33	0.38			
MIL-PAC LV		25 kg								155.00		1.85	2.17			
NEW-DRILL PLUS		25 kg								110.66		1.07	1.26			
POTASSIUM CHLORIDE BRINE		1 bbl								46.85		217.77	254.77			
SODA ASH		50 kg								146.80		0.87	1.02			
SOLUFLAKE		25 kg	80					80		57.24						
Xanthan Gum		25 kg	40					40		345.22		0.97	1.14			
XCIDE 102		55 USgal	1					1		2508.30		0.01	0.01			
LCM																
CALCIUM CARBONATE - FINE		25 kg								22.68		3.70	4.33			
CALCIUM CARBONATE - FINE		25 kg	160					160		22.68						
CALCIUM CARBONATE - MED		25 kg	120					120		22.68		1.85	2.17			
KWIKSEAL - MEDIUM		25 kg	35					35		70.52						
MIL-PLUG FINE		25 kg	56					56		27.01						
Other																
BLACK MAGIC SF T		25 kg	120					120		117.25						
CALCIUM CHLORIDE (97%)		25 kg	320					320		23.21		2.21	0.80			
SAW DUST		25 kg	29					29		12.50						
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 3
Jerry Laydoo / Kunle Olayinka																