

**BAKER
HUGHES**

Rpt Date 06/Dec/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)								
Job# 1		Spud Date 09/Nov/2006			MD 817.00 m		Progress 0.00 m		Present Activity Test BOP								
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon / Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Troy Nolan								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN							
Drilling Assembly						Casing		Volumes	Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4		Baker		Baker Hughes			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
Drill Collars			Drill Pipe			36	31 3/4	262.00	562.7	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
7 15/16	2 3/4	9.02	5	4.276	512.76	13 3/8	12.415	800.00	505								
7 13/16	2 13/16	63.93	5	3	158.56		12 1/4	817.00	Tot Active								
8	2 3/4	18.27							1067.7	Circulation Times							
									In Storage	Surface to Bit		min/stks		Total System		min/stks	
									847	Bottoms Up		min/stks					
Mud Properties						Max Ann Velocity			Hole Information								
Property			Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure		psi	Water Depth		146.00 m		
Sample From					Active Pit			AV Casing	ft/min	Hole Flow		USgal/min	Riser Booster Rate		USgal/min		
Check Time					23:30			AV Open Hole	ft/min	Solids Analysis							
MD m					817.00			Vc Open Hole	ft/min	Property		1	2	3	4		
TVD m					817.00			Vc Drill Pipe	ft/min	LGS %		6.26					
Bit Depth m					779.00			Min Ann Velocity		LGS lb/bbl		57.06					
Density ppg			10.00-10.50		10.10			AV Riser	ft/min	HGS %		4.84					
Funnel Visc. sec/quart					95.0			AV Casing	ft/min	HGS lb/bbl		71.20					
Test Temp degF					120.0			AV Open Hole	ft/min	Avg Dens Sol sg		3.2973					
Rheol Temp degF					120.0			Bit Information									
PV cP					33			Size	12 1/4 in								
YP lbf/100ft^2					24			Hours On Bit									
10sec Gel lbf/100ft^2					12			Bit Number									
10min Gel lbf/100ft^2					18			BHA Number	4	Rheology							
HTHP Filtrate cc					4.0			Depth In	m	600 RPM		90					
HTHP Cake in/32					2.0			Bit RPM		300 RPM		57					
HTHP Temp degF					250.0			WOB	klbf	200 RPM		45					
HTHP Pressure psi					500			Nozzles	8x18	100 RPM		31					
Retort Water %					31.0			Bit Hydraulics		6 RPM		12					
Retort Base Fluid %					56.0			TFA	1.9880 in^2	3 RPM		11					
Retort Solids %					13.0			Nozzle Vel	ft/sec								
Corrected Solids %																	

**BAKER
HUGHES**

Rpt Date 06/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)						
Job# 1		Spud Date 09/Nov/2006		MD 817.00 m		Progress 0.00 m		Present Activity Test BOP					
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN					
Solids Control Equipment													
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments			
CENTRIFUGE	1		0.0			0.0		0.0					
CENTRIFUGE	2		0.0			0.0		0.0					
DESANDER	1		0.0			0.0		0.0					
DESILTER	1		0.0			0.0		0.0					
MUD CLEANER	1		0.0	175, 210		0.0		0.0					
SHALE SHAKER	1		0.0			0.0		0.0					
SHALE SHAKER	1		0.0	3 x 175		0.0		0.0					
SHALE SHAKER	2		0.0			0.0		0.0					
SHALE SHAKER	2		0.0	3 x 110		0.0		0.0					
SHALE SHAKER	3		0.0	3 x 175		0.0		0.0					
SHALE SHAKER	3		0.0			0.0		0.0					
				Total Volume Lost		0		0					
Volumes													
Additions bbl			Losses bbl				Total Volumes bbl						
Mud Added	Weight Materials		Downhole		Left In Pit		Starting Volume		1927.7	Riser w/o Pipe	209.1		
Brine	Water		Cased Off		Trip Losses		Daily Additions			Casing w/o Pipe	383.2		
Base Fluid	Product		Left In Hole		Injected		Daily Losses		13	Open Hole w/o Pipe	8.1		
Recycled	Other		Discharged		Spill To Environment		Ending Volume		1914.7	String Displacement	37.6		
			SCE		Onshore Disposal		Net Change		-13.0	String Capacity	37.2		
			Evaporation		Returned					Total Hole w/ Pipe	562.7		
			Other Losses		13					Total Active	1067.7		
										Total Reserve	847.0		
IADC Hours													
Drilling Formation				0	Tripping		0	Circulate		1	Wait	23	
Primary Currency USD				Secondary Currency				Totals USD					
Daily Product Cost		0.00		Daily Product Cost		0.00		Primary Product		184799.10			
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00			
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		36956.25			
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00			
Total Daily Cost		1350.00		Total Daily Cost		0.00		Primary Total		221755.35			
Total Inventory Value		585092.50		Total Inventory Value		0.00		Secondary Total		0.00			
								Deck Load		755008		lb	
Products and Services													
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk													
MIL-BAR	1000 kg	145						145	540.00		89.44	103.92	
Oil Based Product													
CARBO-GEL	25 kg	80						80	264.28				
MIL-LIME	25 kg	80						80	34.25				
OMNI-COTE	55 USgal	4						4	2150.00				
OMNI-MUL	55 USgal	16						16	995.06		1.66	0.62	
OMNI-PLEX	55 USgal	10						10	1618.95		0.83	0.31	
OMNI-TEC	55 USgal	14						14	925.00		0.88	0.33	
PARA-TEQ	1 bbl	1315						1315	280.00				
Water Based Product													
CAUSTIC SODA	25 kg	32						32	37.89				
MIL-GUAR	25 kg	50						50	135.00		0.57	0.66	
SOLUFLAKE	25 kg	80						80	57.24				
Xanthan Gum	25 kg	40						40	345.22		0.98	1.14	
XCIDE 102	55 USgal	1						1	2508.30		0.01	0.01	
LCM													
CALCIUM CARBONATE - FINE	25 kg	160						160	22.68				
CALCIUM CARBONATE - MED	25 kg	120						120	22.68		1.86	2.16	
KWIKSEAL - MEDIUM	25 kg	35											