

ADVANTAGE Daily Drilling Fluids Report - 33



INTEQ

Rpt Date 08/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 09/Nov/2006		MD 950.00 m		Progress 40.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information							
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
12 1/4	Baker	Baker Hughes		19 1/2	172.50	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0		
						626.1	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0		
Drill Collars			Drill Pipe											
OD in	ID in	Length m	OD in	ID in	Length m		Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
7 15/16	2 3/4	9.02	5	4.276	526.76	13 3/8	12.415	800.00						
7 13/16	2 13/16	63.93	5	3	158.56		12 1/4	950.00						
8	2 3/4	18.27												
						Tot Active								
						1160.1								
						In Storage								
						708								
							Circulation Times							
							Surface to Bit		min/stks		Total System		min/stks	
							Bottoms Up		min/stks					

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth
Sample From		Reserve	Active Pit	Active Pit	AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate
Check Time		03:30	09:30	19:30	AV Open Hole	ft/min	Solids Analysis		
MD m		950.00	950.00	950.00	Vc Open Hole	ft/min	Property	1	2
TVD m		950.00	950.00	950.00	Vc Drill Pipe	ft/min	LGS %	7.01	11.06
Bit Depth m		950.00	950.00	793.00	Min Ann Velocity		LGS lb/bbl	63.88	100.77
Density ppg	10.00-10.50	10.00	10.00	9.60	AV Riser	ft/min	HGS %	4.09	2.24
Funnel Visc. sec/quart		95.0	90.0	70.0	AV Casing	ft/min	HGS lb/bbl	60.17	33.04
Test Temp degF		90.0	90.0	90.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.1893	2.8700
Rheol Temp degF		120.0	120.0	120.0	Bit Information				
PV cP		34	35	30	Size	12 1/4 in			
YP lbf/100ft^2		22	24	18	Hours On Bit				
10sec Gel lbf/100ft^2		12	11	10	Bit Number				
10min Gel lbf/100ft^2		18	21	15	BHA Number	4	Rheology		
HTHP Filtrate cc		4.0	4.0	5.0	Depth In	m	600 RPM	90	94
HTHP Cake in/32		2.0	2.0	2.0	Bit RPM		300 RPM	56	59
HTHP Temp degF		250.0	250.0	250.0	WOB	klbf	200 RPM	48	45
HTHP Pressure psi		500	500	500	Nozzles	8x18	100 RPM	31	30
Retort Water %		31.0	29.0	25.0	Bit Hydraulics		6 RPM	12	11
Retort Base Fluid %		56.0	56.0	65.0	TFA	1.9880 in^2	3 RPM	11	10
Retort Solids %		13.0	15.0	10.0	Nozzle Vel	ft/sec			
Corrected Solids %		11.1	13.3	8.6	Bit Press Loss	psi			
Oil:Water Ratio		64:36	66:34	72:28	HHP / Area	HP/in^2	Hydraulic Analysis		
Alk (Whole Mud-POM) cc/cc		1.00	1.00	1.00	HHP	%	Behavior Index (n)		
Cl (Whole Mud-Clom) cc/cc		48000	43000	36000			Consistency Index (k)		
Ca (Whole Mud-Caom) cc/cc		32000	32000	28000			ECD @ Bit Depth		
Excess Lime lb/bbl		1.3	1.3	1.3			ECD @ Casing Shoe		
Brine Density sg		1.17	1.16	1.16	Fluid Comments/ Recommendations				
NaCl % wt		0	0	0	Treated active mud with CaCl2 and Omniplex while drilling. Mixed and pumped 2 x 60-bbl LCM pills comprising 21 ppb Solufake M; 18 ppb Kwikseal M; & 25 ppb Nut Plug F - total 64 ppb and allowed time to soak. Received 710 bbls of 10.2 ppg SBM from 'Crusader', and cut weight of all mud in pits to 9.6 ppg with base oil, while conditioning with Carbogel and Lime.				
CaCl2 % wt		20	19	18					
Elect. Stab.V		376.0	380.0	400.0					
Sand %		0.20	0.20	0.10					
					Drilling Comments				
					Drilled to 950m and lost total returns. Spotted LCM pill on bottom and let soak for 1 hr - total losses continued so POOH to casing shoe while preparing another LCM pill. RIH to bottom, spotted second LCM pill, and POOH to shoe. Let pill soak while preparing third LCM pill with remainder of LCM on board.				

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Jerry Laydoo / Ayo Okomayin	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	70568.97 USD	317617.36 USD	494046.09 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 08/Dec/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)						
Job# 1		Spud Date 09/Nov/2006			MD 950.00 m		Progress 40.00 m		Present Activity Wait						
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon / Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Troy Nolan						
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN						
Solids Control Equipment															
Name		#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments				
CENTRIFUGE		1		0.0			0.0		0.0						
CENTRIFUGE		2		0.0			0.0		0.0						
DESANDER		1		0.0			0.0		0.0						
DESILTER		1		0.0			0.0		0.0						
MUD CLEANER		1		0.0	175, 210		0.0		0.0						
SHALE SHAKER		1		0.0			0.0		0.0						
SHALE SHAKER		1		4.0	3 x 175		2.0		0.0						
SHALE SHAKER		2		0.0			0.0		0.0						
SHALE SHAKER		2		4.0	3 x 110		2.0		0.0						
SHALE SHAKER		3		4.0	3 x 175		2.0		0.0						
SHALE SHAKER		3		0.0			0.0		0.0						
					Total Volume Lost		6		0						
Volumes															
Additions bbl				Losses bbl				Total Volumes bbl							
Mud Added	710	Weight Materials			Downhole	906	Left In Pit		Starting Volume	1883.4	Riser w/o Pipe	209.1			
Brine		Water			Cased Off		Trip Losses		Daily Additions	899.3	Casing w/o Pipe	383.2			
Base Fluid	155	Product		34.3	Left In Hole		Injected		Daily Losses	915	Open Hole w/o Pipe	71.7			
Recycled		Other			Discharged		Spill To Environment		Ending Volume	1867.7	String Displacement	37.9			
					SCE	6	Onshore Disposal		Net Change	-15.7	String Capacity	38.0			
					Evaporation	3	Returned				Total Hole w/ Pipe	626.1			
					Other Losses						Total Active	1160.1			
											Total Reserve	708.0			
IADC Hours															
Drilling Formation				3.5	Tripping		6	Wait		5	Miscellaneous		9.5		
Primary Currency USD				Secondary Currency				Totals USD							
Daily Product Cost				69218.97				Daily Product Cost		0.00		Primary Product		277961.11	
Daily Tax				0.00				Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit				0.00				Debit/Credit		0.00		Primary Engineering		39656.25	
Daily Engineering Cost				1350.00				Daily Engineering Cost		0.00		Secondary Engineering		0.00	
Total Daily Cost				70568.97				Total Daily Cost		0.00		Primary Total		317617.36	
Total Inventory Value				494046.09				Total Inventory Value		0.00		Secondary Total		0.00	
										Deck Load		672638		lb	
Products and Services															
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl		
Bulk															
MIL-BAR		1000 kg	145						145	540.00		84.65	103.03		
Oil Based Product															
CARBO-GEL		25 kg	80					37	43	264.28	9778.36	0.98			
MIL-LIME		25 kg	40					35	5	34.25	1198.75	1.85			
OMNI-COTE		55 USgal	4						4	2150.00					
OMNI-MUL		55 USgal	12						12	995.06		1.75	0.68		
OMNI-PLEX		55 USgal	10					2	8	1618.95	3237.90	0.93	0.34		
OMNI-TEC		55 USgal	12						12	925.00		0.92	0.36		
PARA-TEQ		1 bbl	1265					155	1110	280.00	43400.00				
SYN-TEQ (PARA)		1 bbl		710				710							
Water Based Product															
CAUSTIC SODA		25 kg	32						32	37.89					
MIL-GUAR		25 kg	50						50	135.00		0.54	0.66		
SOLUFLAKE		25 kg	80					80		57.24	4579.20	2.12			
Xanthan Gum		25 kg	40						40	345.22		0.93	1.13		
XCIDE 102		55 USgal	1						1	2508.30		0.01	0.01		
LCM															
CALCIUM CARBONATE - FINE		25 kg	120						120	22.68		0.92			