

**BAKER
HUGHES**

Rpt Date 10/Dec/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)								
Job# 1		Spud Date 09/Nov/2006			MD 1113.00 m		Progress 163.00 m		Present Activity Drilling Formation								
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon / Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Troy Nolan								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN								
Drilling Assembly				Casing			Volumes	Pump Information									
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4		Baker		Baker Hughes			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	71	356
Drill Collars			Drill Pipe			36	31 3/4	262.00	697.2	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	62	311
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
7 15/16	2 3/4	9.02	5	4.276	846.76	13 3/8	12.415	800.00	418								
7 13/16	2 13/16	63.93	5	3	158.56		12 1/4	1113.00	Tot Active								
8	2 3/4	18.27							1115.2	Circulation Times							
									In Storage	Surface to Bit		min/stks			Total System		min/stks
									307	Bottoms Up		min/stks					
Mud Properties						Max Ann Velocity			Hole Information								
Property		Fluid Spec		1	2	3	AV Riser		ft/min	Standpipe Pressure		psi	Water Depth				146.00 m
Sample From				Reserve	Flow Line	Active Pit	AV Casing		ft/min	Hole Flow		USgal/min	Riser Booster Rate				USgal/min
Check Time				03:30	09:00	20:25	AV Open Hole		ft/min	Solids Analysis							
MD m				950.00	979.00	1077.00	Vc Open Hole		ft/min	Property		1	2		3	4	
TVD m				950.00	979.00	1077.00	Vc Drill Pipe		ft/min	LGS %		5.15	11.86		11.78		
Bit Depth m				950.00	979.00	1077.00	Min Ann Velocity			LGS lb/bbl		46.95	108.06		107.39		
Density ppg		10.00-10.50		9.60	9.60	9.60	AV Riser		ft/min	HGS %		4.68	0.57		0.43		
Funnel Visc. sec/quart				55.0	74.0	75.0	AV Casing		ft/min	HGS lb/bbl		68.85	8.36		6.28		
Flow Line Temp degF					115.0	120.0	AV Open Hole		ft/min	Avg Dens Sol sg		3.3614	2.6731		2.6559		
Test Temp degF				92.0	113.0	120.0	Bit Information										
Rheol Temp degF				120.0	120.0	120.0	Size		12 1/4 in								
PV cP				22	32	26	Hours On Bit										
YP lbf/100ft^2				10	27	28	Bit Number										
10sec Gel lbf/100ft^2				7	16	18	BHA Number		4	Rheology							
10min Gel lbf/100ft^2				13	25	23	Depth In		m	600 RPM		54	91		80		
HTHP Filtrate cc				5.0	3.0	3.0	Bit RPM			300 RPM		32	59		54		
HTHP Cake in/32				2.0	2.0	2.0	WOB		klbf	200 RPM		24	47		44		
HTHP Temp degF				250.0	250.0	250.0	Nozzles		8x18	100 RPM		16	34		32		
HTHP Pressure psi				500	500	500	Bit Hydraulics			6 RPM		8	15		15		
Retort Water %				24.0	28.0	28.0	TFA		1.9880 in^2	3 RPM		6	14		14		
Retort Base Fluid %				65.0	58.0	58.0	Nozzle Vel		ft/sec								
Retort Solids %				11.0	14.0	14.0	Bit Press Loss		psi								
Corrected Solids %				9.8	12.4	12.2	HHP / Area		HP/in^2	Hydraulic Analysis							
Oil:Water Ratio				73:27	67:33	67:33	HHP		%	Behavior Index (n)							
Alk (Whole Mud-POM) cc/cc				1.00	1.40	1.70				Consistency Index (k)						#sec^n/100ft^2	
Cl (Whole Mud-Clom) cc/cc				30000	40000	45000				ECD @ Bit Depth						ppg	
Ca (Whole Mud-Caom) cc/cc																	

**BAKER
HUGHES**

Rpt Date 10/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)					
Job# 1	Spud Date 09/Nov/2006		MD 1113.00 m		Progress 163.00 m		Present Activity Drilling Formation					
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon / Chris Newton			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Troy Nolan					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN			
Solids Control Equipment												
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments		
CENTRIFUGE	1		0.0			0.0		0.0				
CENTRIFUGE	2		0.0			0.0		0.0				
DESANDER	1		0.0			0.0		0.0				
DESILTER	1		0.0			0.0		0.0				
MUD CLEANER	1		0.0	175, 210		0.0		0.0				
SHALE SHAKER	1		0.0			0.0		0.0				
SHALE SHAKER	1		24.0	3 x 175		5.0		0.0				
SHALE SHAKER	2		0.0			0.0		0.0				
SHALE SHAKER	2		24.0	3 x 110		5.0		0.0				
SHALE SHAKER	3		24.0	3 x 175		5.0		0.0				
SHALE SHAKER	3		0.0			0.0		0.0				
				Total Volume Lost		15		0				
Volumes												
Additions bbl			Losses bbl			Total Volumes bbl						
Mud Added	Weight Materials			Downhole	118	Left In Pit	Starting Volume	1452.7	Riser w/o Pipe	209.1		
Brine	Water			Cased Off		Trip Losses	Daily Additions	114.5	Casing w/o Pipe	383.2		
Base Fluid	90	Product	24.5	Left In Hole		Injected	Daily Losses	145	Open Hole w/o Pipe	149.7		
Recycled		Other		Discharged		Spill To Environment	Ending Volume	1422.2	String Displacement	44.8		
				SCE	15	Onshore Disposal	Net Change	-30.5	String Capacity	56.6		
				Evaporation	12	Returned			Total Hole w/ Pipe	697.2		
				Other Losses					Total Active	1115.2		
									Total Reserve	307.0		
IADC Hours												
Drilling Formation			19.5	Tripping		3	Rig Repair		0.5	Circulate	1	
Primary Currency USD				Secondary Currency				Totals USD				
Daily Product Cost		56616.95		Daily Product Cost		0.00		Primary Product		357538.06		
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00		
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		42356.25		
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00		
Total Daily Cost		57966.95		Total Daily Cost		0.00		Primary Total		399894.31		
Total Inventory Value		469697.46		Total Inventory Value		0.00		Secondary Total		0.00		
								Deck Load		621606	lb	
Products and Services												
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk												
MIL-BAR	1000 kg	145					10	135	540.00	5400.00	78.21	102.08
Oil Based Product												
CARBO-GEL	25 kg	43		80			43	80	264.28	11364.04	2.49	
MIL-LIME	25 kg	5		160			45	120	34.25	1541.25	3.11	
OMNI-COTE	55 USgal	4						4	2150.00			
OMNI-MUL	55 USgal	12		12			4	20	995.06	3980.24	2.27	1.62
OMNI-PLEX	55 USgal	8		8			4	12	1618.95	6475.80	2.01	0.34
OMNI-TEC	55 USgal	12						12	925.00		0.66	0.36
PARA-TEQ	1 bbl	1028					90	938	280.00	25200.00		
SYN-TEQ (PARA)	1 bbl											
Water Based Product												
CAUSTIC SODA	25 kg	32						32	37.89			
MIL-GUAR	25 kg	50						50	135.00		0.50	0.65
SOLUFLAKE	25 kg								57.24		1.31	
Xanthan Gum	25 kg	40					1	39	345.22	345.22	0.86	1.12
XCIDE 102	55 USgal	1						1	2508.30		0.01	0.01
LCM												
CALCIUM CARBONATE - FINE	25 kg	120					20	100	22.68	453.60	1.44	
CALCIUM CARBONATE - MED	25 kg	80						80	22.68		2.20	2.13
KWIKSEAL - MEDIUM	25 kg											