

**BAKER
HUGHES**

Rpt Date 13/Dec/2006			Well Name/No Bilabri D3			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)										
Job# 1		Spud Date 09/Nov/2006			MD 1215.00 m			Progress 0.00 m		Present Activity Cementing									
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Terry Nanidis										
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN									
Drilling Assembly				Casing			Volumes	Pump Information											
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
0							19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
Drill Collars		Drill Pipe		36	31 3/4	262.00	764.7			Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
			5	4.276	1215.00	13 3/8	12.415	800.00	413										
							12 1/4	1215.00	Tot Active										
									1177.7	Circulation Times									
									In Storage	Surface to Bit		min/stks		Total System		min/stks			
									438	Bottoms Up		min/stks							
Mud Properties						Max Ann Velocity				Hole Information									
Property			Fluid Spec		1	2	3	AV Riser		ft/min		Standpipe Pressure		psi		Water Depth		146.00 m	
Sample From					Reserve	Active Pit		AV Casing		ft/min		Hole Flow		USgal/min		Riser Booster Rate		USgal/min	
Check Time					06:00	09:00		AV Open Hole		ft/min		Solids Analysis							
MD m					1215.00	1215.00		Vc Open Hole		ft/min		Property		1	2	3	4		
TVD m					1215.00	1215.00		Vc Drill Pipe		ft/min		LGS %		2.91	11.18				
Bit Depth m					0.00	1215.00		Min Ann Velocity				LGS lb/bbl		26.50	101.90				
Density ppg			10.00-10.50		7.80	6.50		AV Riser		ft/min		HGS %		0.00	0.00				
Funnel Visc. sec/quart					31.0	59.0		AV Casing		ft/min		HGS lb/bbl		0.00	0.00				
Test Temp degF					85.0	100.0		AV Open Hole		ft/min		Avg Dens Sol sg		1.1220					
Rheol Temp degF					120.0	120.0		Bit Information											
PV cP					13	30		Size											
YP lbf/100ft^2					2	21		Hours On Bit											
10sec Gel lbf/100ft^2					1	11		Bit Number											
10min Gel lbf/100ft^2					2	15		BHA Number				Rheology							
HTHP Filtrate cc						4.0		Depth In				600 RPM		28	81				
HTHP Cake in/32						2.0		Bit RPM				300 RPM		15	51				
HTHP Temp degF						250.0		WOB				200 RPM		10	36				
HTHP Pressure psi						500		Nozzles				100 RPM		6	27				
Retort Water %					24.0	24.0		Bit Hydraulics				6 RPM		2	11				
Retort Base Fluid %					71.0	63.0		TFA				3 RPM		1	10				
Retort Solids %					5.0	13.0		Nozzle Vel		ft/sec									

ADVANTAGE Daily Drilling Fluids Report - 38



INTEQ

Rpt Date 13/Dec/2006		Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)								
Job# 1	Spud Date 09/Nov/2006			MD 1215.00 m		Progress 0.00 m		Present Activity Cementing								
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN							
Solids Control Equipment																
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments						
CENTRIFUGE	1		0.0			0.0		0.0								
CENTRIFUGE	2		0.0			0.0		0.0								
DESANDER	1		0.0			0.0		0.0								
DESILTER	1		0.0			0.0		0.0								
MUD CLEANER	1		0.0	175, 210		0.0		0.0								
SHALE SHAKER	1		0.0			0.0		0.0								
SHALE SHAKER	1		3.0	3 x 175		1.0		0.0								
SHALE SHAKER	2		0.0			0.0		0.0								
SHALE SHAKER	2		3.0	3 x 110		0.0		0.0								
SHALE SHAKER	3		3.0	3 x 175		1.0		0.0								
SHALE SHAKER	3		0.0			0.0		0.0								
				Total Volume Lost		2		0								
Volumes																
Additions bbl			Losses bbl				Total Volumes bbl									
Mud Added	Weight Materials		18	Downhole	298	Left In Pit	Starting Volume		1897	Riser w/o Pipe	209.1					
Brine	Water			Cased Off		Trip Losses	Daily Additions		20.3	Casing w/o Pipe	383.2					
Base Fluid	Product		2.3	Left In Hole		Injected	Daily Losses		301	Open Hole w/o Pipe	198.5					
Recycled	Other			Discharged		Spill To Environment	Ending Volume		1616.3	String Displacement	26.0					
				SCE	2	Onshore Disposal	Net Change		-280.7	String Capacity	70.8					
				Evaporation	1	Returned				Total Hole w/ Pipe	764.7					
				Other Losses						Total Active	1177.7					
										Total Reserve	438.0					
IADC Hours																
Cementing			1	Tripping			10	Wait	8	Circulate		5				
Primary Currency USD				Secondary Currency				Totals USD								
Daily Product Cost			7387.20		Daily Product Cost			0.00		Primary Product			420352.25			
Daily Tax			0.00		Daily Tax			0.00		Secondary Product			0.00			
Debit/Credit			0.00		Debit/Credit			0.00		Primary Engineering			46406.25			
Daily Engineering Cost			1350.00		Daily Engineering Cost					Secondary Engineering			0.00			
Total Daily Cost			8737.20		Total Daily Cost			0.00		Primary Total			466758.50			
Total Inventory Value			415955.27		Total Inventory Value			0.00		Secondary Total			0.00			
										Deck Load			536060 lb			
Products and Services																
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD		Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl		
Bulk																
MIL-BAR		1000 kg	108					12	96	540.00		6480.00	100.01	181.73		
Oil Based Product																
CARBO-GEL		25 kg								264.28			2.41	3.39		
MIL-LIME		25 kg	75						75	34.25			2.40	1.24		
OMNI-COTE		55 USgal	2						2	2150.00			0.17	0.76		
OMNI-MUL		55 USgal	16						16	995.06			2.53	2.25		
OMNI-PLEX		55 USgal	8						8	1618.95			1.59	1.78		
OMNI-TEC		55 USgal	12						12	925.00			0.51	0.33		
PARA-TEQ		1 bbl	938						938	280.00						
SYN-TEQ (PARA)		1 bbl														
Water Based Product																
CAUSTIC SODA		25 kg	32						32	37.89						
MIL-GUAR		25 kg	50						50	135.00			0.56	0.60		
SOLUFLAKE		25 kg								57.24			0.68			
Xanthan Gum		25 kg	39						39	345.22			0.96	1.03		
XCIDE 102		55 USgal	1						1	2508.30			0.01	0.01		
LCM																
CALCIUM CARBONATE - FINE		25 kg	220					20	200	22.68		453.60	2.59	2.43		
CALCIUM CARBONATE - MED		25 kg	220					20	200	22.68		453.60	3.46	4.38		
KWIKSEAL - MEDIUM		25 kg								70.52			0.55			
MIL-PLUG FINE		25 kg								27.01			0.47			
Other																
BLACK MAGIC SF T		25 kg	120						120	117.25						
CALCIUM CHLORIDE (97%)		25 kg	310						310	23.21			4.95	5.17		
SAW DUST		25 kg	29						29	12.50						
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 2
Jerry Laydoo / Kunle Olayinka		234-803-402-0440		Onne		234-84-462609		Lawson Ogaree		8737.20 USD		466758.50 USD		415955.27 USD		
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.																