

**BAKER
HUGHES**

Rpt Date 15/Dec/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)							
Job# 1	Spud Date 09/Nov/2006			MD 1215.00 m		Progress 0.00 m		Present Activity Drill Cement and/or Float Eqpt.								
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Terry Nanidis							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN						
Drilling Assembly				Casing			Volumes	Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4		Baker		Baker Hughes			19 1/2	172.50	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	60	301
Drill Collars				Drill Pipe		36	31 3/4	262.00	746.5	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	60	301
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
7 15/16	2 3/4	9.02	5	4.276	818.76	13 3/8	12.415	800.00	435							
7 13/16	2 13/16	63.93	5	3	158.56		12 1/4	1215.00	Tot Active							
8	2 3/4	18.27							1181.5	Circulation Times						
									In Storage	Surface to Bit		3.8 min/460stks		Total System		78.1 min/9372stks
									1039	Bottoms Up		43.9 min/5270stks				
Mud Properties						Max Ann Velocity			Hole Information							
Property		Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure	1125 psi		Water Depth 146.00 m				
Sample From				Reserve	Flow Line	Active Pit	AV Casing	ft/min	Hole Flow	602 USgal/min		Riser Booster Rate USgal/min				
Check Time				07:30	19:00	23:00	AV Open Hole	ft/min	Solids Analysis							
MD m				1215.00	1215.00	1215.00	Vc Open Hole	ft/min	Property	1		2		3		4
TVD m				1215.00	1215.00	1215.00	Vc Drill Pipe	ft/min	LGS %	2.91		5.58		5.98		
Bit Depth m				983.00	1036.00	1085.00	Min Ann Velocity		LGS lb/bbl	26.50		50.86		54.48		
Density ppg				7.80	9.25	9.20	AV Riser	ft/min	HGS %	0.00		2.08		1.73		
Funnel Visc. sec/quart				33.0	73.0	71.0	AV Casing	ft/min	HGS lb/bbl	0.00		30.66		25.49		
Flow Line Temp degF					100.0	100.0	AV Open Hole	ft/min	Avg Dens Sol sg	1.1220		3.0349		2.9593		
Test Temp degF				85.0	105.0	105.0	Bit Information									
Rheol Temp degF				120.0	120.0	120.0	Size	12 1/4 in								
PV cP				13	30	28	Hours On Bit									
YP lbf/100ft^2				2	20	21	Bit Number									
10sec Gel lbf/100ft^2				2	10	10	BHA Number	7	Rheology							
10min Gel lbf/100ft^2				3	17	18	Depth In	m	600 RPM	28		80		77		
HTHP Filtrate cc					3.9	3.8	Bit RPM		300 RPM	15		50		49		
HTHP Cake in/32					2.0	2.0	WOB	klbf	200 RPM	10		38		36		
HTHP Temp degF					250.0	250.0	Nozzles	8x18	100 RPM	6		28		26		
HTHP Pressure psi					500	500	Bit Hydraulics		6 RPM	2		10		10		
Retort Water %				24.0	27.0	27.0	TFA	1.9880 in^2	3 RPM	1		8		9		
Retort Base Fluid %				71.0	63.0	63.0	Nozzle Vel	ft/sec								
Retort Solids %				5.0	10.0	10.0	Bit Press Loss	psi								
Corrected Solids %				2.9	7.7	7.7	HHP / Area	HP/in^2	Hydraulic Analysis							
Oil:Water Ratio				75:25	70:30	70:30	HHP	%	Behavior Index (n)							
Alk (Whole Mud-POM) cc/cc				1.10	2.00	1.80			Consistency Index (k) #sec^n/100ft^2							
Cl (Whole Mud-Clom) cc/cc				51000	57000	56000			ECD @ Bit Depth ppg							
Ca (Whole Mud-Caom) cc/cc				0	0	0			ECD @ Casing Shoe ppg							
Excess Lime lb/bbl				1.4	2.6											

ADVANTAGE Daily Drilling Fluids Report - 40



INTEQ

Rpt Date 15/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)					
Job# 1	Spud Date 09/Nov/2006		MD 1215.00 m		Progress 0.00 m		Present Activity Drill Cement and/or Float Eqpt.					
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN			
Solids Control Equipment												
Name		#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments	
CENTRIFUGE		1	SWACO	3.0			7.0		0.0			
CENTRIFUGE		2	SWACO	0.0			0.0		0.0			
DESANDER		1	SWACO	0.0			0.0		0.0			
DESILTER		1	SWACO	0.0			0.0		0.0			
MUD CLEANER		1	SWACO	0.0	175, 210		0.0		0.0			
SHALE SHAKER		1	Brandt	0.0			0.0		0.0			
SHALE SHAKER		1	Derrick Equipments Co	0.0	3 x 175		3.0		0.0			
SHALE SHAKER		2	Brandt	0.0			0.0		0.0			
SHALE SHAKER		2	Derrick Equipments Co	0.0	3 x 175		3.0		0.0			
SHALE SHAKER		3	Derrick Equipments Co	0.0	3 x 175		3.0		0.0			
SHALE SHAKER		3	Brandt	0.0			0.0		0.0			
				Total Volume Lost		16		0				
Volumes												
Additions bbl				Losses bbl				Total Volumes bbl				
Mud Added		Weight Materials	27	Downhole	20	Left In Pit	Starting Volume	2127.1	Riser w/o Pipe	209.1		
Brine		Water		Cased Off		Trip Losses	Daily Additions	135.2	Casing w/o Pipe	383.2		
Base Fluid	94	Product	14.2	Left In Hole		Injected	Daily Losses	42	Open Hole w/o Pipe	198.5		
Recycled		Other		Discharged		Spill To Environment	Ending Volume	2220.3	String Displacement	44.2		
				SCE	16	Onshore Disposal	Net Change	93.2	String Capacity	55.0		
				Evaporation		Returned			Total Hole w/ Pipe	746.5		
				Other Losses	6				Total Active	1181.5		
									Total Reserve	1039.0		
IADC Hours												
Tripping		8	Cementing	2	Circulate	2	Drill Cement and/or Float Eqpt.				11	
Miscellaneous		1										
Primary Currency USD				Secondary Currency				Totals USD				
Daily Product Cost			50508.84		Daily Product Cost			0.00		Primary Product		527998.28
Daily Tax			0.00		Daily Tax			0.00		Secondary Product		0.00
Debit/Credit			0.00		Debit/Credit			0.00		Primary Engineering		48206.25
Daily Engineering Cost			900.00		Daily Engineering Cost					Secondary Engineering		0.00
Total Daily Cost			51408.84		Total Daily Cost			0.00		Primary Total		576204.53
Total Inventory Value			578458.12		Total Inventory Value			0.00		Secondary Total		0.00
								Deck Load		694407 lb		
Products and Services												
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk												
MIL-BAR		1000 kg	121					18	103	109.10	196.03	
Oil Based Product												
CARBO-GEL		25 kg			80			10	70	5.37	3.49	
MIL-LIME		25 kg	40		240			40	240	5.21	1.10	
OMNI-COTE		55 USgal	2		8				10	0.23	0.67	
OMNI-MUL		55 USgal	12		8			4	16	4.17	2.75	
OMNI-PLEX		55 USgal	4		8			4	8	2.67	3.09	
OMNI-TEC		55 USgal	8						8	1.68	0.29	
PARA-TEQ		1 bbl	1052		380			94	1338			
SYN-TEQ (PARA)		1 bbl										
Water Based Product												
CAUSTIC SODA		25 kg	32						32			
MIL-GUAR		25 kg	50						50	0.52	0.53	
SOLUFLAKE		25 kg								0.54		
Xanthan Gum		25 kg	39						39	0.90	0.91	
XCIDE 102		55 USgal	1						1	0.01	0.01	
LCM												
CALCIUM CARBONATE - FINE		25 kg	200		200				400	2.39	2.15	
CALCIUM CARBONATE - MED		25 kg	200		200				400	3.33	3.88	
KWIKSEAL - MEDIUM		25 kg								0.44		
MIL-PLUG FINE		25 kg								0.38		
Other												
BLACK MAGIC SF T		25 kg	120						120			
CALCIUM CHLORIDE (97%)		25 kg	310						310	4.63	4.58	
SAW DUST		25 kg	29						29			
BHDF Fluids Rep		BHDF Rep Phone		Warehouse	Warehouse Phone		Coordinator	Daily Cost		Cumulative Cost	Inventory Value	Page 2
Waboso Peter / Kunle Olayinka		234-803-402-0440		Onne	234-84-462609		Lawson Ogaree	51408.84 USD		576204.53 USD	578458.12 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.												