

**BAKER
HUGHES**

Rpt Date 16/Dec/2006				Well Name/No Bilabri D4				Section Name/No 12-1/4" Section #3				Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 09/Nov/2006				MD 1250.00 m				Progress 35.00 m				Present Activity Tripping					
Operator Peak Petroleum Indust. Limited				Company Rep James Blackmon/Peter Vermeulen				Contractor Dolphin Drilling Ltd				Contractor Rep Ally Tough / Terry Nanidis							
Field/Lease Bilabri				Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria				Rig BULFORD DOLPHIN					
Drilling Assembly						Casing			Volumes	Pump Information									
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4							19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	72	361		
Drill Collars			Drill Pipe			36	31 3/4	262.00	807.5	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	75	376		
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
						13 3/8	12.415	800.00	442										
							12 1/4	1250.00	Tot Active										
									1249.5	Circulation Times									
									In Storage	Surface to Bit		min/stks		Total System		min/stks			
									796	Bottoms Up		min/stks							
Mud Properties						Max Ann Velocity			Hole Information										
Property		1	2	3	4	AV Riser		ft/min	Standpipe Pressure		1710 psi		Water Depth					146.00 m	
Sample From		Reserve	Flow Line	Flow Line	Flow Line	AV Casing		ft/min	Hole Flow		USgal/min		Riser Booster Rate					USgal/min	
Check Time		05:00	05:00	09:35	18:00	AV Open Hole		ft/min	Solids Analysis										
MD m		1132.00	1132.00	1176.00	1250.00	Vc Open Hole		ft/min	Property		1	2	3	4					
TVD m		1215.00	1215.00	1176.00	1250.00	Vc Drill Pipe		ft/min	LGS %		4.59	7.10	8.18	8.27					
Bit Depth m		1132.00	1132.00	1176.00	1239.00	Min Ann Velocity		LGS lb/bbl		41.84	64.72	74.54	75.40						
Density ppg		9.20	9.20	9.20	9.20	AV Riser		ft/min	HGS %		2.77	1.25	0.71	0.54					
Funnel Visc. sec/quart		68.0	76.0	78.0	81.0	AV Casing		ft/min	HGS lb/bbl		40.78	18.33	10.50	7.91					
Flow Line Temp degF		126.0	126.0	128.0	128.0	AV Open Hole		ft/min	Avg Dens Sol sg		3.2021	2.8387	2.7283	2.6975					
Test Temp degF		90.0	105.0	105.0	105.0	Bit Information													
Rheol Temp degF		120.0	120.0	120.0	120.0	Size													
PV cP		28	32	31	35	Hours On Bit													
YP lbf/100ft^2		16	21	29	31	Bit Number													
10sec Gel lbf/100ft^2		7	10	10	11	BHA Number													
10min Gel lbf/100ft^2		10	17	17	19	Depth In		600 RPM		72	85	91	101						
HTHP Filtrate cc		4.4	3.8	3.6	3.8	Bit RPM		300 RPM		44	53	60	66						
HTHP Cake in/32		2.0	2.0	2.0	2.0	WOB		200 RPM		32	41	45	56						
HTHP Temp degF		250.0	250.0	250.0	250.0	Nozzles		100 RPM		20	29	30	47						
HTHP Pressure psi		500	500	500	500	Bit Hydraulics		6 RPM		8	10	11	11						
Retort Water %		24.0	27.0	27.0	28.0	TFA		3 RPM		6	9	9	10						
Retort Base Fluid %		66.5	62.5	62.0	61.0	Nozzle Vel		ft/sec											
Retort Solids %		9.5	10.5	11.0	11.0	Bit Press Loss		psi											
Corrected Solids %		7.4	8.3	8.9	8.8	HHP / Area		HP/in^2	Hydraulic Analysis										
Oil:Water Ratio		73:27	70:30	70:30	69:31	HHP		%	Behavior Index (n)										
Alk (Whole Mud-POM) cc/cc		1.30	2.20	1.90	1.70			Consistency Index (k)											
Cl (Whole Mud-Clom) cc/cc		52000	53000	52000	54000			#sec^n/100ft^2											
Ca (Whole Mud-Caom) cc/cc		0	0	0	0			ECD @ Bit Depth											
Excess Lime lb/bbl		1.7	2.8	2.5	2.2			ECD @ Casing Shoe											
Brine Density sg		1.23	1.21	1.21	1.21	Fluid Comments/ Recommendations													
NaCl % wt		0	0	0	0	Treated system with Calcium Carbonate-F/M before & while drilling through predominantly sandy formation.													
CaCl2 % wt		25	24	23	23	Mud Check #1 is for Reserve mud in pit #4. Prepared and pumped slug.													
Elect. Stab.V		392.0	430.0	448.0	401.0														
Sand %			0.25	0.30	0.30														

**BAKER
HUGHES**

Rpt Date 16/Dec/2006			Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)			
Job# 1		Spud Date 09/Nov/2006			MD 1250.00 m		Progress 35.00 m		Present Activity Tripping		
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN		
Solids Control Equipment											
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments	
CENTRIFUGE	1	SWACO	6.0			10.0		0.0			
CENTRIFUGE	2	SWACO	0.0			0.0		0.0			
DESANDER	1	SWACO	0.0			0.0		0.0			
DESILTER	1	SWACO	0.0			0.0		0.0			
MUD CLEANER	1	SWACO	0.0	175, 210		0.0		0.0			
SHALE SHAKER	1	Brandt	0.0			0.0		0.0			
SHALE SHAKER	1	Derrick Equipments Co	24.0	3 x 175		5.0		0.0			
SHALE SHAKER	2	Brandt	0.0			0.0		0.0			
SHALE SHAKER	2	Derrick Equipments Co	24.0	3 x 175		5.0		0.0			
SHALE SHAKER	3	Derrick Equipments Co	24.0	3 x 175		5.0		0.0			
SHALE SHAKER	3	Brandt	0.0			0.0		0.0			
				Total Volume Lost		25		0			
Volumes											
Additions bbl			Losses bbl			Total Volumes bbl					
Mud Added	Weight Materials	4.5	Downhole	130	Left In Pit	Starting Volume	2220.5	Riser w/o Pipe	209.1		
Brine	Water		Cased Off		Trip Losses	Daily Additions	11.5	Casing w/o Pipe	383.2		
Base Fluid	Product	7	Left In Hole		Injected	Daily Losses	187	Open Hole w/o Pipe	215.2		
Recycled	Other		Discharged		Spill To Environment	Ending Volume	2045.0	String Displacement			
			SCE	25	Onshore Disposal	Net Change	-175.5	String Capacity			
			Evaporation	12	Returned			Total Hole w/ Pipe	807.5		
			Other Losses	15				Total Active	1249.5		
								Total Reserve	796.0		
IADC Hours											
Tripping	5.5	Circulate	1.5	Drill Cement and/or Float Eqpt.				14	Drilling Formation		
Primary Currency USD				Secondary Currency				Totals USD			
Daily Product Cost		4341.60		Daily Product Cost		0.00		Primary Product			532339.88
Daily Tax		0.00		Daily Tax		0.00		Secondary Product			0.00
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering			49106.25
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering			0.00
Total Daily Cost		5241.60		Total Daily Cost		0.00		Primary Total			581446.13
Total Inventory Value		574116.52		Total Inventory Value		0.00		Secondary Total			0.00
								Deck Load			681180 lb
Products and Services											
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk											
MIL-BAR	1000 kg	103					3	100	123.58	201.52	
Oil Based Product											
CARBO-GEL	25 kg	70						70	5.02	3.47	
MIL-LIME	25 kg	240						240	4.47	1.09	
OMNI-COTE	55 USgal	10						10	0.31	0.67	
OMNI-MUL	55 USgal	16						16	3.91	2.74	
OMNI-PLEX	55 USgal	8						8	2.73	3.08	
OMNI-TEC	55 USgal	8						8	1.43	0.29	
PARA-TEQ	1 bbl	1338						1338			
SYN-TEQ (PARA)	1 bbl										
Water Based Product											
CAUSTIC SODA	25 kg	32						32			
MIL-GUAR	25 kg	50						50	0.52	0.53	
SOLUFLAKE	25 kg								0.45		
Xanthan Gum	25 kg	39						39	0.90	0.90	