

ADVANTAGE Daily Drilling Fluids Report - 42



INTEQ

Rpt Date 17/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 09/Nov/2006		MD 1428.00 m		Progress 178.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4	HCC	PDC		19 1/2	172.50	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	80	401
Drill Collars			Drill Pipe			840.4	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	75	376
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
8	2 3/4	54.87	5	4.276	1211.04	430							
8	2 3/4	9.22	5	3	112.25	Tot Active							
			8 1/2	3	8.00	1270.4							
						In Storage	Circulation Times						
						1003	Surface to Bit		4.1 min/639stks		Total System		68.6 min/10637stks
							Bottoms Up		41.3 min/6397stks				

Mud Properties					Max Ann Velocity		Hole Information			
Property	1	2	3	4	AV Riser	ft/min	Standpipe Pressure	2200 psi		
Sample From	Reserve	Flow Line	Active Pit	Flow Line	AV Casing	ft/min	Hole Flow	778 USgal/min		
Check Time	05:30	10:18	19:00	23:15	AV Open Hole	ft/min	Solids Analysis			
MD m	1250.00	1250.00	1357.00	1417.00	Vc Open Hole	ft/min	Property	1	2	3
TVD m	1250.00	1250.00	1346.00	1416.00	Vc Drill Pipe	ft/min	LGS %	5.74	8.90	10.65
Bit Depth m	1213.00	1231.00	1357.00	1417.00	Min Ann Velocity		LGS lb/bbl	52.33	81.12	97.07
Inc deg			3.71	10.02	AV Riser	ft/min	HGS %	2.04	0.00	0.00
Density ppg	9.20	9.20	9.20	9.20	AV Casing	ft/min	HGS lb/bbl	30.00	0.00	0.00
Funnel Visc. sec/quart	66.0	80.0	71.0	78.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.0191	2.7054	2.3751
Circ BHTdegF			142.6	145.0	Bit Information					
Flow Line Temp degF		120.0	135.0	135.0	Size	12 1/4 in				
Test Temp degF	95.0	100.0	110.0	110.0	Hours On Bit					
Rheol Temp degF	120.0	120.0	120.0	120.0	Bit Number					
PV cP	27	33	30	33	BHA Number	8	Rheology			
YP lbf/100ft^2	16	29	24	27	Depth In	1250.00 m	600 RPM	70	95	84
10sec Gel lbf/100ft^2	7	11	9	11	Bit RPM		300 RPM	43	62	54
10min Gel lbf/100ft^2	10	17	16	19	WOB	klbf	200 RPM	33	48	45
HTHP Filtrate cc	4.2	3.6	3.8	3.6	Nozzles	7x16	100 RPM	21	33	31
HTHP Cake in/32	2.0	2.0	2.0	2.0	Bit Hydraulics		6 RPM	8	12	10
HTHP Temp degF	250.0	250.0	250.0	250.0	TFA	1.3744 in^2	3 RPM	6	10	8
HTHP Pressure psi	500	500	500	500	Nozzle Vel	ft/sec				
Retort Water %	25.0	28.0	26.0	26.0	Bit Press Loss	0 psi				
Retort Base Fluid %	65.0	61.0	61.0	62.0	HHP / Area	HP/in^2	Hydraulic Analysis			
Retort Solids %	10.0	11.0	13.0	12.0	HHP	%	Behavior Index (n)			
Corrected Solids %	7.8	8.9	10.7	9.8			Consistency Index (k) #sec^n/100ft^2			
Oil:Water Ratio	72:28	69:31	70:30	70:30			ECD @ Bit Depth ppg			
Alk (Whole Mud-POM) cc/cc	1.50	1.60	2.00	1.80			ECD @ Casing Shoe ppg			
CI (Whole Mud-Clom) cc/cc	54000	52000	57000	54000	Fluid Comments/ Recommendations					
Ca (Whole Mud-Caom) cc/cc	0	0	0	0	Maintained slow addition of Calcium Carbonate-F/M in the active system to replenish depleting concentration while drilling new hole. Run centrifuge at intervals to control solids & maintain wt @ 9.2 ppg. Received 193 bbls of 10.0 ppg SBM, 500 bbls Base Oil and 60 MT Baryte from Comrade. Mud Check #1 is for reserve mud in pit #4. USED 2 NEW 175 MESH SCREENS.					
Excess Lime lb/bbl	1.9	2.1	2.6	2.3						
Brine Density sg	1.23	1.20	1.23	1.22						
NaCl % wt	0	0	0	0						
CaCl2 % wt	25	23	26	25						
Elect. Stab.V	403.0	407.0	403.0	478.0						
Sand %	0.20	0.30	0.40	0.40						
Drilling Comments										
M/U 12-1/4" rotary steerable BHA as per D/Driller. Test MWD, RIH t/shoe. (tight spots @ 1010 - 1023m). Service TDS. RIH & take survey every 5 stds. Log f/1185 t/1250m @ 30m/hr. Tag btm. Troubleshoot & rectify pit problems. Monitor well on trip tank (static). Take check shot survey. Downlink & calibrate MWD as required. Drill 12-1/4" hole f/1250 t/1428m while surveying at intervals.										

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	68172.77 USD	649618.90 USD	679243.75 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 17/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)				
Job# 1	Spud Date 09/Nov/2006		MD 1428.00 m		Progress 178.00 m		Present Activity Drilling Formation				
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN		
Solids Control Equipment											
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments	
CENTRIFUGE	1		3.0			7.0		0.0			
CENTRIFUGE	2		0.0			0.0		0.0			
DESANDER	1		0.0			0.0		0.0			
DESILTER	1		0.0			0.0		0.0			
MUD CLEANER	1		0.0	175, 210		0.0		0.0			
SHALE SHAKER	1		0.0			0.0		0.0			
SHALE SHAKER	1		24.0	3 x 175		6.0		0.0			
SHALE SHAKER	2		0.0			0.0		0.0			
SHALE SHAKER	2		24.0	3 x 175		6.0		0.0			
SHALE SHAKER	3		24.0	3 x 175		6.0		0.0			
SHALE SHAKER	3		0.0			0.0		0.0			
				Total Volume Lost		25		0			
Volumes											
Additions bbl			Losses bbl			Total Volumes bbl					
Mud Added	193	Weight Materials	12	Downhole	110	Left In Pit	Starting Volume	2045.5	Riser w/o Pipe	209.1	
Brine		Water		Cased Off		Trip Losses	Daily Additions	390.3	Casing w/o Pipe	383.2	
Base Fluid	165	Product	20.3	Left In Hole		Injected	Daily Losses	162	Open Hole w/o Pipe	300.3	
Recycled		Other		Discharged		Spill To Environment	Ending Volume	2273.8	String Displacement	52.2	
				SCE	25	Onshore Disposal	Net Change	228.3	String Capacity	76.4	
				Evaporation	12	Returned			Total Hole w/ Pipe	840.4	
				Other Losses	15				Total Active	1270.4	
									Total Reserve	1003.0	
IADC Hours											
Tripping	9	Circulate		1	Miscellaneous			2	Drilling Formation		12
Primary Currency USD				Secondary Currency				Totals USD			
Daily Product Cost 67272.77				Daily Product Cost 0.00				Primary Product 599612.65			
Daily Tax 0.00				Daily Tax 0.00				Secondary Product 0.00			
Debit/Credit 0.00				Debit/Credit 0.00				Primary Engineering 50006.25			
Daily Engineering Cost 900.00				Daily Engineering Cost				Secondary Engineering 0.00			
Total Daily Cost 68172.77				Total Daily Cost 0.00				Primary Total 649618.90			
Total Inventory Value 679243.75				Total Inventory Value 0.00				Secondary Total 0.00			
								Deck Load		872208 lb	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
MIL-BAR		1000 kg	100		60			8	152	130.74	185.98
Oil Based Product											
CARBO-GEL		25 kg	70					15	55	5.16	3.18
MIL-LIME		25 kg	240					40	200	5.57	0.93
OMNI-COTE		55 USgal	10						10	0.34	0.57
OMNI-MUL		55 USgal	16					2	14	4.32	2.32
OMNI-PLEX		55 USgal	8					3	5	3.62	2.61
OMNI-TEC		55 USgal	8					2	6	1.91	0.25
PARA-TEQ		1 bbl	1338		500			165	1673		
SYN-TEQ (PARA)		1 bbl									
Water Based Product											
CAUSTIC SODA		25 kg	32						32		
MIL-GUAR		2									