

**BAKER
HUGHES**

Rpt Date 21/Dec/2006				Well Name/No Bilabri D4				Section Name/No 12-1/4" Section #3				Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 09/Nov/2006				MD 2160.00 m				Progress 90.00 m				Present Activity Drilling Formation					
Operator Peak Petroleum Indust. Limited				Company Rep James Blackmon/Peter Vermeulen				Contractor Dolphin Drilling Ltd				Contractor Rep Ally Tough / Terry Nanidis							
Field/Lease Bilabri				Blk/Co/Parish OML - 122 / Nigeria				Area Offshore				Country/State Nigeria				Rig BULFORD DOLPHIN			
Drilling Assembly						Casing			Volumes		Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4		HCC		PDC			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	90	451		
Drill Collars			Drill Pipe			36	31 3/4	262.00	1173.1	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	90	451		
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
8 1/2	3	10.60	5	4.276	1946.47	13 3/8	12.415	800.00	466										
8	2 3/4	74.99	5	3	112.25		12 1/4	2160.00	Tot Active										
									1639.1	Circulation Times									
									In Storage	Surface to Bit min/stks				Total System min/stks					
									765	Bottoms Up min/stks									
Mud Properties								Max Ann Velocity		Hole Information									
Property				1	2	3	4	AV Riser	ft/min	Standpipe Pressure	3200 psi		Water Depth 146.00 m						
Sample From				Reserve	Flow Line	Active Pit	Flow Line	AV Casing	ft/min	Hole Flow	USgal/min		Riser Booster Rate USgal/min						
Check Time				04:08	11:08	16:30	22:45	AV Open Hole	ft/min	Solids Analysis									
MD m				2070.00	2098.00	2122.00	2155.00	Vc Open Hole	ft/min	Property	1	2	3	4					
TVD m				1954.34	1954.34	2007.00	2033.00	Vc Drill Pipe	ft/min	LGS %	4.56	5.80	4.66	5.65					
Bit Depth m				1004.00	2098.00	2122.00	2155.00	Min Ann Velocity		LGS lb/bbl	41.59	52.89	42.49	51.46					
Inc deg				36.93	3.93	34.93	31.08	AV Riser	ft/min	HGS %	5.35	4.49	5.04	4.55					
Density ppg				9.30	9.30	9.30	9.30	AV Casing	ft/min	HGS lb/bbl	78.83	66.06	74.14	66.92					
Funnel Visc. sec/quart				73.0	84.0	86.0	85.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.4638	3.2977	3.4308	3.3136					
Circ BHTdegF					164.0	164.4	164.0	Bit Information											
Flow Line Temp degF					146.0	140.0	145.0	Size	12 1/4 in										
Test Temp degF				95.0	115.0	110.0	110.0	Hours On Bit											
Rheol Temp degF				120.0	120.0	120.0	120.0	Bit Number											
PV cP				30	38	37	39	BHA Number	8	Rheology									
YP lbf/100ft^2				15	37	35	32	Depth In	1250.00 m	600 RPM	75	113	109	110					
10sec Gel lbf/100ft^2				9	14	14	13	Bit RPM		300 RPM	45	75	72	71					
10min Gel lbf/100ft^2				12	26	26	23	WOB	klbf	200 RPM	36	61	57	57					
HTHP Filtrate cc				4.2	2.4	2.6	2.4	Nozzles	7x16	100 RPM	27	41	40	38					
HTHP Cake in/32				2.0	2.0	2.0	2.0	Bit Hydraulics		6 RPM	10	15	15	14					
HTHP Temp degF				250.0	250.0	250.0	250.0	TFA	1.3744 in^2	3 RPM	8	13	13	12					
HTHP Pressure psi				500	500	500	500	Nozzle Vel	ft/sec										
Retort Water %				25.0	26.0	26.0	25.5	Bit Press Loss	psi										
Retort Base Fluid %				63.0	61.5	62.0	62.0	HHP / Area	HP/in^2	Hydraulic Analysis									
Retort Solids %				12.0	12.5	12.0	12.5	HHP	%	Behavior Index (n)									
Corrected Solids %				9.9	10.3	9.7	10.2			Consistency Index (k) #sec^n/100ft^2									
Oil:Water Ratio				72:28	70:30	70:30	71:29			ECD @ Bit Depth ppg									
Alk (Whole Mud-POM) cc/cc				1.40	2.20	1.40	2.00			ECD @ Casing Shoe ppg									
CI (Whole Mud-Clom) cc/cc				51000	54000	56000	56000	Fluid Comments/ Recommendations											
Ca (Whole Mud-Caom) cc/cc				0	0	0	0	Prepared 320 bbls of new mud to meet volume demands & contingency volumes while wait on the return of boat with SBM from town. Slowly bleed same into active system while drilling. Drilling predominantly sandy formation. Curing seepage losses by maintaining slow addition of calcium Carbonate-F/M to replenish depleting concentration. Mud Check #1 is for Reserve mud in pit #4. USED 2 NEW 175 MESH SCREENS.											
Excess Lime lb/bbl				1.8	2.8	1.8	2.6												
Brine Density sg				1.22	1.22	1.23	1.23												
NaCl % wt				0	0	0	0												
CaCl2 % wt				24	25	25	26												
Elect. Stab.V				400.0	569.0	528.0	544.0												
Sand %				0.20	0.50	0.60	0.50												
Drilling Comments																			
Continue drilling 12-1/4" hole. Work on pumps.																			
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 1			
Waboso Peter / Kunle Olayinka		234-803-402-0440		Onne		234-84-462609		Lawson Ogaree		128705.92 USD		835723.57 USD		661752.04 USD					
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.																			

ADVANTAGE Daily Drilling Fluids Report - 46



INTEQ

Rpt Date 21/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)						
Job# 1	Spud Date 09/Nov/2006		MD 2160.00 m		Progress 90.00 m		Present Activity Drilling Formation					
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis						
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria						
						Rig BULFORD DOLPHIN						
Solids Control Equipment												
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl	Res Volume Lost bbl	Comments				
CENTRIFUGE	1		0.0			0.0	0.0					
CENTRIFUGE	2		0.0			0.0	0.0					
DESANDER	1		0.0			0.0	0.0					
DESILTER	1		0.0			0.0	0.0					
MUD CLEANER	1		0.0	175, 210		0.0	0.0					
SHALE SHAKER	1		0.0			0.0	0.0					
SHALE SHAKER	1		24.0	3 x 175		4.0	0.0					
SHALE SHAKER	2		0.0			0.0	0.0					
SHALE SHAKER	2		24.0	3 x 175		4.0	0.0					
SHALE SHAKER	3		24.0	3 x 175		4.0	0.0					
SHALE SHAKER	3		0.0			0.0	0.0					
				Total Volume Lost		12	0					
Volumes												
Additions bbl			Losses bbl			Total Volumes bbl						
Mud Added		Weight Materials		Downhole	70	Left In Pit	Starting Volume	2080.3	Riser w/o Pipe	209.1		
Brine		Water	55	Cased Off		Trip Losses	Daily Additions	434.9	Casing w/o Pipe	383.2		
Base Fluid	342	Product	37.9	Left In Hole		Injected	Daily Losses	111	Open Hole w/o Pipe	648.0		
Recycled		Other		Discharged		Spill To Environment	Ending Volume	2404.2	String Displacement	67.1		
				SCE	12	Onshore Disposal	Net Change	323.9	String Capacity	118.8		
				Evaporation	18	Returned			Total Hole w/ Pipe	1173.1		
				Other Losses	11				Total Active	1639.1		
									Total Reserve	765.0		
IADC Hours												
Drilling Formation			11	Miscellaneous			5	Circulate		3	Tripping	5
Primary Currency USD				Secondary Currency				Totals USD				
Daily Product Cost			127805.92	Daily Product Cost			0.00	Primary Product			782117.32	
Daily Tax			0.00	Daily Tax			0.00	Secondary Product			0.00	
Debit/Credit			0.00	Debit/Credit			0.00	Primary Engineering			53606.25	
Daily Engineering Cost			900.00	Daily Engineering Cost				Secondary Engineering			0.00	
Total Daily Cost			128705.92	Total Daily Cost			0.00	Primary Total			835723.57	
Total Inventory Value			661752.04	Total Inventory Value			0.00	Secondary Total			0.00	
							Deck Load				760931	lb
Products and Services												
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk												
MIL-BAR		1000 kg	135						135	146.11	126.77	
Oil Based Product												
CARBO-GEL		25 kg	431					46	385	4.21	5.27	
MIL-LIME		25 kg	160					60	100	5.95	1.78	
OMNI-COTE		55 USgal	10						10	0.38	0.32	
OMNI-MUL		55 USgal	14		8			4	18	5.41	2.29	
OMNI-PLEX		55 USgal	10					4	6	3.89	2.79	
OMNI-TEC		55 USgal	2		16			2	16	2.04	1.16	
PARA-TEQ		1 bbl	1613					342	1271			
SYN-TEQ (PARA)		1 bbl										
Water Based Product												
CAUSTIC SODA		25 kg	32						32			
MIL-GUAR		25 kg	50						50	0.44	0.25	
SOLUFLAKE		25 kg								0.23		
Xanthan Gum		25 kg	39						39	0.76	0.43	
XCIDE 102		55 USgal	1						1	0.01	0.01	
LCM												
CALCIUM CARBONATE - FINE		25 kg	200		280			40	440	7.68	1.03	
CALCIUM CARBONATE - MED		25 kg	240		280			40	480	8.13	1.86	
KWIKSEAL - MEDIUM		25 kg								0.19		
MIL-PLUG FINE		25 kg								0.16		
Other												
BLACK MAGIC SF T		25 kg	120						120			
CALCIUM CHLORIDE (97%)		25 kg	120		240			160	200	9.89	10.71	
SAW DUST		25 kg	29						29			
BHDF Fluids Rep		BHDF Rep Phone		Warehouse	Warehouse Phone		Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2	
Waboso Peter / Kunle Olayinka		234-803-402-0440		Onne	234-84-462609		Lawson Ogaree	128705.92 USD	835723.57 USD	661752.04 USD		
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.												