

**BAKER
HUGHES**

Rpt Date 24/Dec/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 09/Nov/2006			MD 2385.00 m		Progress 0.00 m		Present Activity Rig Repair							
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN							
Drilling Assembly			Casing			Volumes	Pump Information									
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min			
12 1/4	HCC	PDC		19 1/2	172.50	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0				
Drill Collars		Drill Pipe		36	31 3/4	262.00	1302.4	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0			
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
8 1/2	3	10.60	5	4.276	571.47	13 3/8	12.415	800.00	443							
8	2 3/4	74.99	5	3	112.25		12 1/4	2385.00	Tot Active							
									1745.4	Circulation Times						
									In Storage	Surface to Bit	min/stks	Total System	min/stks			
									704	Bottoms Up	min/stks					
Mud Properties					Max Ann Velocity		Hole Information									
Property		Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth				146.00 m		
Sample From			Reserve	Active Pit	Active Pit	AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate				USgal/min		
Check Time			05:30	11:00	22:00	AV Open Hole	ft/min	Solids Analysis								
MD m			2385.00	2385.00	2385.00	Vc Open Hole	ft/min	Property	1	2	3	4				
TVD m			2214.00	2214.00	2214.00	Vc Drill Pipe	ft/min	LGS %	4.52	5.53	5.39					
Bit Depth m			785.00	785.00	785.00	Min Ann Velocity		LGS lb/bbl	41.17	50.36	49.14					
Inc deg			9.24	9.24	9.24	AV Riser	ft/min	HGS %	5.31	4.84	4.92					
Density ppg			9.30	9.30	9.30	AV Casing	ft/min	HGS lb/bbl	78.16	71.27	72.46					
Funnel Visc. sec/quart			74.0	87.0	85.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.4645	3.3471	3.3635					
Test Temp degF			95.0	95.0	95.0	Bit Information										
Rheol Temp degF			120.0	120.0	120.0	Size	12 1/4 in									
PV cP			33	36	36	Hours On Bit										
YP lbf/100ft^2			12	37	35	Bit Number										
10sec Gel lbf/100ft^2			9	14	14	BHA Number		8	Rheology							
10min Gel lbf/100ft^2			15	24	25	Depth In	1250.00 m	600 RPM	78	109	107					
HTHP Filtrate cc			4.2	2.2	2.0	Bit RPM		300 RPM	45	73	71					
HTHP Cake in/32			2.0	2.0	2.0	WOB	klbf	200 RPM	37	56	56					
HTHP Temp degF			250.0	250.0	250.0	Nozzles	7x16	100 RPM	29	40	39					
HTHP Pressure psi			500	500	500	Bit Hydraulics		6 RPM	10	15	15					
Retort Water %			2													

**BAKER
HUGHES**

Rpt Date 24/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)			
Job# 1	Spud Date 09/Nov/2006		MD 2385.00 m		Progress 0.00 m		Present Activity Rig Repair			
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN		
Solids Control Equipment										
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl	Comments	
CENTRIFUGE	1	SWACO	0.0			0.0		0.0		
CENTRIFUGE	2	SWACO	0.0			0.0		0.0		
DESANDER	1	SWACO	0.0			0.0		0.0		
DESILTER	1	SWACO	0.0			0.0		0.0		
MUD CLEANER	1	SWACO	0.0	175, 210		0.0		0.0		
SHALE SHAKER	1	Brandt	0.0			0.0		0.0		
SHALE SHAKER	1	Derrick Equipments Co	5.0	3 x 175		2.0		0.0		
SHALE SHAKER	2	Brandt	0.0			0.0		0.0		
SHALE SHAKER	2	Derrick Equipments Co	5.0	3 x 175		2.0		0.0		
SHALE SHAKER	3	Derrick Equipments Co	5.0	3 x 175		2.0		0.0		
SHALE SHAKER	3	Brandt	0.0			0.0		0.0		
				Total Volume Lost		6		0		
Volumes										
Additions bbl		Losses bbl			Total Volumes bbl					
Mud Added	Weight Materials	Downhole	9	Left In Pit	Starting Volume	2495.1	Riser w/o Pipe	209.1		
Brine	Water	Cased Off		Trip Losses	Daily Additions		Casing w/o Pipe	383.2		
Base Fluid	Product	Left In Hole		Injected	Daily Losses	46	Open Hole w/o Pipe	758.0		
Recycled	Other	Discharged		Spill To Environment	Ending Volume	2449.1	String Displacement	47.9		
		SCE	6	Onshore Disposal	Net Change	-46.0	String Capacity	66.4		
		Evaporation	7	Returned			Total Hole w/ Pipe	1302.4		
		Other Losses	18				Total Active	1745.4		
							Total Reserve	704.0		
IADC Hours										
Back Reaming		4	Circulate		1	Rig Repair		19		
Primary Currency USD		Secondary Currency			Totals USD					
Daily Product Cost 0.00		Daily Product Cost 0.00			Primary Product 1218031.55					
Daily Tax 0.00		Daily Tax 0.00			Secondary Product 0.00					
Debit/Credit 0.00		Debit/Credit 0.00			Primary Engineering 56306.25					
Daily Engineering Cost 900.00		Daily Engineering Cost			Secondary Engineering 0.00					
Total Daily Cost 900.00		Total Daily Cost 0.00			Primary Total 1274337.80					
Total Inventory Value 650655.09		Total Inventory Value 0.00			Secondary Total 0.00					
					Deck Load 752637 lb					
Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
MIL-BAR	1000 kg	135						135	141.63	126.48
Oil Based Product										
CARBO-GEL	25 kg	374						374	4.53	5.65
MIL-LIME	25 kg	60						60	6.22	1.78
OMNI-COTE	55 USgal	10						10	0.37	0.32
OMNI-MUL	55 USgal	16						16	5.22	2.28
OMNI-PLEX	55 USgal	5						5	3.68	3.29
OMNI-TEC	55 USgal	14						14	2.31	1.16
PARA-TEQ	1 bbl	1271						1271		
Water Based Product										
CAUSTIC SODA	25 kg	32						32		
MIL-GUAR	25 kg	50						50	0.40	0.25
SOLUFLAKE	25 kg								0.18	
Xanthan Gum	25 kg	39						39	0.69	0.43
XCIDE 102	55 USgal	1						1	0.01	0.01
LCM										
CALCIUM CARBONATE - FINE	25 kg	420						420	6.93	1.03
CALCIUM CARBONATE - MED	25 kg	440						440	8.00	1.85
KWIKSEAL - MEDIUM	25 kg								0.15	
MIL-PLUG FINE	25 kg								0.13	