

ADVANTAGE Daily Drilling Fluids Report - 51

INTEQ

Rpt Date 26/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 09/Nov/2006		MD 2385.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis	
Field/Lease Bilabri		Bik/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information									
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min			
12 1/4	HCC	PDC		19 1/2	172.50	Total Hole 1315.1	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	88	441			
Drill Collars			Drill Pipe				Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	88	441			
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	800.00	Active Pits 423	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
8	3 1/4	6.57	5	4.276	599.34		12 1/4	2385.00								
8	2 5/8	9.35	5	3	158.56											
8	2 3/4	27.29														
8	2 13/16	9.05														
						Tot Active 1738.1	Circulation Times									
						In Storage 634	Surface to Bit		min/stks		Total System		min/stks			
							Bottoms Up		min/stks							

Mud Properties				Max Ann Velocity		Hole Information					
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth	146.00 m	
Sample From		Reserve	Active Pit	Flow Line	AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min	
Check Time		09:00	09:30	23:00	AV Open Hole	ft/min	Solids Analysis				
MD m		2385.00	2385.00	2385.00	Vc Open Hole	ft/min	Property	1	2	3	4
TVD m		2214.00	2214.00	2214.00	Vc Drill Pipe	ft/min	LGS %	4.32	5.50	5.42	
Bit Depth m		0.00	0.00	835.00	Min Ann Velocity		LGS lb/bbl	39.40	50.14	49.37	
Inc deg		9.24	9.24	9.24	AV Riser	ft/min	HGS %	5.54	4.82	4.94	
Density ppg		9.30	9.30	9.30	AV Casing	ft/min	HGS lb/bbl	81.52	70.94	72.78	
Funnel Visc. sec/quart		70.0	88.0	86.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.4985	3.3470	3.3635	
Flow Line Temp degF				122.0	Bit Information						
Test Temp degF		95.0	95.0	100.0	Size	12 1/4 in					
Rheol Temp degF		120.0	120.0	120.0	Hours On Bit						
PV cP		28	37	37	Bit Number						
YP lbf/100ft^2		16	37	34	BHA Number	10	Rheology				
10sec Gel lbf/100ft^2		8	14	14	Depth In	2385.00 m	600 RPM	72	111	108	
10min Gel lbf/100ft^2		13	26	23	Bit RPM		300 RPM	44	74	71	
HTHP Filtrate cc		4.2	2.4	2.2	WOB	klbf	200 RPM	34	55	53	
HTHP Cake in/32		2.0	2.0	2.0	Nozzles	4x16:4x12	100 RPM	25	41	40	
HTHP Temp degF		250.0	250.0	250.0	Bit Hydraulics		6 RPM	9	15	15	
HTHP Pressure psi		500	500	500	TFA	1.2272 in^2	3 RPM	7	13	13	
Retort Water %		24.0	24.5	24.0	Nozzle Vel	ft/sec					
Retort Base Fluid %		64.0	63.0	63.5	Bit Press Loss	psi					
Retort Solids %		12.0	12.5	12.5	HHP / Area	HP/in^2	Hydraulic Analysis				
Corrected Solids %		9.9	10.3	10.4	HHP	%	Behavior Index (n)				
Oil:Water Ratio		73:27	72:28	73:27			Consistency Index (k) #sec^n/100ft^2				
Alk (Whole Mud-POM) cc/cc		1.60	1.90	1.80			ECD @ Bit Depth ppg				
Cl (Whole Mud-Clom) cc/cc		52000	53000	52000			ECD @ Casing Shoe ppg				
Ca (Whole Mud-Caom) cc/cc		0	0	0	Fluid Comments/ Recommendations						
Excess Lime lb/bbl		2.1	2.5	2.3	Stabilize mud wt at 9.3 ppg due to slug in hole by utilizing centrifuge & slow stream of premix in the active system. Slowly treating with Calcium Carbonate-Fine to enhance/re-establish wall cake integrity due to depletion while washing down as per the logging operation. Mud Check #1 is for Reserve mud in pit #1.						
Brine Density sg		1.23	1.23	1.23							
NaCl % wt		0	0	0							
CaCl2 % wt		25	25	25							
Elect. Stab.V		393.0	565.0	578.0							
Sand %		0.20	0.50	0.50	Drilling Comments						
					RIH, set W/Bushing, POOH. F/C, OK. Pump slug, POOH t/216m. F/C, POOH, break off bit. R/U & test BOP & surface equipment. M/U new BHA. Downlink MWD tool & test same @ 900 gpm. Pull back MWD, plug in source. Troubleshoot, test tool @ 900 gpm. Load Radioactive source. Cont M/U & RIH with 12-1/4" BHA t/781m. F/C, break circ. Establish C.L.F. on C/K lines. D/Link & recycle pump for MWD/LWD as required. Commence logging f/801 t/839m @ 900gpm.						

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	5193.72 USD	1280431.52 USD	689414.45 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 26/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)					
Job# 1		Spud Date 09/Nov/2006		MD 2385.00 m		Progress 0.00 m		Present Activity Wash			
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN			
Solids Control Equipment											
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments	
CENTRIFUGE	1		1.0			2.0		0.0			
CENTRIFUGE	2		0.0			0.0		0.0			
DESANDER	1		0.0			0.0		0.0			
DESILTER	1		0.0			0.0		0.0			
MUD CLEANER	1		0.0	175, 210		0.0		0.0			
SHALE SHAKER	1		0.0			0.0		0.0			
SHALE SHAKER	1		4.0	3 x 175		1.0		0.0			
SHALE SHAKER	2		0.0			0.0		0.0			
SHALE SHAKER	2		4.0	3 x 175		1.0		0.0			
SHALE SHAKER	3		4.0	3 x 175		1.0		0.0			
SHALE SHAKER	3		0.0			0.0		0.0			
				Total Volume Lost		5		0			
Volumes											
Additions bbl			Losses bbl			Total Volumes bbl					
Mud Added	Weight Materials		Downhole	12	Left In Pit		Starting Volume	2403.4	Riser w/o Pipe	209.1	
Brine	Water		Cased Off		Trip Losses	5	Daily Additions	6.4	Casing w/o Pipe	383.2	
Base Fluid	Product	6.4	Left In Hole		Injected		Daily Losses	38	Open Hole w/o Pipe	758.0	
Recycled	Other		Discharged		Spill To Environment		Ending Volume	2371.8	String Displacement	35.2	
			SCE	5	Onshore Disposal		Net Change	-31.6	String Capacity	41.4	
			Evaporation	5	Returned				Total Hole w/ Pipe	1315.1	
			Other Losses	11					Total Active	1738.1	
									Total Reserve	634.0	
IADC Hours											
Test BOP		3	Tripping		13	Test Equipment		2	Wash	6	
Primary Currency USD			Secondary Currency			Totals USD					
Daily Product Cost		4293.72	Daily Product Cost		0.00	Primary Product		1222325.27			
Daily Tax		0.00	Daily Tax		0.00	Secondary Product		0.00			
Debit/Credit		0.00	Debit/Credit		0.00	Primary Engineering		58106.25			
Daily Engineering Cost		900.00	Daily Engineering Cost			Secondary Engineering		0.00			
Total Daily Cost		5193.72	Total Daily Cost		0.00	Primary Total		1280431.52			
Total Inventory Value		689414.45	Total Inventory Value		0.00	Secondary Total		0.00			
							Deck Load		777329	lb	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
MIL-BAR	1000 kg	135							135	140.53	126.48
Oil Based Product											
CARBO-GEL	25 kg	374							374	4.56	5.65
MIL-LIME	25 kg	60			160				220	6.03	1.78
OMNI-COTE	55 USgal	10							10	0.36	0.32
OMNI-MUL	55 USgal	16			8			2	22	5.56	2.28
OMNI-PLEX	55 USgal	5			12				17	3.65	3.29
OMNI-TEC	55 USgal	14			8			2	20	2.76	1.16
PARA-TEQ	1 bbl	1271							1271		
Water Based Product											
CAUSTIC SODA	25 kg	32							32		
MIL-GUAR	25 kg	50							50	0.40	0.25
SOLUFLAKE	25 kg									0.18	
Xanthan Gum	25 kg	39							39	0.68	0.43
XCIDE 102	55 USgal	1							1	0.01	0.01
LCM											
CALCIUM CARBONATE - FINE	25 kg	420						20	400	7.30	1.03
CALCIUM CARBONATE - MED	25 kg	440							440	7.73	1.85
KWIKSEAL - MEDIUM	25 kg									0.14	
MIL-PLUG FINE	25 kg									0.12	
Other											
BLACK MAGIC SF T	25 kg	120							120		
CALCIUM CHLORIDE (97%)	25 kg	200			120				320	9.98	10.68
SAW DUST	25 kg	29									

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.