

**BAKER
HUGHES**

Rpt Date 29/Dec/2006				Well Name/No Bilabri D4				Section Name/No 12-1/4" Section #3				Mud System SYN-TEQ (PARA)					
Job# 1		Spud Date 09/Nov/2006				MD 2542.00 m				Progress 157.00 m				Present Activity Drilling Formation			
Operator Peak Petroleum Indust. Limited				Company Rep Tom G.May / Peter Vermeulen				Contractor Dolphin Drilling Ltd				Contractor Rep Steve Milne / Terry Nanidis					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria				Rig BULFORD DOLPHIN					
Drilling Assembly						Casing			Volumes		Pump Information						
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4		HCC		PDC			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	90	451
Drill Collars			Drill Pipe			20	18 3/4	291.60	1341.3	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	90	451
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	800.00	Active Pits 433	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
8	3 1/4	6.57	5	4.276	2302.34		12 1/4	2542.00									
8	2 5/8	9.35	5	3	158.56												
8	2 3/4	27.29															
8	2 13/16	9.05							In Storage 407	Surface to Bit		6.5 min/1167stks		Total System		83.0 min/14946stks	
										Bottoms Up		56.4 min/10154stks					
Mud Properties						Max Ann Velocity				Hole Information							
Property		1	2	3	4	AV Riser		ft/min		Standpipe Pressure		3350 psi		Water Depth 146.00 m			
Sample From		Reserve	Flow Line	Active Pit	Flow Line	AV Casing		ft/min		Hole Flow		903 USgal/min		Riser Booster Rate USgal/min			
Check Time		05:30	05:30	16:45	23:00	AV Open Hole		ft/min		Solids Analysis							
MD m		2385.00	2385.00	2467.00	2532.00	Vc Open Hole		ft/min		Property		1	2	3	4		
TVD m		2214.00	2214.00	2367.00	2402.00	Vc Drill Pipe		ft/min		LGS %		5.42	6.32	5.20	6.34		
Bit Depth m		2024.00	2045.00	2467.00	2532.00	Min Ann Velocity		LGS lb/bbl		49.37	57.56	47.36	57.79				
Inc deg		9.24	9.24	0.02	0.48	AV Riser		ft/min		HGS %		4.94	4.58	5.15	4.60		
Density ppg		9.30	9.30	9.30	9.30	AV Casing		ft/min		HGS lb/bbl		72.78	67.42	75.84	67.74		
Funnel Visc. sec/quart		72.0	88.0	88.0	85.0	AV Open Hole		ft/min		Avg Dens Sol sg		3.3635	3.2725	3.3965	3.2728		
Circ BHTdegF			173.0	188.9	188.0	Bit Information											
Flow Line Temp degF			144.0	156.0	160.0	Size		12 1/4 in									
Test Temp degF		95.0	110.0	110.0	110.0	Hours On Bit											
Rheol Temp degF		120.0	120.0	120.0	120.0	Bit Number											
PV cP		27	39	39	39	BHA Number		10		Rheology							
YP lbf/100ft^2		18	40	41	43	Depth In		2385.00 m		600 RPM		72	118	119	121		
10sec Gel lbf/100ft^2		8	15	16	15	Bit RPM				300 RPM		45	79	80	82		
10min Gel lbf/100ft^2		13	29	33	30	WOB		klbf		200 RPM		36	61	62	65		
HTHP Filtrate cc		4.2	2.6	2.6	2.4	Nozzles		4x16:4x12		100 RPM		25	44	44	45		
HTHP Cake in/32		2.0	2.0	2.0	2.0	Bit Hydraulics		6 RPM		9	16	16	16				
HTHP Temp degF		250.0	250.0	250.0	250.0	TFA		1.2272 in^2		3 RPM		7	14	14	14		
HTHP Pressure psi		500	500	500	500	Nozzle Vel		ft/sec									
Retort Water %		24.0	23.0	23.0	23.0	Bit Press Loss		psi									
Retort Base Fluid %		63.5	64.0	64.5	64.0	HHP / Area		HP/in^2		Hydraulic Analysis							
Retort Solids %		12.5	13.0	12.5	13.0	HHP		%		Behavior Index (n)							
Corrected Solids %		10.4	10.9	10.3	10.9					Consistency Index (k)							
Oil:Water Ratio		73:27	74:26	74:26	74:26					#sec^n/100ft^2							
Alk (Whole Mud-POM) cc/cc		1.40	2.10														

**BAKER
HUGHES**

Rpt Date 29/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)					
Job# 1	Spud Date 09/Nov/2006		MD 2542.00 m		Progress 157.00 m		Present Activity Drilling Formation				
Operator Peak Petroleum Indust. Limited		Company Rep Tom G.May / Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Steve Milne / Terry Nanidis					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN			
Solids Control Equipment											
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments				
CENTRIFUGE	1		3.0		7.0	0.0					
CENTRIFUGE	2		0.0		0.0	0.0					
DESANDER	1		0.0		0.0	0.0					
DESILTER	1		0.0		0.0	0.0					
MUD CLEANER	1		0.0	175, 210	0.0	0.0					
SHALE SHAKER	1		0.0		0.0	0.0					
SHALE SHAKER	1		24.0	210, 2 x 175	4.0	0.0					
SHALE SHAKER	2		0.0		0.0	0.0					
SHALE SHAKER	2		24.0	3 x 175	4.0	0.0					
SHALE SHAKER	3		24.0	3 x 175	4.0	0.0					
SHALE SHAKER	3		0.0		0.0	0.0					
				Total Volume Lost	19	0					
Volumes											
Additions bbl			Losses bbl			Total Volumes bbl					
Mud Added	Weight Materials		Downhole	44	Left In Pit	Starting Volume	2283.6	Riser w/o Pipe	209.1		
Brine	Water		Cased Off		Trip Losses	Daily Additions	12.9	Casing w/o Pipe	383.2		
Base Fluid	Product	12.9	Left In Hole		Injected	Daily Losses	115	Open Hole w/o Pipe	820.2		
Recycled	Other		Discharged		Spill To Environment	Ending Volume	2181.5	String Displacement	71.2		
			SCE	19	Onshore Disposal	Net Change	-102.1	String Capacity	139.3		
			Evaporation	38	Returned			Total Hole w/ Pipe	1341.3		
			Other Losses	10				Total Active	1774.3		
								Total Reserve	407.0		
IADC Hours											
Reaming		12		Drilling Formation				12			
Primary Currency USD			Secondary Currency			Totals USD					
Daily Product Cost		9203.09		Daily Product Cost		0.00		Primary Product		1248413.10	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		60806.25	
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00	
Total Daily Cost		10103.09		Total Daily Cost		0.00		Primary Total		1309219.35	
Total Inventory Value		663326.62		Total Inventory Value		0.00		Secondary Total		0.00	
								Deck Load		752795 lb	
Products and Services											
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk											
MIL-BAR	1000 kg	135						135	136.36	126.16	
Oil Based Product											
CARBO-GEL	25 kg	364					4	360	5.00	5.63	
MIL-LIME	25 kg	180					20	160	7.10	1.77	
OMNI-COTE	55 USgal	10						10	0.35	0.32	
OMNI-MUL	55 USgal	18					2	16	6.39	2.28	
OMNI-PLEX	55 USgal	15					1	14	3.97	4.10	
OMNI-TEC	55 USgal	18					2	16	3.45	1.16	
PARA-TEQ	1 bbl	1271						1271			
Water Based Product											
CAUSTIC SODA	25 kg	32						32			
MIL-GUAR	25 kg	50						50	0.37	0.25	
SOLUFLAKE	25 kg								0.15		
Xanthan Gum	25 kg	39						39	0.64	0.43	
XCIDE 102	55 USgal	1						1	0.01	0.01	
LCM											
CALCIUM CARBONATE - FINE	25 kg	320					40	280	9.79	1.03	
CALCIUM CARBONATE - MED	25 kg	360					40	320	10.30	1.85	