

ADVANTAGE Daily Drilling Fluids Report - 56

INTEQ

Rpt Date 31/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 09/Nov/2006		MD 2591.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Tom G.May / Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Steve Milne / Terry Nanidisi	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information								
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4	HCC	PDC		19 1/2	172.50	Total Hole 1376.1	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0			
Drill Collars			Drill Pipe				Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0			
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	800.00	Active Pits 470	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0
8	3 1/4	6.57	5	4.276	2348.34		12 1/4	2591.00	Tot Active 1846.1						
8	2 5/8	9.35	5	3	158.56										
8	2 3/4	27.29													
8	2 13/16	9.05							In Storage 545	Circulation Times					
							Surface to Bit		min/stks		Total System		min/stks		
							Bottoms Up		min/stks						

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth	146.00 m
Sample From		Active Pit			AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min
Check Time		20:30			AV Open Hole	ft/min	Solids Analysis			
MD m		2591.00			Vc Open Hole	ft/min	Property	1	2	3
TVD m		2449.98			Vc Drill Pipe	ft/min	LGS %	5.03		
Bit Depth m		2588.00			Min Ann Velocity		LGS lb/bbl	45.81		
Inc deg		1.46			AV Riser	ft/min	HGS %	5.40		
Density ppg		9.30			AV Casing	ft/min	HGS lb/bbl	79.54		
Funnel Visc. sec/quart		67.0			AV Open Hole	ft/min	Avg Dens Sol sg	3.4288		
Test Temp degF		95.0			Bit Information					
Rheol Temp degF		120.0			Size	12 1/4 in				
PV cP		25			Hours On Bit					
YP lbf/100ft^2		14			Bit Number					
10sec Gel lbf/100ft^2		6			BHA Number	10	Rheology			
10min Gel lbf/100ft^2		9			Depth In	2385.00 m	600 RPM	64		
HTHP Filtrate cc		4.0			Bit RPM		300 RPM	39		
HTHP Cake in/32		2.0			WOB	kibf	200 RPM	28		
HTHP Temp degF		250.0			Nozzles	4x16:4x12	100 RPM	21		
HTHP Pressure psi		500			Bit Hydraulics		6 RPM	7		
Retort Water %		22.0			TFA	1.2272 in^2	3 RPM	5		
Retort Base Fluid %		65.5			Nozzle Vel	ft/sec				
Retort Solids %		12.5			Bit Press Loss	psi				
Corrected Solids %		10.4			HHP / Area	HP/in^2	Hydraulic Analysis			
Oil:Water Ratio		75:25			HHP	%	Behavior Index (n)			
Alk (Whole Mud-POM) cc/cc		1.60					Consistency Index (k)			
Cl (Whole Mud-Clom) cc/cc		50000					#sec^n/100ft^2			
Ca (Whole Mud-Caom) cc/cc		0					ECD @ Bit Depth			
Excess Lime lb/bbl		2.1					ppg			
Brine Density sg		1.24					ECD @ Casing Shoe			
NaCl % wt		0					ppg			
CaCl2 % wt		26					Fluid Comments/ Recommendations			
Elect. Stab.V		463.0					Completed preparing premix. Recovered some mud from the sand traps to the pits & blended with premix to enhance rheology before conditioning & subsequently weighting up to 9.3 ppg. Cut back 10.2 ppg in reserve pit to 9.3 ppg with premix. Conditioned all surface volume & treated same with Calcium Carbonate-F/M. Continued alternating & circulation pits to shear mud.			
Sand %		0.20					Drilling Comments			
							Continue monitoring well on Trip tank.			

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	36661.21 USD	1453942.59 USD	520403.38 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 56

INTEQ

Rpt Date 31/Dec/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 09/Nov/2006		MD 2591.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Tom G.May / Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Steve Milne / Terry Nanidis	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	175, 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0	210, 2 x 175	0.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	0.0	3 x 175	0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0	3 x 175	0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes							
Additions bbl				Losses bbl		Total Volumes bbl	
Mud Added	Weight Materials	30	Downhole	Left In Pit	Starting Volume	2328.1	Riser w/o Pipe
Brine	Water		Cased Off	Trip Losses	Daily Additions	91.2	Casing w/o Pipe
Base Fluid	Product	10.2	Left In Hole	Injected	Daily Losses	28	Open Hole w/o Pipe
Recycled	Other		Discharged	Spill To Environment	Ending Volume	2391.3	String Displacement
			SCE	Onshore Disposal	Net Change	63.2	String Capacity
			Evaporation	Returned			Total Hole w/ Pipe
			Other Losses	28			Total Active
							Total Reserve

IADC Hours							
Wait	24						

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	35761.21	Daily Product Cost	0.00	Primary Product	1391336.34
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	62606.25
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	36661.21	Total Daily Cost	0.00	Primary Total	1453942.59
Total Inventory Value	520403.38	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	596464 lb

Products and Services											
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk											
MIL-BAR	1000 kg	135					20	115	141.39	95.43	
Oil Based Product											
CARBO-GEL	25 kg	315					15	300	5.33	6.40	
MIL-LIME	25 kg	140					15	125	6.71	2.72	
OMNI-COTE	55 USgal	10						10	0.33	0.16	
OMNI-MUL	55 USgal	13					2	11	6.29	2.83	
OMNI-PLEX	55 USgal	11					2	9	4.33	3.76	
OMNI-TEC	55 USgal	14						14	3.19	1.71	
PARA-TEQ	1 bbl	981					51	930			
Water Based Product											
CAUSTIC SODA	25 kg	32						32			
MIL-GUAR	25 kg	50						50	0.35	0.13	
SOLUFLAKE	25 kg								0.13		
Xanthan Gum	25 kg	39						39	0.59	0.22	
XCIDE 102	55 USgal	1						1	0.01		
LCM											
CALCIUM CARBONATE - FINE	25 kg	280					28	252	9.08	1.54	
CALCIUM CARBONATE - MED	25 kg	280					15	265	10.23	2.11	
KWIKSEAL - MEDIUM	25 kg								0.11		
MIL-PLUG FINE	25 kg								0.09		
Other											
BLACK MAGIC SF T	25 kg	120						120			
CALCIUM CHLORIDE (97%)	25 kg	200						200	10.17	13.69	

BHDF Fluids Rep Waboso Peter / Kunle Olayinka	BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 36661.21 USD	Cumulative Cost 1453942.59 USD	Inventory Value 520403.38 USD	Page 2
---	---	--------------------------	---	-------------------------------------	-----------------------------------	--	---	---------------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.