

**BAKER
HUGHES**

Rpt Date 02/Jan/2007			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 09/Nov/2006			MD 2591.00 m		Progress 0.00 m		Present Activity Stuck Pipe							
Operator Peak Petroleum Indust. Limited			Company Rep Tom G.May / Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Steve Milne / Terry Nanidis							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN							
Drilling Assembly			Casing			Volumes	Pump Information									
Bit Gauge in		Mfr	Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4		HCC	PDC			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
Drill Collars		Drill Pipe		20	18 3/4	291.60	1376.1	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0		
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	800.00	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
8	3 1/4	6.57	5	4.276	2348.34		12 1/4	2591.00	488							
8	2 5/8	9.35	5	3	158.56				Tot Active							
8	2 3/4	27.29							1864.1	Circulation Times						
8	2 13/16	9.05							In Storage	Surface to Bit min/stks		Total System min/stks				
									981	Bottoms Up min/stks						
Mud Properties					Max Ann Velocity			Hole Information								
Property		Fluid Spec	1	2	3	AV Riser		ft/min	Standpipe Pressure 0 psi		Water Depth 146.00 m					
Sample From			Reserve	Active Pit	Active Pit	AV Casing		ft/min	Hole Flow USgal/min		Riser Booster Rate USgal/min					
Check Time			11:30	09:30	23:30	AV Open Hole		ft/min	Solids Analysis							
MD m			2591.00	2591.00	2591.00	Vc Open Hole		ft/min	Property	1	2	3	4			
TVD m			2449.98	2449.98	2449.98	Vc Drill Pipe		ft/min	LGS %	2.71	5.05	5.03				
Bit Depth m			2588.00	2588.00	2588.00	Min Ann Velocity		LGS lb/bbl	24.69	46.05	45.81					
Inc deg			1.46	1.46	1.46	AV Riser		ft/min	HGS %	5.57	5.42	5.40				
Density ppg			9.10	9.30	9.30	AV Casing		ft/min	HGS lb/bbl	82.00	79.85	79.54				
Funnel Visc. sec/quart			64.0	67.0	71.0	AV Open Hole		ft/min	Avg Dens Sol sg	3.6764	3.4284	3.4288				
Test Temp degF			95.0	95.0	95.0	Bit Information										
Rheol Temp degF			120.0	120.0	120.0	Size		12 1/4 in								
PV cP			26	26	27	Hours On Bit										
YP lbf/100ft^2			13	16	17	Bit Number										
10sec Gel lbf/100ft^2			3	8	8	BHA Number		10	Rheology							
10min Gel lbf/100ft^2			5	14	15	Depth In		2385.00 m	600 RPM	65	68	71				
HTHP Filtrate cc			4.6	4.0	3.8	Bit RPM			300 RPM	39	42	44				
HTHP Cake in/32			2.0	2.0	2.0	WOB		klbf	200 RPM	28	32	34				
HTHP Temp degF			250.0	250.0	250.0	Nozzles		4x16:4x12	100 RPM	18	23	22				
HTHP Pressure psi			500	500	500	Bit Hydraulics			6 RPM	4	9	9				
Retort Water %			25.0	22.0	22.0	TFA		1.2272 in^2	3 RPM	7	7	7				
Retort Base Fluid %</																

ADVANTAGE Daily Drilling Fluids Report - 58

INTEQ

Rpt Date 02/Jan/2007		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 09/Nov/2006		MD 2591.00 m		Progress 0.00 m		Present Activity Stuck Pipe
Operator Peak Petroleum Indust. Limited		Company Rep Tom G.May / Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Steve Milne / Terry Nanidisi	
Field/Lease Bilabri		Bik/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1		0.0		0.0	0.0	
CENTRIFUGE	2		0.0		0.0	0.0	
DESANDER	1		0.0		0.0	0.0	
DESILTER	1		0.0		0.0	0.0	
MUD CLEANER	1		0.0	175, 210	0.0	0.0	
SHALE SHAKER	1		0.0		0.0	0.0	
SHALE SHAKER	1		0.0	210, 2 x 175	0.0	0.0	
SHALE SHAKER	2		0.0		0.0	0.0	
SHALE SHAKER	2		0.0	3 x 175	0.0	0.0	
SHALE SHAKER	3		0.0	3 x 175	0.0	0.0	
SHALE SHAKER	3		0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes										
Additions bbl			Losses bbl			Total Volumes bbl				
Mud Added	564	Weight Materials		Downhole	47	Left In Pit	Starting Volume	2362	Riser w/o Pipe	209.1
Brine		Water		Cased Off		Trip Losses	Daily Additions	577.3	Casing w/o Pipe	383.2
Base Fluid		Product	13.3	Left In Hole		Injected	Daily Losses	94	Open Hole w/o Pipe	856.6
Recycled		Other		Discharged		Spill To Environment	Ending Volume	2845.3	String Displacement	72.7
				SCE		Onshore Disposal	Net Change	483.3	String Capacity	143.6
				Evaporation		Returned			Total Hole w/ Pipe	1376.1
				Other Losses	47				Total Active	1864.1
									Total Reserve	981.0

IADC Hours										
Well Control				12	Stuck Pipe				12	

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	12494.14	Daily Product Cost	0.00	Primary Product	1403830.48
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	64406.25
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	13394.14	Total Daily Cost	0.00	Primary Total	1468236.73
Total Inventory Value	507909.24	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	590019 lb

Products and Services											
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk											
MIL-BAR	1000 kg	115						115	138.08	94.30	
Oil Based Product											
CARBO-GEL	25 kg	300					12	288	5.41	6.92	
MIL-LIME	25 kg	125					10	115	6.43	3.18	
OMNI-COTE	55 USgal	10						10	0.32	0.16	
OMNI-MUL	55 USgal	11					3	8	6.05	3.93	
OMNI-PLEX	55 USgal	9					2	7	4.29	4.47	
OMNI-TEC	55 USgal	14					2	12	3.09	2.49	
PARA-TEQ	1 bbl	930						930			
Water Based Product											
CAUSTIC SODA	25 kg	32						32			
MIL-GUAR	25 kg	50						50	0.33	0.13	
SOLUFLAKE	25 kg								0.12		
Xanthan Gum	25 kg	39						39	0.57	0.22	
XCIDE 102	55 USgal	1						1	0.01		
LCM											
CALCIUM CARBONATE - FINE	25 kg	252					40	212	8.54	3.49	
CALCIUM CARBONATE - MED	25 kg	265						265	9.65	2.09	
KWIKSEAL - MEDIUM	25 kg								0.10		
MIL-PLUG FINE	25 kg								0.09		
Other											
BLACK MAGIC SF T	25 kg	120						120			
CALCIUM CHLORIDE (97%)	25 kg	200						200	10.42	13.53	

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Waboso Peter / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	13394.14 USD	1468236.73 USD	507909.24 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.