

ADVANTAGE Daily Drilling Fluids Report - 81

INTEQ

Rpt Date 25/Jan/2007			Well Name/No Bilabri D4			Section Name/No Temp orary Abandonment #4			Mud System SYN-TEQ (PARA)									
Job# 1		Spud Date 09/Nov/2006			MD 970.00 m		Progress -150.00 m		Present Activity Wait on Cement									
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Nolan Troy									
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN									
Drilling Assembly						Casing		Volumes	Pump Information									
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
12 1/4		HCC		PDC			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0		
Drill Collars			Drill Pipe			20	18 3/4	291.60	635.4	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0		
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	800.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0		
8	3 1/4	6.57	5	4.276	730.34		12 1/4	970.00	520									
8	2 5/8	9.35	5	3	158.56				Tot Active									
8	2 3/4	27.29							1155.4	Circulation Times								
8	2 13/16	9.05							In Storage	Surface to Bit		min/stks		Total System		min/stks		
									300	Bottoms Up		min/stks						
Mud Properties						Max Ann Velocity			Hole Information									
Property			Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure 0 psi		Water Depth 146.00 m						
Sample From					Active Pit	Active Pit		AV Casing	ft/min	Hole Flow USgal/min		Riser Booster Rate USgal/min						
Check Time					09:30	23:30		AV Open Hole	ft/min	Solids Analysis								
MD m					939.00	970.00		Vc Open Hole	ft/min	Property		1	2	3	4			
TVD m					939.00	970.00		Vc Drill Pipe	ft/min	LGS %		4.95	5.07					
Bit Depth m					939.00	970.00		Min Ann Velocity		LGS lb/bbl		45.13	46.19					
Density ppg					9.30	9.30		AV Riser	ft/min	HGS %		4.48	4.41					
Funnel Visc. sec/quart					85.0	84.0		AV Casing	ft/min	HGS lb/bbl		65.97	64.98					
Flow Line Temp degF					89.0	89.0		AV Open Hole	ft/min	Avg Dens Sol sg		3.3600	3.3448					
Test Temp degF					95.0	95.0		Bit Information										
Rheol Temp degF					120.0	120.0		Size	12 1/4 in									
PV cP					33	33		Hours On Bit										
YP lbf/100ft^2					19	18		Bit Number										
10sec Gel lbf/100ft^2					7	7		BHA Number	10	Rheology								
10min Gel lbf/100ft^2					13	14		Depth In	2385.00 m	600 RPM		85	84					
HTHP Filtrate cc					3.9	3.3		Bit RPM		300 RPM		52	51					
HTHP Cake in/32					2.0	2.0		WOB	kibf	200 RPM		40	39					
HTHP Temp degF					250.0	250.0		Nozzles	4x16:4x12	100 RPM		26	25					
HTHP Pressure psi					500	500		Bit Hydraulics		6 RPM		8	8					
Retort Water %					26.5	27.0		TFA	1.2272 in^2	3 RPM		6	6					
Retort Base Fluid %					62.0	61.5		Nozzle Vel	ft/sec									
Retort Solids %					11.5	11.5		Bit Press Loss	psi									
Corrected Solids %					9.4	9.5		HHP / Area	HP/in^2	Hydraulic Analysis								
Oil:Water Ratio					70:30	69:31		HHP	%	Behavior Index (n)								
Alk (Whole Mud-POM) cc/cc					2.00	1.90				Consistency Index (k)								
Cl (Whole Mud-Clom) cc/cc					51000	50000				ECD @ Bit Depth								
Ca (Whole Mud-Caom) cc/cc					0	0				ECD @ Casing Shoe								
Excess Lime lb/bbl					2.6	2.5		Fluid Comments/ Recommendations										
Brine Density sg					1.21	1.20		After setting Cement plug #5, pull off Bottom to 840m and circulate bottoms up till shakers clean. Prepared additional 40 bbls of 10.0ppg cmt spacer in the slug pit & maintained mud weight 9.3ppg using base oil. SURFACE ACTIVE VOL(9.3ppg) = (Act Pit #2 - 335 bbls + S/Traps - 150bbls) = 485bbls. RESERVE VOL(9.3 ppg) = Pit #3 - 255bbls. TOTAL USEABLE(9.3 ppg) = (Act Pit #2 - 335 bbls + Res Pit #3 - 255 bbls) = 590 bbls. OTHER FLUIDS - Base Oil in Chemical pit - 34 bbls. Cmt Spacer (10.0 ppg) in Slug pit - 28 bbls.										
NaCl % wt					0	0												
CaCl2 % wt					23	22												
Elect. Stab.V					429.0	435.0												
Sand %					0.40	0.40												
								Drilling Comments										
								PooH f/1125m t/840m. Circulated btms up. F/C 10mins,pooH t/surface. Rbih to 172m,jet BOP/well head Kept RIH to 826m,washing down to TOC @974m. Circulated btms up @970m. Pull back f/974m t/941m. P/up cement std and rih t/941m. Held PJSM ,flush surface lines ,had increase in pressure to 1600psi. Pull back t/941m . Circulated with rig pumps to 2000psi,no go. POOh t/798m,circulate and rotate . PooH to surface L/o 3 -singles of the 1std and clean mule shoe. RIH t/941m ,washing down to 969m ,circulated bottoms up PJSM . Pressure test surface lines to 3000psi for 10mins . Did Cement plug #6 job As per program .										
BHDF Fluids Rep			BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 1	
Ayo Okomayin / Ifeanyi Nwosu			234-803-402-0440		Onne		234-84-462609		Lawson Ogaree		2865.22 USD		1974221.44 USD		450641.77 USD			
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.																		

ADVANTAGE Daily Drilling Fluids Report - 81



INTEQ

Rpt Date 25/Jan/2007		Well Name/No Bilabri D4		Section Name/No Temp orary Abandonment #4		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 09/Nov/2006		MD 970.00 m		Progress -150.00 m		Present Activity Wait on Cement
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Nolan Troy	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1		0.0		0.0	0.0	
CENTRIFUGE	2		0.0		0.0	0.0	
DESANDER	1		0.0		0.0	0.0	
DESILTER	1		0.0		0.0	0.0	
MUD CLEANER	1		0.0	175, 210	0.0	0.0	
SHALE SHAKER	1		0.0		0.0	0.0	
SHALE SHAKER	1		24.0	210, 2 x 175	3.0	0.0	
SHALE SHAKER	2		0.0		0.0	0.0	
SHALE SHAKER	2		24.0	3 x 175	3.0	0.0	
SHALE SHAKER	3		24.0	3 x 175	3.0	0.0	
SHALE SHAKER	3		0.0		0.0	0.0	
Total Volume Lost					9	0	

Volumes							
Additions bbl			Losses bbl		Total Volumes bbl		
Mud Added	Weight Materials		Downhole	90	Left In Pit	Starting Volume	1411
Brine	Water		Cased Off		Trip Losses	Daily Additions	153
Base Fluid	Product		Left In Hole		Injected	Daily Losses	109
Recycled	Other	153	Discharged		Spill To Environment	Ending Volume	1455.0
			SCE	9	Onshore Disposal	Net Change	44.0
			Evaporation		Returned		
			Other Losses	10			
						Total Hole w/ Pipe	635.4
						Total Active	1155.4
						Total Reserve	300.0

IADC Hours							
Circulate	9	Flow Check	3	Cementing	1.5	Tripping	6
Miscellaneous	4.5						

BHDF Fluids Rep Ayo Okomayin / Ifeanyi Nwosu	BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 2865.22 USD	Cumulative Cost 1974221.44 USD	Inventory Value 450641.77 USD	Page 2
--	---	--------------------------	---	-------------------------------------	----------------------------------	--	---	---------------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 81

INTEQ

Rpt Date 25/Jan/2007		Well Name/No Bilabri D4		Section Name/No Temp orary Abandonment #4				Mud System SYN-TEQ (PARA)					
Job# 1	Spud Date 09/Nov/2006			MD 970.00 m		Progress -150.00 m			Present Activity Wait on Cement				
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Nolan Troy				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN			
Primary Currency USD				Secondary Currency				Totals USD					
Daily Product Cost		1965.22		Daily Product Cost		0.00		Primary Product		1889115.19			
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00			
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		85106.25			
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00			
Total Daily Cost		2865.22		Total Daily Cost		0.00		Primary Total		1974221.44			
Total Inventory Value		450641.77		Total Inventory Value		0.00		Secondary Total		0.00			
								Deck Load		516837 lb			
Products and Services													
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk													
MIL-BAR		1000 kg	83					3	80	540.00	1620.00	96.38	113.47
Oil Based Product													
CARBO-GEL		25 kg	90						90	264.28		5.01	6.75
MIL-LIME		25 kg	80						80	34.25		3.94	4.59
OMNI-COTE		55 USgal	2						2	2150.00		0.17	0.15
OMNI-MUL		55 USgal	12						12	995.06		4.08	4.92
OMNI-PLEX		55 USgal	4						4	1618.95		4.30	6.21
OMNI-TEC		55 USgal	4						4	925.00		2.02	2.22
PARA-TEQ		1 bbl	844						844	280.00			
SA 58		50 lb								97.10			
Water Based Product													
CAUSTIC SODA		25 kg	32						32	37.89			
MIL-GUAR		25 kg	50						50	135.00		0.15	0.12
OX-BAN		5 USgal	11						11				
TETRAHIB		55 USgal	2						2	4119.50			
Xanthan Gum		25 kg	77					1	76	345.22	345.22	0.26	0.21
XCIDE 102		55 USgal	5						5	2508.30			
LCM													
CALCIUM CARBONATE - FINE		25 kg	200						200	22.68		4.25	3.86
CALCIUM CARBONATE - MED		25 kg	240						240	22.68		4.11	3.19
MIL-PLUG - MEDIUM		25 kg	71						71	27.01		0.19	0.47
MIL-PLUG-COARSE		25 kg	168						168	27.01			
MIL-SEAL-COARSE		25 kg	167						167	36.00			
MIL-SEAL-FINE		25 kg	107						107	36.00		0.19	0.47
SOLUFLAKE C		50 lb	40						40	57.24		0.17	0.43
SOLUFLAKE F		50 lb	147						147	57.24		0.17	0.43
SOLUFLAKE M		50 lb	147						147	57.24		0.17	0.43
Other													
BLACK MAGIC SF T		25 kg	120						120	117.25			
CALCIUM CHLORIDE (97%)		25 kg	160						160	23.21		9.15	11.76
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost	
Ayo Okomayin / Ifeanyi Nwosu		234-803-402-0440		Onne		234-84-462609		Lawson Ogaree		2865.22 USD		1974221.44 USD	
												Inventory Value	
												450641.77 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.													
Page 3													