

**BAKER
HUGHES**

Rpt Date 26/Jan/2007			Well Name/No Bilabri D4			Section Name/No Temp orary Abandonment #4			Mud System SYN-TEQ (PARA)										
Job# 1		Spud Date 09/Nov/2006			MD 673.00 m		Progress -297.00 m		Present Activity Wait on Cement										
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Nolan Troy										
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN									
Drilling Assembly						Casing		Volumes	Pump Information										
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4		HCC		PDC			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
Drill Collars			Drill Pipe			20	18 3/4	291.60	498.1	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	800.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
8	3 1/4	6.57	5	4.276	433.34		12 1/4	673.00	459										
8	2 5/8	9.35	5	3	158.56				Tot Active										
8	2 3/4	27.29							957.1	Circulation Times									
8	2 13/16	9.05							In Storage	Surface to Bit		min/stks		Total System		min/stks			
									385	Bottoms Up		min/stks							
Mud Properties						Max Ann Velocity			Hole Information										
Property			Fluid Spec		1	2	3	AV Riser		ft/min		Standpipe Pressure		psi		Water Depth		146.00 m	
Sample From					Active Pit	Active Pit		AV Casing		ft/min		Hole Flow		USgal/min		Riser Booster Rate		USgal/min	
Check Time					10:15	23:30		AV Open Hole		ft/min		Solids Analysis							
MD m					859.00	673.00		Vc Open Hole		ft/min		Property		1	2	3	4		
TVD m					859.00	673.00		Vc Drill Pipe		ft/min		LGS %		5.05	6.15				
Bit Depth m					859.00	673.00		Min Ann Velocity				LGS lb/bbl		46.01	56.07				
Density ppg					9.30	9.30		AV Riser		ft/min		HGS %		4.39	3.83				
Funnel Visc. sec/quart					85.0	86.0		AV Casing		ft/min		HGS lb/bbl		64.62	56.38				
Test Temp degF					95.0	95.0		AV Open Hole		ft/min		Avg Dens Sol sg		3.3441	3.2138				
Rheol Temp degF					120.0	120.0		Bit Information											
PV cP					32	33		Size		12 1/4 in									
YP lbf/100ft^2					20	19		Hours On Bit											
10sec Gel lbf/100ft^2					7	7		Bit Number											
10min Gel lbf/100ft^2					14	15		BHA Number		10		Rheology							
HTHP Filtrate cc					3.9	3.8		Depth In		2385.00 m		600 RPM		84	85				
HTHP Cake in/32					2.0	2.0		Bit RPM				300 RPM		52	52				
HTHP Temp degF					250.0	250.0		WOB		klbf		200 RPM		40	41				
HTHP Pressure psi					500	500		Nozzles		4x16:4x12		100 RPM		26	25				
Retort Water %					27.0	27.0		Bit Hydraulics				6 RPM		8	8				
Retort Base Fluid %					61.5	61.0		TFA		1.2272 in^2		3 RPM		6	6				
Retort Solids %					11.5	12.0		Nozzle Vel		ft/sec									
Corrected Solids %					9.4	10.0		Bit Press Loss		psi									
Oil:Water Ratio					69:31	69:31		HHP / Area		HP/in^2		Hydraulic Analysis							
Alk (Whole Mud-POM) cc/cc					2.00	1.90		HHP		%		Behavior Index (n)							
Cl (Whole Mud-Clom) cc/cc					51000	50000						Consistency Index (k)						#sec^n/100ft^2	
Ca (Whole Mud-Caom) cc/cc					0	0						ECD @ Bit Depth						ppg	
Excess Lime lb/bbl					2.6	2.5						ECD @ Casing Shoe						ppg	
Brine Density sg					1.20	1.20		Fluid Comments/ Recommendations											
NaCl % wt					0	0		Displaced the 153bb											

**BAKER
HUGHES**

Rpt Date 26/Jan/2007		Well Name/No Bilabri D4		Section Name/No Temp orary Abandonment #4			Mud System SYN-TEQ (PARA)		
Job# 1	Spud Date 09/Nov/2006			MD 673.00 m		Progress -297.00 m		Present Activity Wait on Cement	
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Nolan Troy		
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN
Solids Control Equipment									
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl	Res Volume Lost bbl		Comments
CENTRIFUGE	1		0.0			0.0	0.0		
CENTRIFUGE	2		0.0			0.0	0.0		
DESANDER	1		0.0			0.0	0.0		
DESILTER	1		0.0			0.0	0.0		
MUD CLEANER	1		0.0	175, 210		0.0	0.0		
SHALE SHAKER	1		0.0			0.0	0.0		
SHALE SHAKER	1		24.0	210, 2 x 175		6.0	0.0		
SHALE SHAKER	2		0.0			0.0	0.0		
SHALE SHAKER	2		24.0	3 x 175		6.0	0.0		
SHALE SHAKER	3		24.0	3 x 175		6.0	0.0		
SHALE SHAKER	3		0.0			0.0	0.0		
				Total Volume Lost		18	0		
Volumes									
Additions bbl			Losses bbl			Total Volumes bbl			
Mud Added	Weight Materials		Downhole	172	Left In Pit	Starting Volume	1455.4	Riser w/o Pipe	209.1
Brine	Water		Cased Off		Trip Losses	Daily Additions	87	Casing w/o Pipe	320.8
Base Fluid	Product		Left In Hole		Injected	Daily Losses	200	Open Hole w/o Pipe	
Recycled	Other	87	Discharged		Spill To Environment	Ending Volume	1342.4	String Displacement	31.8
			SCE	18	Onshore Disposal	Net Change	-113.0	String Capacity	32.0
			Evaporation		Returned			Total Hole w/ Pipe	498.1
			Other Losses	10				Total Active	957.1
								Total Reserve	385.0
IADC Hours									
Circulate		6.5	Cementing		8.5	Tripping		7.5	Miscellaneous
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Ayo Okomayin / Ifeanyi Nwosu		234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	2865.22 USD	1977086.66 USD	448676.55 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.									

**BAKER
HUGHES**

Rpt Date 26/Jan/2007			Well Name/No Bilabri D4			Section Name/No Temp orary Abandonment #4				Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 09/Nov/2006			MD 673.00 m		Progress -297.00 m			Present Activity Wait on Cement							
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Nolan Troy								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN							
Primary Currency USD					Secondary Currency					Totals USD							
Daily Product Cost		1965.22			Daily Product Cost		0.00			Primary Product		1891080.41					
Daily Tax		0.00			Daily Tax		0.00			Secondary Product		0.00					
Debit/Credit		0.00			Debit/Credit		0.00			Primary Engineering		86006.25					
Daily Engineering Cost		900.00			Daily Engineering Cost					Secondary Engineering		0.00					
Total Daily Cost		2865.22			Total Daily Cost		0.00			Primary Total		1977086.66					
Total Inventory Value		448676.55			Total Inventory Value		0.00			Secondary Total		0.00					
									Deck Load		510168 lb						
Products and Services																	
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl				
Bulk																	
MIL-BAR		1000 kg	80					3	77	540.00	1620.00	89.63	109.70				
Oil Based Product																	
CARBO-GEL		25 kg	90						90	264.28		4.66	6.37				
MIL-LIME		25 kg	80						80	34.25		3.66	4.44				
OMNI-COTE		55 USgal	2						2	2150.00		0.15	0.15				
OMNI-MUL		55 USgal	12						12	995.06		3.80	4.74				
OMNI-PLEX		55 USgal	4						4	1618.95		4.00	5.79				
OMNI-TEC		55 USgal	4						4	925.00		1.88	2.17				
PARA-TEQ		1 bbl	844						844	280.00							
SA 58		50 lb								97.10							
Water Based Product																	
CAUSTIC SODA		25 kg	32						32	37.89							
MIL-GUAR		25 kg	50						50	135.00		0.14	0.13				
OX-BAN		5 USgal	11						11								
TETRAHIB		55 USgal	2						2	4119.50							
Xanthan Gum		25 kg	76					1	75	345.22	345.22	0.24	0.22				
XCIDE 102		55 USgal	5						5	2508.30							
LCM																	
CALCIUM CARBONATE - FINE		25 kg	200						200	22.68		3.95	3.95				
CALCIUM CARBONATE - MED		25 kg	240						240	22.68		3.83	3.39				
MIL-PLUG - MEDIUM		25 kg	71						71	27.01		0.17	0.41				
MIL-PLUG-COARSE		25 kg	168						168	27.01							
MIL-SEAL-COARSE		25 kg	167						167	36.00							
MIL-SEAL-FINE		25 kg	107						107	36.00		0.17	0.41				
SOLUFLAKE C		50 lb	40						40	57.24		0.16	0.37				
SOLUFLAKE F		50 lb	147						147	57.24		0.16	0.37				
SOLUFLAKE M		50 lb	147						147	57.24		0.16	0.37				
Other																	
BLACK MAGIC SF T		25 kg	120						120	117.25							
CALCIUM CHLORIDE (97%)		25 kg	160						160	23.21		8.51	11.18				
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 3	
Ayo Okomayin / Ifeanyi Nwosu		234-803-402-0440															