

**BAKER
HUGHES**

Rpt Date 27/Jan/2007			Well Name/No Bilabri D4			Section Name/No Temp orary Abandonment #4			Mud System SYN-TEQ (PARA)												
Job# 1		Spud Date 09/Nov/2006			MD 719.00 m			Progress 46.00 m			Present Activity Wait on Cement										
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Nolan Troy												
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN											
Drilling Assembly						Casing		Volumes	Pump Information												
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min				
12 1/4		HCC		PDC			19 1/2	172.50	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0					
Drill Collars			Drill Pipe			20	18 3/4	291.60	519.2	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0					
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	800.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0					
8	3 1/4	6.57	5	4.276	479.34		12 1/4	719.00	25												
8	2 5/8	9.35	5	3	158.56				Tot Active												
8	2 3/4	27.29							544.2	Circulation Times											
8	2 13/16	9.05							In Storage	Surface to Bit		min/stks		Total System		min/stks					
									27	Bottoms Up		min/stks									
Mud Properties						Max Ann Velocity			Hole Information												
Property			Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure		psi		Water Depth			146.00 m				
Sample From					Active Pit			AV Casing	ft/min	Hole Flow		USgal/min		Riser Booster Rate			USgal/min				
Check Time					08:30			AV Open Hole	ft/min	Solids Analysis											
MD m					718.00			Vc Open Hole	ft/min	Property		1		2		3		4			
TVD m					718.00			Vc Drill Pipe	ft/min	LGS %		3.59									
Bit Depth m					718.00			Min Ann Velocity		LGS lb/bbl		32.76									
Density ppg					9.40			AV Riser	ft/min	HGS %		5.36									
Funnel Visc. sec/quart					86.0			AV Casing	ft/min	HGS lb/bbl		78.89									
Flow Line Temp degF					89.0			AV Open Hole	ft/min	Avg Dens Sol sg		3.5576									
Test Temp degF					95.0			Bit Information													
Rheol Temp degF					120.0			Size	12 1/4 in												
PV cP					33			Hours On Bit													
YP lbf/100ft^2					19			Bit Number													
10sec Gel lbf/100ft^2					7			BHA Number	10	Rheology											
10min Gel lbf/100ft^2					14			Depth In	2385.00 m	600 RPM		85									
HTHP Filtrate cc					3.8			Bit RPM		300 RPM		52									
HTHP Cake in/32					2.0			WOB	klbf	200 RPM		40									
HTHP Temp degF					250.0			Nozzles	4x16:4x12	100 RPM		26									
HTHP Pressure psi					500			Bit Hydraulics		6 RPM		8									
Retort Water %					29.0			TFA	1.2272 in^2	3 RPM		6									
Retort Base Fluid %					60.0			Nozzle Vel	ft/sec												
Retort Solids %					11.0			Bit Press Loss	psi												
Corrected Solids %					9.0			HHP / Area	HP/in^2	Hydraulic Analysis											
Oil:Water Ratio					67:33			HHP	%	Behavior Index (n)											
Alk (Whole Mud-POM) cc/cc					2.10					Consistency Index (k)								#sec^n/100ft^2			
Cl (Whole Mud-Clom) cc/cc					51000					ECD @ Bit Depth								ppg			
Ca (Whole Mud-Caom) cc/cc					0					ECD @ Casing Shoe								ppg			
Excess Lime lb/bbl					2.7			Fluid Comments/ Recommendations													
Brine Density sg					1.19			Circulated bottoms up @673m,observed traces of firm cement and dumped same overboard. Cleaned out Pit #1 ready to mix Inhibited Seawater . Rbih to TOC @ 718m ,circulated twice bottoms-up real good ,observed a good volume of firm cement across the shakers ,keep circulating till clean and clear . Prepared the WBM spacer (60bbbs) in slug pit .Displaced well to seawater with following recipe-50bbbs of base oil,50bbbs of WBM chased with seawater .Cleaned Pit #2 for mixing Inhibited seawater. Backloaded 1288bbbs of 9.4ppg SBM to the Northern comrade and pumped down to the BANX.													

**BAKER
HUGHES**

Rpt Date 27/Jan/2007		Well Name/No Bilabri D4		Section Name/No Temp orary Abandonment #4			Mud System SYN-TEQ (PARA)			
Job# 1	Spud Date 09/Nov/2006			MD 719.00 m		Progress 46.00 m		Present Activity Wait on Cement		
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Chris Newton			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Nolan Troy		
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN	
Solids Control Equipment										
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		
CENTRIFUGE	1		0.0			0.0		0.0		
CENTRIFUGE	2		0.0			0.0		0.0		
DESANDER	1		0.0			0.0		0.0		
DESILTER	1		0.0			0.0		0.0		
MUD CLEANER	1		0.0	175, 210		0.0		0.0		
SHALE SHAKER	1		0.0			0.0		0.0		
SHALE SHAKER	1		24.0	210, 2 x 175		6.0		0.0		
SHALE SHAKER	2		0.0			0.0		0.0		
SHALE SHAKER	2		24.0	3 x 175		6.0		0.0		
SHALE SHAKER	3		24.0	3 x 175		6.0		0.0		
SHALE SHAKER	3		0.0			0.0		0.0		
				Total Volume Lost		18		0		
Volumes										
Additions bbl			Losses bbl				Total Volumes bbl			
Mud Added	Weight Materials			Downhole	Left In Pit		Starting Volume	1342.1	Riser w/o Pipe	209.1
Brine	Water		551	Cased Off	Trip Losses		Daily Additions	577	Casing w/o Pipe	342.9
Base Fluid	Product			Left In Hole	Injected		Daily Losses	1348	Open Hole w/o Pipe	
Recycled	Other		26	Discharged	Spill To Environment		Ending Volume	571.1	String Displacement	32.7
				SCE	18	Onshore Disposal	Net Change	-771.0	String Capacity	34.6
				Evaporation		Returned	1288		Total Hole w/ Pipe	519.2
				Other Losses	42				Total Active	544.2
									Total Reserve	27.0
IADC Hours										
Circulate	5	Wait on Cement			0.5	Tripping		10.5	Miscellaneous	
BHDF Fluids Rep Ayo Okomayin / Ifeanyi Nwosu		BHDF Rep Phone 234-803-402-0440		Warehouse Onne	Warehouse Phone 234-84-462609		Coordinator Lawson Ogaree	Daily Cost 8321.10 USD	Cumulative Cost 1985407.76 USD	Inventory Value 441255.45 USD
Page 2										
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.										

**BAKER
HUGHES**

Rpt Date 27/Jan/2007			Well Name/No Bilabri D4			Section Name/No Temp orary Abandonment #4				Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 09/Nov/2006			MD 719.00 m		Progress 46.00 m			Present Activity Wait on Cement							
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Nolan Troy								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN							
Primary Currency USD					Secondary Currency					Totals USD							
Daily Product Cost			7421.10		Daily Product Cost			0.00		Primary Product			1898501.51				
Daily Tax			0.00		Daily Tax			0.00		Secondary Product			0.00				
Debit/Credit			0.00		Debit/Credit			0.00		Primary Engineering			86906.25				
Daily Engineering Cost			900.00		Daily Engineering Cost					Secondary Engineering			0.00				
Total Daily Cost			8321.10		Total Daily Cost			0.00		Primary Total			1985407.76				
Total Inventory Value			441255.45		Total Inventory Value			0.00		Secondary Total			0.00				
									Deck Load		503159 lb						
Products and Services																	
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl				
Bulk																	
MIL-BAR		1000 kg	77					1	76	540.00	540.00	56.89	102.76				
Oil Based Product																	
CARBO-GEL		25 kg	90						90	264.28		2.96	5.96				
MIL-LIME		25 kg	80						80	34.25		2.32	4.16				
OMNI-COTE		55 USgal	2						2	2150.00		0.10	0.14				
OMNI-MUL		55 USgal	12						12	995.06		2.41	4.44				
OMNI-PLEX		55 USgal	4						4	1618.95		2.54	5.42				
OMNI-TEC		55 USgal	4						4	925.00		1.19	2.04				
PARA-TEQ		1 bbl	844					16	828	280.00	4480.00						
SA 58		50 lb								97.10							
Water Based Product																	
CAUSTIC SODA		25 kg	32						32	37.89							
MIL-GUAR		25 kg	50					5	45	135.00	675.00	0.09	0.12				
OX-BAN		5 USgal	11						11								
TETRAHIB		55 USgal	2						2	4119.50							
Xanthan Gum		25 kg	75					5	70	345.22	1726.10	0.15	0.21				
XCIDE 102		55 USgal	5						5	2508.30							
LCM																	
CALCIUM CARBONATE - FINE		25 kg	200						200	22.68		2.51	3.70				
CALCIUM CARBONATE - MED		25 kg	240						240	22.68		2.43	3.18				
MIL-PLUG - MEDIUM		25 kg	71						71	27.01		0.11	0.38				
MIL-PLUG-COARSE		25 kg	168						168	27.01							
MIL-SEAL-COARSE		25 kg	167						167	36.00							
MIL-SEAL-FINE		25 kg	107						107	36.00		0.11	0.38				
SOLUFLAKE C		50 lb	40						40	57.24		0.10	0.35				
SOLUFLAKE F		50 lb	147						147	57.24		0.10	0.35				
SOLUFLAKE M		50 lb	147						147	57.24		0.10	0.35				
Other																	
BLACK MAGIC SF T		25 kg	120						120	117.25							
CALCIUM CHLORIDE (97%)		25 kg	160						160	23.21		5.40	10.47				
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 3	
Ayo Okomayin / Ifeanyi Nwosu		234															