

ADVANTAGE Daily Drilling Fluids Report - 85

INTEQ

Rpt Date 29/Jan/2007		Well Name/No Bilabri D4		Section Name/No Temporary Abandonment #5		Mud System Seawater	
Job# 1		Spud Date 09/Nov/2006		MD 248.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Nolan Troy	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information								
Bit Gauge in	Mfr		Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
12 1/4					19 1/2	172.50	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0		
Drill Collars			Drill Pipe			20	18 3/4	291.60	293.6	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	800.00	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0
							12 1/4	248.00	0						
							Tot Active								
							293.6								
							In Storage								
							0								
							Circulation Times								
							Surface to Bit	min/stks				Total System		min/stks	
							Bottoms Up	min/stks							

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth
Check Time		00:00			AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate
					AV Open Hole	ft/min	Solids Analysis		
					Vc Open Hole	ft/min	Property	1	2
					Vc Drill Pipe	ft/min		3	4
					Min Ann Velocity				
					AV Riser	ft/min			
					AV Casing	ft/min			
					AV Open Hole	ft/min			
					Bit Information				
					Size				
					Hours On Bit				
					Bit Number				
					BHA Number		Rheology		
					Depth In		600 RPM		
					Bit RPM		300 RPM		
					WOB		200 RPM		
					Nozzles		100 RPM		
					Bit Hydraulics		6 RPM		
					TFA		3 RPM		
					Nozzle Vel	ft/sec			
					Bit Press Loss	psi			
					HHP / Area	HP/in^2	Hydraulic Analysis		
					HHP	%	Behavior Index (n)		
							Consistency Index (k)		
							#sec^n/100ft^2		
							ECD @ Bit Depth		
							ppg		
							ECD @ Casing Shoe		
							ppg		
Fluid Comments/ Recommendations									
Made inventory adjustment to credit Peak Pet . Coy with 1,804bbls of SBM remaining at end of well . Brought in a total of 3,624bbls of SBM in the course of this well.									
Drilling Comments									
Pull BOP , skid rig and installed corrosion cap on wellhead .									

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Ayo Okomayin / Ifeanyi Nwosu	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	900.00 USD	1999914.95 USD	433833.76 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 85



INTEQ

Rpt Date 29/Jan/2007		Well Name/No Bilabri D4		Section Name/No Temporary Abadonment #5		Mud System Seawater	
Job# 1	Spud Date 09/Nov/2006		MD 248.00 m		Progress 0.00 m		Present Activity Suspend Well, Pull BOP's
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Nolan Troy	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1		0.0		0.0	0.0	
CENTRIFUGE	2		0.0		0.0	0.0	
DESANDER	1		0.0		0.0	0.0	
DESILTER	1		0.0		0.0	0.0	
MUD CLEANER	1		0.0	175, 210	0.0	0.0	
SHALE SHAKER	1		0.0		0.0	0.0	
SHALE SHAKER	1		0.0	210, 2 x 175	0.0	0.0	
SHALE SHAKER	2		0.0		0.0	0.0	
SHALE SHAKER	2		0.0	3 x 175	0.0	0.0	
SHALE SHAKER	3		0.0	3 x 175	0.0	0.0	
SHALE SHAKER	3		0.0		0.0	0.0	
				Total Volume Lost	0	0	
Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	Weight Materials	Downhole	Left In Pit	Starting Volume	519.7	Riser w/o Pipe	209.1
Brine	Water	Cased Off	Trip Losses	Daily Additions		Casing w/o Pipe	84.6
Base Fluid	Product	Left In Hole	Injected	Daily Losses	226.1	Open Hole w/o Pipe	
Recycled	Other	Discharged	226.1	Spill To Environment	Ending Volume	293.6	String Displacement
		SCE		Onshore Disposal	Net Change	-226.1	String Capacity
		Evaporation		Returned			Total Hole w/ Pipe
		Other Losses					Total Active
							293.6
							Total Reserve
IADC Hours							
Miscellaneous	1	Tripping	4	Move/Skid rig	4.5	Suspend Well, Pull BOP's	14.5
BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value
Ayo Okomayin / Ifeanyi Nwosu	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	900.00 USD	1999914.95 USD	433833.76 USD
Page 2							
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

**BAKER
HUGHES**

Rpt Date 29/Jan/2007		Well Name/No Bilabri D4			Section Name/No Temporary Abadonment #5					Mud System Seawater				
Job# 1	Spud Date 09/Nov/2006			MD 248.00 m		Progress 0.00 m			Present Activity Suspend Well, Pull BOP's					
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Nolan Troy					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN				
Primary Currency USD				Secondary Currency				Totals USD						
Daily Product Cost		0.00		Daily Product Cost		0.00		Primary Product		1911208.70				
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00				
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		88706.25				
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00				
Total Daily Cost		900.00		Total Daily Cost		0.00		Primary Total		1999914.95				
Total Inventory Value		433833.76		Total Inventory Value		0.00		Secondary Total		0.00				
									Deck Load		501351 lb			
Products and Services														
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price	USD	Daily Cost	USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk														
MIL-BAR	1000 kg	76						76	540.00				30.91	
Oil Based Product														
CARBO-GEL	25 kg	90						90	264.28				1.62	
MIL-LIME	25 kg	80						80	34.25				1.26	
OMNI-COTE	55 USgal	2						2	2150.00				0.05	
OMNI-MUL	55 USgal	12						12	995.06				1.31	
OMNI-PLEX	55 USgal	4						4	1618.95				1.40	
OMNI-TEC	55 USgal	4						4	925.00				0.65	
PARA-TEQ	1 bbl	828						828	280.00					
SA 58	50 lb								97.10					
SYN-TEQ (PARA)	1 bbl								523.87					
Water Based Product														
CAUSTIC SODA	25 kg	31						31	37.89					
MIL-GUAR	25 kg	45						45	135.00				0.05	
OX-BAN	5 USgal													
OX-BAN	5 USgal	7						7	480.50					
TETRAHIB	55 USgal								4119.50					
Xanthan Gum	25 kg	70						70	345.22				0.08	
XCIDE 102	55 USgal	4						4	2508.30					
LCM														
CALCIUM CARBONATE - FINE	25 kg	200						200	22.68				1.34	
CALCIUM CARBONATE - MED	25 kg	240						240	22.68				1.29	
MIL-PLUG - MEDIUM	25 kg	71						71	27.01				0.06	
MIL-PLUG-COARSE	25 kg	168						168	27.01					
MIL-SEAL-COARSE	25 kg	167						167	36.00					
MIL-SEAL-FINE	25 kg	107						107	36.00				0.06	
SOLUFLAKE C	50 lb	40						40	57.24				0.06	
SOLUFLAKE F	50 lb	147						147	57.24				0.06	
SOLUFLAKE M	50 lb	147						147	57.24				0.06	
Other														
BLACK MAGIC SF T	25 kg	120						120	117.25					
CALCIUM CHLORIDE (97%)	25													