

ADVANTAGE Daily Drilling Fluids Report - 9



INTEQ

Rpt Date 14/Nov/2006		Well Name/No Bilabri D4		Section Name/No 17-1/2" Riserless Section #2		Mud System Gel/Polymer	
Job# 1		Spud Date		MD 815.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Thomas G. May/ Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne/Troy Nolan	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
0			36	31 3/4	262.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
Drill Collars			Drill Pipe			0	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
						0							
						Tot Active							
						0							
						In Storage	Circulation Times						
						0	Surface to Bit	min/stks		Total System	min/stks		
							Bottoms Up	min/stks					

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth	146.00 m
Check Time		00:00			AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min
					AV Open Hole	ft/min	Solids Analysis			
					Vc Open Hole	ft/min	Property	1	2	3
					Vc Drill Pipe	ft/min				4
					Min Ann Velocity					
					AV Riser	ft/min				
					AV Casing	ft/min				
					AV Open Hole	ft/min				
					Bit Information					
					Size					
					Hours On Bit					
					Bit Number					
					BHA Number		Rheology			
					Depth In		600 RPM			
					Bit RPM		300 RPM			
					WOB		200 RPM			
					Nozzles		100 RPM			
					Bit Hydraulics		6 RPM			
					TFA		3 RPM			
					Nozzle Vel	ft/sec				
					Bit Press Loss	psi				
					HHP / Area	HP/in^2	Hydraulic Analysis			
					HHP	%	Behavior Index (n)			
							Consistency Index (k)	#sec^n/100ft^2		
							ECD @ Bit Depth	ppg		
							ECD @ Casing Shoe	ppg		
Fluid Comments/ Recommendations										
Finished cementing the 20 x 13-3/8" csg APP. Clean pits & took on 855 bbls SBM from the MV Crusader.										
Drilling Comments										
R/U & run 4 stds of inner stinger. Dress & orientate runnig tool as per Cameron. RIH on 5" DP to W/head, land out on compensator to latch. ROV confirm latch, 50K O/pull, OK. Circ hole @ 450 gpm. Press test lines & cmt 13-3/8" csg APP. Hold 270K on compensator, drop dart & WOC till surface samples set while maintaining 270K on compensator. Slack off & retrieve running tool, POOH. R/U for running BOPs. Skid rig off location. Skid BOP into moonpool area & siton beams. Prepare LMPR & skid into moonpool area.										

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter / Okomayin Ayo	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	900.00 USD	129313.97 USD	342472.70 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 9



INTEQ

Rpt Date 14/Nov/2006		Well Name/No Bilabri D4		Section Name/No 17-1/2" Riserless Section #2		Mud System Gel/Polymer	
Job# 1	Spud Date	MD 815.00 m	Progress 0.00 m		Present Activity Nipple Up/Nipple Down BOP		
Operator Peak Petroleum Indust. Limited		Company Rep Thomas G. May/ Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne/Troy Nolan	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1		0.0		0.0	0.0	
CENTRIFUGE	2		0.0		0.0	0.0	
DESANDER	1		0.0		0.0	0.0	
DESILTER	1		0.0		0.0	0.0	
MUD CLEANER	1		0.0		0.0	0.0	
SHALE SHAKER	1		0.0		0.0	0.0	
SHALE SHAKER	1		0.0	3 x 110	0.0	0.0	
SHALE SHAKER	2		0.0		0.0	0.0	
SHALE SHAKER	2		0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3		0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3		0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes							
Additions bbl		Losses bbl			Total Volumes bbl		
Mud Added	Weight Materials	Downhole		Left In Pit	250	Starting Volume	300
Brine	Water	Cased Off		Trip Losses		Daily Additions	
Base Fluid	Product	Left In Hole		Injected		Daily Losses	300
Recycled	Other	Discharged	50	Spill To Environment		Ending Volume	
		SCE		Onshore Disposal		Net Change	-300.0
		Evaporation		Returned		Total Hole w/ Pipe	
		Other Losses				Total Active	
						Total Reserve	

IADC Hours							
Run Casing	5	Circulate		1	Cementing	4	Wait on Cement
Tripping	2	Nipple Up/Nipple Down BOP		6			

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	0.00	Daily Product Cost	0.00	Primary Product	121607.72
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	7706.25
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	900.00	Total Daily Cost	0.00	Primary Total	129313.97
Total Inventory Value	342472.70	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	515109 lb

Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
MIL-BAR	1000 kg	87		65				152		108.47
Oil Based Product										
MIL-LIME	25 kg	40						40		
OMNI-COTE	55 USgal	4						4		
PARA-TEQ	1 bbl	469						469		
Water Based Product										
CAUSTIC SODA	25 kg	72						72		
MIL-GUAR	25 kg	330						330		0.69
MIL-PAC R	25 kg	73						73		0.40
MIL-PAC LV	25 kg									2.26
NEW-DRILL PLUS	25 kg	17						17		1.31
POTASSIUM CHLORIDE BRINE	1 bbl									265.81
SODA ASH	50 kg	29						29		1.07
Xanthan Gum	25 kg	87						87		1.19
XCIDE 102	55 USgal	2						2		0.01
LCM										
CALCIUM CARBONATE - FINE	25 kg									4.52
CALCIUM CARBONATE - MED	25 kg	40						40		2.26
KWIKSEAL - MEDIUM	25 kg	35						35		
MIL-PLUG FINE	25 kg	56						56		
Other										
BLACK MAGIC SF T	25 kg	120						120		
SAW DUST	25 kg	29						29		

BHDF Fluids Rep Waboso Peter / Okomayin Ayo	BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 900.00 USD	Cumulative Cost 129313.97 USD	Inventory Value 342472.70 USD	Page 2
---	---	--------------------------	---	-------------------------------------	---------------------------------	---	---	---------------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.