

ADVANTAGE Section Volume Summary

07/Dec/2005 - 27/Dec/2005



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN **Job** Bilabri DX 1

Section Details - 17 1/2" Section - #3

Mud Type Water Base **Mud System** AQUA-DRILL **Top MD** 459.00 m **Bot MD** 1550.00 m
Start-End Date 07/Dec/2005-27/Dec/2005 **Open Hole Diam** 17 1/2 in **Total Days** 20 **Sect Length** 1091.00 m
Section Comment Drill 17 1/2"hole f/ 459 m to 1550 m. Run & cmt 13 13/8" csg

Cumulative Section Additions - bbl		Cumulative Section Losses - bbl	
Starting Volume 0.0 bbl			
Mud Added		Downhole	160.0
Brine 1279.0		Left Behind Casing	
Base Fluid 134.0		Left In Hole	90.0
Weight Materials 24.0		Discharged	5295.3
Water 4483.0		Solids Removal Equipment	361.0
Additional Products 222.2		Evaporation	
Recycled		Left In Pit	
Other Additions		Trip Loss	66.0
		Injected	
		Spill To Environment	
		Onshore Disposal	
		Other Losses	172.0
		Mud Returned	
Total Volume Added 6142.3		Total Volume Lost/Returned	6144.3

Ending Volume -2.0 bbl

Section Information

Total Mud Received	bbl
Average Additions per length	72.072 USgal/ft
Average Losses per length	72.096 USgal/ft
Average Additions per day	307.1 bbl
Average Losses per day	307.2 bbl
Average Losses per Volume of Hole Drilled	5.8 bbl
Bit Size	12 1/4 - 17 1/2 in

Fluid Engineer _____ Drilling Supervisor _____