

ADVANTAGE Section Discussion



Drilling Fluids

Operator Peak Petroleum Indust. Limited	Field Bilabri	Block/Co/Parish OML - 122 / Nigeria	Facility Bilabri DX 1
Well Bilabri DX 1	Rig BULFORD DOLPHIN	Job	Bilabri DX 1

Section Details - DST Completion - #7

Mud Type Brine	Mud System Calcium chloride	Top MD 2689.00 m	Bot MD 2689.00 m
Start-End Date 26/Feb/2006-23/Mar/2006	Open Hole Diam 8 1/2 in	Total Days 25	Sect Length m
Section Comment Do a DST on pay zone & suspend well.			

Section Discussion

SECTION SUMMARY

The hole was initially displaced to seawater having pumped base oil followed by weighted water base spacer. Tetra-Clean wash pill was then pumped for wellbore cleanout & hole circulated until clean. The hole was then displaced to 11.4 ppg CaCl₂ brine instead of 10.4 ppg because the boat with the brine had to go in. The active brine was then cut back in batches to 10.4 ppg while filtering on the fly.

3-1/2" tbg gear was run in hole with perforation guns & DST assembly. A GR-CCL log was performed on wireline, string pressure tested and the packer was set. The tubing was displaced with 35bbls Diesel & the string pressured up to 4500 to fire gun. The well was flowed for clean up period and shut in. Attempt to cycle omni valve into reverse position was not successful & brine was circulated but with total loss of returns. LCM pill was pumped and reversed down the annulus. Additional 20 bbls LCM pill was pumped to cure the losses before laying down the surface equipment. LCM pill was pumped above perforations, 4 stds of tbgs pulled out before circulating the entire active system. Tripped out of hole when well was confirmed static.

A bridge plug was set at 2534m with wireline & pressure tested OK. A balanced cmt plug was then set at 2530m.

The second DST string was run in with 3-1/2" tbg. Depth was correlated with wireline & string pressure tested before setting the packer & testing same.

32 bbls of diesel was spotted in the tbg. The zone was perforated to flow the well while monitoring annulus pressure. Attempts to close well was not successful with pressure increasing from 1000 psi to 2300 psi. Bled off, close SSTV valve & shut in well. Flow well again & shut in well. 2300 psi was applied to TSV and lock open before pumping 40 bbls LCM pill down tubing and 40 bbls brine bullheaded to formation to spotting LCM at perforation. The annulus was then circulated through choke onto the trip tank,

Surface lines were rigged down & laid out & circulation with seawater down the tbg & filling of the riser continued to remove gas. Pressure was monitored and thereafter 9.6 ppg brine was bullheaded into formation & the riser displaced to 9.6 brine. Well was static.

Commenced laying out sub sea tools & equipments & pulled 3-1/2" tubing & DST tools while circulating through choke up the riser. 4 stds 3-1/2" tbg & 5" DP was run in to 2446m. Gain was observed in the active pit as circulation commenced. The rams were closed and circulated through the riser. A cmt plug was set across the zone to kill the well before POOH.

A bridge plug was set at 2015m with wireline & pressure tested OK. A balanced cmt plug was then set at 400m. Cmt plug was tested ok & hole circulated before pulling out.

The wear bushing was retrieved & preparations to pull riser went underway prior to rig move.