

Rpt Date 20/Dec/2006				Well Name/No Bilabri D4				Section Name/No 12-1/4" Section #3				Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 09/Nov/2006				MD 2070.00 m				Progress 294.00 m				Present Activity Tripping					
Operator Peak Petroleum Indust. Limited				Company Rep James Blackmon/Peter Vermeulen				Contractor Dolphin Drilling Ltd				Contractor Rep Ally Tough / Terry Nanidis							
Field/Lease Bilabri				Blk/Co/Parish OML - 122 / Nigeria				Area Offshore				Country/State Nigeria				Rig BULFORD DOLPHIN			
Drilling Assembly						Casing			Volumes		Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4		HCC		PDC			19 1/2	172.50	Total Hole 1134.3	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
Drill Collars			Drill Pipe			36	31 3/4	262.00		Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits 432	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
8 1/2	3	10.60	5	4.276	1113.47	13 3/8	12.415	800.00											
8	2 3/4	74.99	5	3	112.25		12 1/4	2070.00	Tot Active 1566.3										
									In Storage 514	Surface to Bit		min/stks			Total System		min/stks		
										Bottoms Up		min/stks							
Mud Properties						Max Ann Velocity			Hole Information										
Property		1	2	3	4	AV Riser		ft/min	Standpipe Pressure		psi			Water Depth			146.00 m		
Sample From		Reserve	Active Pit	Flow Line	Active Pit	AV Casing		ft/min	Hole Flow		USgal/min			Riser Booster Rate			USgal/min		
Check Time		05:20	05:20	15:30	23:30	AV Open Hole		ft/min	Solids Analysis										
MD m		1868.00	1868.00	2039.00	2070.00	Vc Open Hole		ft/min	Property		1	2	3	4					
TVD m		1774.41	1774.41	1938.00	1954.34	Vc Drill Pipe		ft/min	LGS %		5.63	5.48	5.61	5.61					
Bit Depth m		1868.00	1868.00	2039.00	1327.00	Min Ann Velocity		LGS lb/bbl		51.35	49.96	51.13	51.13						
Inc deg		37.53	37.53	37.47	36.93	AV Riser		ft/min	HGS %		4.74	4.36	4.72	4.72					
Density ppg		9.30	9.20	9.30	9.30	AV Casing		ft/min	HGS lb/bbl		69.75	64.11	69.42	69.42					
Funnel Visc. sec/quart		74.0	83.0	72.0	80.0	AV Open Hole		ft/min	Avg Dens Sol sg		3.3309	3.3084	3.3306	3.3306					
Circ BHTdegF			167.8	180.0		Bit Information													
Flow Line Temp degF			153.0	150.0		Size		12 1/4 in											
Test Temp degF		95.0	115.0	110.0	98.0	Hours On Bit													
Rheol Temp degF		120.0	120.0	120.0	120.0	Bit Number													
PV cP		32	37	36	36	BHA Number		8	Rheology										
YP lbf/100ft^2		13	34	34	31	Depth In		1250.00 m	600 RPM	77	108	106	103						
10sec Gel lbf/100ft^2		9	14	13	14	Bit RPM			300 RPM	45	71	70	67						
10min Gel lbf/100ft^2		13	25	22	23	WOB		klbf	200 RPM	36	56	57	53						
HTHP Filtrate cc		4.0	2.6	2.4	2.6	Nozzles		7x16	100 RPM	26	39	40	38						
HTHP Cake in/32		2.0	2.0	2.0	2.0	Bit Hydraulics			6 RPM	10	15	14	15						
HTHP Temp degF		250.0	250.0	250.0	250.0	TFA		1.37											

**BAKER
HUGHES**

Rpt Date 20/Dec/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)			
Job# 1		Spud Date 09/Nov/2006			MD 2070.00 m		Progress 294.00 m			Present Activity Tripping		
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Terry Nanidis			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN		
Solids Control Equipment												
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments		
CENTRIFUGE	1	SWACO	3.0			5.0		0.0				
CENTRIFUGE	2	SWACO	0.0			0.0		0.0				
DESANDER	1	SWACO	0.0			0.0		0.0				
DESILTER	1	SWACO	0.0			0.0		0.0				
MUD CLEANER	1	SWACO	0.0	175, 210		0.0		0.0				
SHALE SHAKER	1	Brandt	0.0			0.0		0.0				
SHALE SHAKER	1	Derrick Equipments Co	24.0	3 x 175		5.0		0.0				
SHALE SHAKER	2	Brandt	0.0			0.0		0.0				
SHALE SHAKER	2	Derrick Equipments Co	24.0	3 x 175		5.0		0.0				
SHALE SHAKER	3	Derrick Equipments Co	24.0	3 x 175		5.0		0.0				
SHALE SHAKER	3	Brandt	0.0			0.0		0.0				
				Total Volume Lost		20		0				
Volumes												
Additions bbl				Losses bbl				Total Volumes bbl				
Mud Added		Weight Materials		Downhole	98	Left In Pit		Starting Volume	2158.3	Riser w/o Pipe	209.1	
Brine		Water		Cased Off		Trip Losses	6	Daily Additions	76.7	Casing w/o Pipe	383.2	
Base Fluid	60	Product	16.7	Left In Hole		Injected		Daily Losses	155	Open Hole w/o Pipe	607.4	
Recycled		Other		Discharged		Spill To Environment		Ending Volume	2080.0	String Displacement	65.3	
				SCE	20	Onshore Disposal		Net Change	-78.3	String Capacity	113.9	
				Evaporation	22	Returned				Total Hole w/ Pipe	1134.3	
				Other Losses	9					Total Active	1566.3	
										Total Reserve	514.0	
IADC Hours												
Drilling Formation					18	Circulate			2	Tripping		4
Primary Currency USD				Secondary Currency				Totals USD				
Daily Product Cost		26846.63		Daily Product Cost		0.00		Primary Product		654311.40		
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00		
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		52706.25		
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00		
Total Daily Cost		27746.63		Total Daily Cost		0.00		Primary Total		707017.65		
Total Inventory Value		748526.28		Total Inventory Value		0.00		Secondary Total		0.00		
									Deck Load		820545 lb	
Products and Services												
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl		
Bulk												
MIL-BAR	1000 kg	135						135	147.61	216.61		
Oil Based Product												
CARBO-GEL	25 kg	438					7	431	4.41	4.06		
MIL-LIME	25 kg	200					40	160	5.18	0.90		
OMNI-COTE	55 USgal	10						10	0.39	0.55		
OMNI-MUL	55 USgal	16					2	14	5.34	2.25		
OMNI-PLEX	55 USgal	11					1	10	3.57	3.10		
OMNI-TEC	55 USgal	2						2	2.27	0.24		
PARA-TEQ	1 bbl	1673					60	1613				
SYN-TEQ (PARA)	1 bbl											
Water Based Product												
CAUSTIC SODA	25 kg	32						32				
MIL-GUAR	25 kg	50						50	0.46	0.43		
SOLUFLAKE	25 kg								0.25			
Xanthan Gum	25 kg	39										