

ADVANTAGE Daily Drilling Fluids Report - 62

INTEQ

Rpt Date 06/Jan/2007		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 09/Nov/2006		MD 2591.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Tom G.May / Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Steve Milne / Terry Nanidis	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4	HCC	PDC		19 1/2	172.50	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
						1376.1	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
Drill Collars			Drill Pipe				Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	800.00	Active Pits				
8	3 1/4	6.57	5	4.276	2348.34		12 1/4	2591.00	457				
8	2 5/8	9.35	5	3	158.56				Tot Active				
8	2 3/4	27.29							1833.1				
8	2 13/16	9.05							In Storage				
						1009	Surface to Bit	min/stks			Total System	min/stks	
							Bottoms Up	min/stks					

Mud Properties					Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi		
Sample From		Flow Line	Flow Line	Active Pit	AV Casing	ft/min	Hole Flow	USgal/min		
Check Time		05:30	11:15	23:30	AV Open Hole	ft/min	Solids Analysis			
MD m		2591.00	2591.00	2591.00	Vc Open Hole	ft/min	Property	1	2	3
TVD m		2449.98	2449.98	2449.98	Vc Drill Pipe	ft/min	LGS %	5.52	5.47	5.50
Bit Depth m		2588.00	519.00	2588.00	Min Ann Velocity		LGS lb/bbl	50.34	49.88	50.11
Inc deg		1.46	1.46	1.46	AV Riser	ft/min	HGS %	4.34	4.29	4.32
Density ppg		9.30	9.30	9.30	AV Casing	ft/min	HGS lb/bbl	63.86	63.22	63.54
Funnel Visc. sec/quart		85.0	87.0	89.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.3038	3.3034	3.3036
Flow Line Temp degF		98.0	98.0		Bit Information					
Test Temp degF		95.0	95.0	95.0	Size	12 1/4 in				
Rheol Temp degF		120.0	120.0	120.0	Hours On Bit					
PV cP		29	31	31	Bit Number					
YP lbf/100ft^2		21	19	18	BHA Number	10	Rheology			
10sec Gel lbf/100ft^2		7	7	7	Depth In	2385.00 m	600 RPM	79	81	80
10min Gel lbf/100ft^2		12	13	12	Bit RPM		300 RPM	50	50	49
HTHP Filtrate cc		2.6	2.4	2.4	WOB	klbf	200 RPM	40	39	37
HTHP Cake in/32		2.0	2.0	2.0	Nozzles	4x16:4x12	100 RPM	26	25	24
HTHP Temp degF		250.0	250.0	250.0	Bit Hydraulics		6 RPM	8	8	8
HTHP Pressure psi		500	500	500	TFA	1.2272 in^2	3 RPM	6	6	6
Retort Water %		24.0	24.0	24.0	Nozzle Vel	ft/sec				
Retort Base Fluid %		64.0	64.0	64.0	Bit Press Loss	psi				
Retort Solids %		12.0	12.0	12.0	HHP / Area	HP/in^2	Hydraulic Analysis			
Corrected Solids %		9.9	9.8	9.8	HHP	%	Behavior Index (n)			
Oil:Water Ratio		73:27	73:27	73:27			Consistency Index (k)			
Alk (Whole Mud-POM) cc/cc		1.90	2.10	2.00			ECD @ Bit Depth			
Cl (Whole Mud-Clom) cc/cc		52000	54000	53000			ECD @ Casing Shoe			
Ca (Whole Mud-Caom) cc/cc		0	0	0	Fluid Comments/ Recommendations					
Excess Lime lb/bbl		2.5	2.7	2.6	Circulated hole after backing off at 518m. F/C & circulate. Had max gas of 440 units. Mud wt cut to 9.0 ppg on the shakers. Continued running degasser & monitored volumes & wt in/out the pit at 9.3 ppg until wt out at the shakers stabilized at 9.3 ppg & gas down. Pump slug & POOH. Continue to monitor mud wt & pit volumes on circulations. Received 286 bbls (9.3 ppg) SBM from the Comrade. CHARGED OFF CHEMICALS USED FOR MAKING 864 BBLs OF 9.3 PPG SBM FROM TOWN. SURFACE ACTIVE VOL (9.3ppg) = (Act Pit #2 - 270 bbls + S/Traps - 150bb) = 420 bbls. RESERVE VOL(9.3 ppg) = (Pits #1 - 240bbls + pit #3 - 324bbls + pit 4 - 339bbls) = 903bbls. TOTAL USEABLE(9.3 ppg) = (Act Pit #2 - 270bbls + Res Pits 1,3 & 4 - 903bbls) = 1173bbls. OTHER FLUIDS - Base Oil in Chemical pit - 54 bbls & Slug piit (11.0 ppg) - 44 bbls					
Brine Density sg		1.23	1.24	1.23						
NaCl % wt		0	0	0						
CaCl2 % wt		25	26	26						
Elect. Stab.V		516.0	521.0	483.0						
Sand %		0.40	0.40	0.40						
					Drilling Comments					
					Continue t/work pipe & circ. Apply R/H torque, continue to work pipe. Apply L/H torque to back off string. Torque to free. F/C, ok. Circ 2x btms up. Gas peak @ 440 units. F/C, ok, POOH with 5" DP. L/D damage three 5" DPs. RIH w/open end DP to T.O.F @ 518m. Tag T.O.F, CBU @ 600 gpm. Space out. Pump 15 strks = 1.8 bbls, no returns. Work 25K R/H torque into drill string. Rotate 6 turns in & 6 back, ok. RIH FPI tool on W/line t/1130m & POOH. Connect TD, pump 30 strks, = 3.6 bbls, no returns. Continue monitor well on T/trank & work pipe while waiting on equipment f/town.					

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	262925.12 USD	1740339.75 USD	565292.30 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 62

INTEQ

Rpt Date 06/Jan/2007		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 09/Nov/2006		MD 2591.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Tom G.May / Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Steve Milne / Terry Nanidisi	
Field/Lease Bilabri		Bik/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1		0.0		0.0	0.0	
CENTRIFUGE	2		0.0		0.0	0.0	
DESANDER	1		0.0		0.0	0.0	
DESILTER	1		0.0		0.0	0.0	
MUD CLEANER	1		0.0	175, 210	0.0	0.0	
SHALE SHAKER	1		0.0		0.0	0.0	
SHALE SHAKER	1		5.0	210, 2 x 175	1.0	0.0	
SHALE SHAKER	2		0.0		0.0	0.0	
SHALE SHAKER	2		5.0	3 x 175	1.0	0.0	
SHALE SHAKER	3		5.0	3 x 175	1.0	0.0	
SHALE SHAKER	3		0.0		0.0	0.0	
Total Volume Lost					3	0	

Volumes										
Additions bbl			Losses bbl			Total Volumes bbl				
Mud Added	286	Weight Materials	Downhole	40	Left In Pit		Starting Volume	2622.1	Riser w/o Pipe	209.1
Brine		Water	Cased Off		Trip Losses	6	Daily Additions	286	Casing w/o Pipe	383.2
Base Fluid		Product	Left In Hole		Injected		Daily Losses	66	Open Hole w/o Pipe	856.6
Recycled		Other	Discharged		Spill To Environment		Ending Volume	2842.1	String Displacement	72.7
			SCE	3	Onshore Disposal		Net Change	220.0	String Capacity	143.6
			Evaporation		Returned				Total Hole w/ Pipe	1376.1
			Other Losses	17					Total Active	1833.1
									Total Reserve	1009.0

IADC Hours									
Fishing					24				

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	262025.12	Daily Product Cost	0.00	Primary Product	1672333.50
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	68006.25
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	262925.12	Total Daily Cost	0.00	Primary Total	1740339.75
Total Inventory Value	565292.30	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	624028 lb

Products and Services											
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk											
MIL-BAR	1000 kg	109		32			32	109	133.76	106.52	
Oil Based Product											
CARBO-GEL	25 kg	288		190			190	288	5.60	6.84	
MIL-LIME	25 kg	275		64			64	275	5.98	3.14	
OMNI-COTE	55 USgal	10						10	0.30	0.16	
OMNI-MUL	55 USgal	24		13			13	24	5.75	3.89	
OMNI-PLEX	55 USgal	21		4			4	21	4.42	5.28	
OMNI-TEC	55 USgal	20		8			8	20	3.00	2.46	
PARA-TEQ	1 bbl	930		552			552	930			
SA 58	50 lb			14			14				
Water Based Product											
CAUSTIC SODA	25 kg	32						32			
MIL-GUAR	25 kg	50						50	0.30	0.13	
SOLUFLAKE	25 kg								0.11		
Xanthan Gum	25 kg	39						39	0.52	0.22	
XCIDE 102	55 USgal	1						1	0.01		
LCM											
CALCIUM CARBONATE - FINE	25 kg	212						212	7.85	3.45	
CALCIUM CARBONATE - MED	25 kg	505						505	8.62	2.06	
KWIKSEAL - MEDIUM	25 kg								0.09		
MIL-PLUG FINE	25 kg								0.07		
Other											
BLACK MAGIC SF T	25 kg	120						120			
CALCIUM CHLORIDE (97%)	25 kg	360		414			414	360	10.82	13.37	

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Waboso Peter / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	262925.12 USD	1740339.75 USD	565292.30 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.