

ADVANTAGE Daily Drilling Fluids Report - 86



INTEQ

Rpt Date 15/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 22/Nov/2005		MD 3545.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Texas Richards / Jerry Perczyk		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly						Casing		Volumes	Pump Information					
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
6	HCC	STR382DG3K	20	19	168.00	Total Hole	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	30	104	
Drill Collars						Drill Pipe	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0		
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829
4 3/4	2 3/16	9.35	5	4.726	1495.31	9 5/8	8.681	2770.00	276					
4 3/4	2 3/16	73.72	3 1/2	2 1/2	836.00	7	6.184	3061.00	Tot Active					
4 3/4	2 3/16	18.68				8 1/2	3200.00	1159.1	Circulation Times					
						6	3545.00	In Storage	Surface to Bit	min/stks			Total System	min/stks
								464	Bottoms Up	min/stks				

Mud Properties					Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth	168.25 m	
Sample From		Active Pit	Flow Line	Active Pit	AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min	
Check Time		05:45	11:00	23:45	AV Open Hole	ft/min	Solids Analysis				
MD m		3545.00	3545.00	3545.00	Vc Open Hole	ft/min	Property	1	2	3	4
TVD m		3348.00	3348.00	3348.00	Vc Drill Pipe	ft/min	LGS %	5.79	5.82	5.84	
Bit Depth m		3191.00	3191.00	2447.00	Min Ann Velocity		LGS lb/bbl	52.76	52.99	53.22	
Inc deg		32.80	32.80	32.00	AV Riser	ft/min	HGS %	23.68	23.70	23.72	
Density ppg		15.0	15.0	15.0	AV Casing	ft/min	HGS lb/bbl	348.53	348.85	349.16	
Funnel Visc. sec/quart		95.0	94.0	88.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.8856	3.8847	3.8839	
Test Temp degF		100.0	100.0	105.0	Bit Information						
Rheol Temp degF		140.0	140.0	140.0	Size	6 in					
PV cP		53	54	53	Hours On Bit						
YP lbf/100ft^2		26	26	24	Bit Number						
10sec Gel lbf/100ft^2		11	11	9	BHA Number	17	Rheology				
10min Gel lbf/100ft^2		20	20	15	Depth In	3200.00 m	600 RPM	132	134	130	
30min Gel lbf/100ft^2				25	Bit RPM		300 RPM	79	80	77	
HTHP Filtrate cc		2.4	2.2	2.2	WOB	2.00 klbf	200 RPM	60	63	55	
HTHP Cake in/32		2.0	2.0	2.0	Nozzles	2x32:12	100 RPM	40	40	33	
HTHP Temp degF		250.0	250.0	250.0	Bit Hydraulics		6 RPM	10	11	9	
HTHP Pressure psi		500	500	500	TFA	0.7854 in^2	3 RPM	8	9	7	
Retort Water %		16.0	16.0	16.0	Nozzle Vel	ft/sec					
Retort Base Fluid %		53.0	53.0	53.0	Bit Press Loss	psi					
Retort Solids %		31.0	31.0	31.0	HHP / Area	HP/in^2	Hydraulic Analysis				
Corrected Solids %		29.5	29.5	29.6	HHP	%	Behavior Index (n)				
Oil:Water Ratio		77:23	77:23	77:23			Consistency Index (k) #sec^n/100ft^2				
Alk (Whole Mud-POM) cc/cc		1.4	1.3	1.4			ECD @ Bit Depth ppg				
CI (Whole Mud-CIom) cc/cc		37000	36000	35000			ECD @ Casing Shoe ppg				
Ca (Whole Mud-Caom) cc/cc		0	0	0	Fluid Comments/ Recommendations						
Excess Lime lb/bbl		1.8	1.7	1.8	Continued to gradually add CaCO3 F/M in the active system while circulating in open hole. Continue monitoring mud weight in and out every 15 mins. while circulating and maintaining same at 15.0 ppg. Also treated system with emulsifiers & oil wetting agents. Receiving SBM from MV Northern Crusader as at report time. Also received SBM chemicals form her.						
Brine Density sg		1.24	1.24	1.23							
NaCl % wt		0	0	0							
CaCl2 % wt		27	26	26							
Elect. Stab.V		601.0	611.0	680.0							
Sand %		0.60	0.60	0.50							
Drilling Comments											
Circulated hole clean @ 40 SPM, attempted to go down but no success. Check ram on BOP OK. Circulated bottoms up, F/C, pump out of hole f/3195 t/2711m, top of 7" liner. F/C, Circulate bottoms up, F/C OK. Continue to POOH, monitoring volumes f/2711 t/2434m (wet tripping)											

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso P / Uwakwe M / Wobo C	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson/Jim Hosey	9742.20 USD	4078549.56 USD	539047.14 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 86



INTEQ

Rpt Date 15/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6		Mud System SYN-TEQ (PARA)			
Job# 1		Spud Date 22/Nov/2005		MD 3545.00 m		Progress 0.00 m		Present Activity Tripping	
Operator Peak Petroleum Indust. Limited		Company Rep Texas Richards / Jerry Perczyk		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN	
Solids Control Equipment									
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments		
CENTRIFUGE	1	SWACO	0.0		0.00	0.00			
CENTRIFUGE	2	SWACO	0.0		0.00	0.00			
DESANDER	1	SWACO	0.0		0.00	0.00			
DESILTER	1	SWACO	0.0		0.00	0.00			
MUD CLEANER	1	SWACO	0.0	2 x 210	0.00	0.00			
SHALE SHAKER	1	SWACO	0.0		0.00	0.00			
SHALE SHAKER	1	Derrick Equipments Co	24.0	175, 200, 200	8.00	0.00			
SHALE SHAKER	2	Derrick Equipments Co	24.0	175, 2 x 210	8.00	0.00			
SHALE SHAKER	3	Derrick Equipments Co	24.0	175, 2 x 200	8.00	0.00			
SHALE SHAKER	4	Brandt	0.0		0.00	0.00			
SHALE SHAKER	5	Brandt	0.0		0.00	0.00			
SHALE SHAKER	6	Brandt	0.0		0.00	0.00			
				Total Volume Lost	24	0			
Volumes									
Additions bbl			Losses bbl			Total Volumes bbl			
Mud Added	Weight Materials		Downhole	250	Left In Pit	Starting Volume	1915.78	Riser w/o Pipe	193.29
Brine	Water		Cased Off		Trip Losses	Daily Additions	11.35	Casing w/o Pipe	653.43
Base Fluid	Product	11.35	Left In Hole		Injected	Daily Losses	304	Open Hole w/o Pipe	71.59
Recycled	Other		Discharged		Spill To Environment	Ending Volume	1623.13	String Displacement	35.21
			SCE	24	Onshore Disposal	Net Change	-292.65	String Capacity	124.91
			Evaporation		Returned			Total Hole w/ Pipe	883.10
			Other Losses	30				Total Active	1159.10
								Total Reserve	464.00
IADC Hours									
Circulate		20.5	Pump Out Of Hole			2	Tripping		1.5
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Waboso P / Uwakwe M / Wobo C		234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson/Jim Hosey	9742.20 USD	4078549.56 USD	539047.14 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.									

**BAKER
HUGHES**

Rpt Date 15/Feb/2006			Well Name/No Bilabri DX 1			Section Name/No 6" Section #6			Mud System SYN-TEQ (PARA)				
Job# 1		Spud Date 22/Nov/2005			MD 3545.00 m		Progress 0.00 m		Present Activity Tripping				
Operator Peak Petroleum Indust. Limited			Company Rep Texas Richards / Jerry Perczyk			Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Paul Shepard				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN			
Primary Currency USD				Secondary Currency				Totals USD					
Daily Product Cost		8842.20		Daily Product Cost		0.00		Primary Product		3949027.88			
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00			
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		119925.00			
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00			
Total Daily Cost		9742.20		Total Daily Cost		0.00		Primary Total		4078549.56			
Total Inventory Value		539047.14		Total Inventory Value		0.00		Secondary Total		0.00			
								Deck Load		798919 lb			
Products and Services													
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl		
Bulk													
BARITE - Imported		1000 kg	18						18	295.22	221.92		
Oil Based Product													
CALCIUM CHLORIDE (97%)		1000 kg											
CALCIUM CHLORIDE (97%)		25 kg	160		200				360	10.33	12.21		
CARBO-GEL 2		25 kg	60		60				120	3.28	3.56		
CARBO-TROL HT		25 kg	110						110	3.76	3.09		
OMNI-COTE		55 USgal	9					2	7	1.52	0.06		
OMNI-MUL		55 USgal	8		16			4	20	7.41	5.14		
OMNI-PLEX		55 USgal			12				12	3.07	2.93		
OMNI-TEC		55 USgal	8						8	4.68	4.28		
PARA-TEQ BASE FLUID		1 bbl	1156						1156	126.83	141.45		
SA-58		50 lb											
Water Based Product													
BENTONITE		50 kg											
CALCIUM CARBONATE - FINE		50 kg	65					15	50	7.89	1.91		
CALCIUM CARBONATE - MED		50 kg	75					15	60	3.96	0.40		
CAUSTIC SODA		25 kg											
LIME		25 kg	160		160				320	10.78	5.07		
MIL-GUAR		25 kg	19						19				
MIL-PAC R		25 kg											
MIL-PAC LV		25 kg											
ML 1013 (BIOCIDE)		55 USgal											
NEW-DRILL PLUS		25 kg											
NUT PLUG F		25 lb											
POTASSIUM CHLORIDE		50 kg											
POTASSIUM CHLORIDE BRINE		1 bbl	790						790				
SODA ASH		25 kg											
XANTHANGUM D		25 kg	24						24				
LCM													
CALCIUM CARBONATE COARSE		50 kg	100						100				
CHEK-LOSS		25 lb			120				120				
SOLUFLAKE C		25 kg	40						40	0.39	0.22		
SOLUFLAKE F		25 kg	120						120	2.94	0.45		
SOLUFLAKE M		25 kg	225						225	1.19	0.51		
X-LINK		40 lb											
X-LINK RTR		5 USgal											
Other													
BLACK MAGIC SF T		50 lb	200						200				
OM SEAL		25 lb											
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso P / Uwakwe M / Wobo C		234-803-4020440		Onne Port Harcourt		234-84-462609		Ogaree Lawson/Jim Hosey		9742.20 USD	4078549.56 USD	539047.14 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.													