

**BAKER
HUGHES**

Rpt Date 02/Dec/2005						Well Name/No Bilabri DX 1							Section Name/No 26'' Section #2								Mud System Seawater								
Job# 1			Spud Date 22/Nov/2005							MD 459.00 m				Progress 207.73 m					Present Activity Pump Out Of Hole										
Operator Peak Petroleum Indust. Limited						Company Rep Steeve Green							Contractor Dolphin Drilling Ltd					Contractor Rep Brian Meechan / Blair Don											
Field/Lease Bilabri				Blk/Co/Parish OML - 122 / Nigeria							Area Offshore				Country/State Nigeria					Rig BULFORD DOLPHIN									
Drilling Assembly						Casing				Volumes		Pump Information																	
Bit Gauge in			Mfr			Bit Model			OD in	ID in	Depth m	bbl	Model			Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min								
26			Other			26" BIT						Total Hole	Continental Ensco FA-1600			6 1/2	12.00	94.0	0.1157	0									
												0	Continental Ensco FA-1600			6 1/2	12.00	94.0	0.1157	0									
OD in	ID in	Length m	OD in	ID in	Length m							Active Pits	Continental Ensco FA-1600			6 1/2	12.00	94.0	0.1157	0									
8	4	50.00	5	4.476	345.50							250																	
			5	3	60.00							Tot Active																	
												250	Circulation Times																
												In Storage	Surface to Bit min/stks					Total System min/stks											
												522	Bottoms Up min/stks																
Mud Properties									Max Ann Velocity				Hole Information																
Property			Fluid Spec			1		2		3		AV Riser ft/min		Standpipe Pressure psi				Water Depth 168.25 m											
Sample From						Reserve						AV Casing ft/min		Hole Flow USgal/min				Riser Booster Rate USgal/min											
Check Time						23:45						AV Open Hole ft/min		Solids Analysis															
MD m						440.00						Vc Open Hole ft/min		Property		1		2		3		4							
TVD m						440.00						Vc Drill Pipe ft/min		LGS %		0.89													
Bit Depth m						440.00						Min Ann Velocity		LGS lb/bbl		8.08													
Density ppg			8.7			8.6						AV Riser ft/min		HGS %		0.00													
Funnel Visc. sec/quart			80.0-120.0			110.0						AV Casing ft/min		HGS lb/bbl		0.00													
Test Temp degF						85.0						AV Open Hole ft/min		Drill Sol %		1.15													
Rheol Temp degF						85.0						Bit Information		Drill Sol lb/bbl		10.48													
PV cP						15						Size		26 in		Avg Dens Sol sg		1.5788											
YP lbf/100ft^2			30-40			62						Hours On Bit																	
10sec Gel lbf/100ft^2						22						Bit Number																	
10min Gel lbf/100ft^2						33						BHA Number		2		Rheology													
pH						8.2						Depth In		m		600 RPM		92											
Pm						0.1						Bit RPM				300 RPM		77											
PF						0.0						WOB		klbf		200 RPM		69											
Excess Lime lb/bbl						0.0						Nozzles				100 RPM		60											
Hardness mg/l						200.0						Bit Hydraulics			6 RPM		34												
Chlorides mg/l						18000						TFA		in^2		3 RPM		23											
NaCl mg/l						29700						Nozzle Vel		ft/sec															
MBT lb/bbl						0.0						Bit Press Loss		psi															
Retort Water %						97.0						HHP / Area		HP/in^2		Hydraulic Analysis													
Retort Oil/Syn %						0.0						HHP		%		Behavior Index (n)													

ADVANTAGE Daily Drilling Fluids Report - 11



INTEQ

Rpt Date 02/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 26" Section #2		Mud System Seawater	
Job# 1		Spud Date 22/Nov/2005		MD 459.00 m		Progress 207.73 m	
Operator Peak Petroleum Indust. Limited		Company Rep Steeve Green		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0		0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes							
Additions bbl			Losses bbl		Total Volumes bbl		
Mud Added	Weight Materials	40.5	Downhole		Left In Pit	Starting Volume	1388
Brine	Water	1600	Cased Off		Trip Losses	Daily Additions	1664.7
Base Fluid	Product	24.2	Left In Hole		Injected	Daily Losses	2280.7
Recycled	Other		Discharged	2280.7	Spill To Environment	Ending Volume	772.0
			SCE		Onshore Disposal	Net Change	-616.0
			Evaporation		Returned		
			Other Losses				
						Total Hole w/ Pipe	
						Total Active	250.0
						Total Reserve	522.0

IADC Hours					
Pump Out Of Hole	4	Drill Cement and/or Float Eqpt.	5	Drilling Formation	15

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	44216.41	Daily Product Cost	0.00	Primary Product	182593.36
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	18900.00
Daily Engineering Cost	1350.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	45566.41	Total Daily Cost	0.00	Primary Total	201493.36
Total Inventory Value	158668.01	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	119.44 UK ton

Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	134					27	107	155.03	90.08
Water Based Product										
AQUA-COL D	1 m^3									
BENTONITE	50 kg									
CAUSTIC SODA	25 kg	54					1	53		0.02
LIME	25 kg									
MIL-GUAR	25 kg	280					200	80	4.78	6.11
MIL-PAC R	25 kg	120					5	115	0.70	0.41
MIL-PAC LV	25 kg									
ML 1013 (BIOCIDE)	55 USgal	2						2	0.80	0.36
NEW-DRILL PLUS	25 kg	156					4	152	0.42	0.27
SODA ASH	25 kg	20						20		
XANTHANGUM D	25 kg	140					4	136	0.82	0.45

BHDF Fluids Rep Maisonneeuve J / Waboso P.	BHDF Rep Phone 234-803-4020440	Warehouse Onne Port Harcourt	Warehouse Phone 234-84-462609	Coordinator Ogaree Lawson	Daily Cost 45566.41 USD	Cumulative Cost 201493.36 USD	Inventory Value 158668.01 USD	Page 2
--	--	--	---	-------------------------------------	-----------------------------------	---	---	---------------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.