

ADVANTAGE Daily Drilling Fluids Report - 7



INTEQ

Rpt Date 28/Nov/2005		Well Name/No Bilabri DX 1		Section Name/No 26" Section #2		Mud System Seawater	
Job# 1		Spud Date 22/Nov/2005		MD 251.27 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Steeve Green		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing		Volumes	Pump Information							
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
26						Total Hole	Continental Ensco FA-1600	6 1/2	12.00	94.0	0.1157	0	
Drill Collars			Drill Pipe			0	Continental Ensco FA-1600	6 1/2	12.00	94.0	0.1157	0	
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	94.0	0.1157	0	
						260							
						Tot Active							
						260							
						In Storage	Circulation Times						
						1076	Surface to Bit	min/stks			Total System	min/stks	
							Bottoms Up	min/stks					

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth
Check Time		00:00			AV Casing	ft/min	Hole Flow	USgal/min	168.25 m
					AV Open Hole	ft/min	Solids Analysis		
					Vc Open Hole	ft/min	Property	1	2
					Vc Drill Pipe	ft/min		3	4
					Min Ann Velocity				
					AV Riser	ft/min			
					AV Casing	ft/min			
					AV Open Hole	ft/min			
					Bit Information				
					Size				
					Hours On Bit				
					Bit Number				
					BHA Number		Rheology		
					Depth In		600 RPM		
					Bit RPM		300 RPM		
					WOB		200 RPM		
					Nozzles		100 RPM		
					Bit Hydraulics		6 RPM		
					TFA		3 RPM		
					Nozzle Vel	ft/sec			
					Bit Press Loss	psi			
					HHP / Area	HP/in^2	Hydraulic Analysis		
					HHP	%	Behavior Index (n)		
							Consistency Index (k)		
							#sec^n/100ft^2		
							ECD @ Bit Depth		
							ppg		
							ECD @ Casing Shoe		
							ppg		
Fluid Comments/ Recommendations									
While waiting on drilling th 26 " hole, started the 26 " section in report to charge off chemicals used to keep inventory updated. Prepared guargum sweeps in addition to the high wght that will be cut back to kill mud. Treating sytem w/ biocide while waiting on drilling to resume. Will re-condition guargum sweeps before commencing drilling.									
Drilling Comments									
Continue to RIH with BHA. Attempt to test MWD no go. Repair problems w/ pop offs. Test MWD as instructed. Continue RIH. Wait on instructions.									

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Maisonneeuve J / Waboso P.	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	56868.74 USD	120762.87 USD	233998.50 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 7



INTEQ

Rpt Date 28/Nov/2005		Well Name/No Bilabri DX 1		Section Name/No 26" Section #2		Mud System Seawater	
Job# 1		Spud Date 22/Nov/2005		MD 251.27 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Steeve Green		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0		0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes							
Additions bbl			Losses bbl		Total Volumes bbl		
Mud Added	Weight Materials	106.5	Downhole	Left In Pit	Starting Volume	383	Riser w/o Pipe
Brine	Water	834.2	Cased Off	Trip Losses	Daily Additions	953.2	Casing w/o Pipe
Base Fluid	Product	12.5	Left In Hole	Injected	Daily Losses		Open Hole w/o Pipe
Recycled	Other		Discharged	Spill To Environment	Ending Volume	1336.2	String Displacement
			SCE	Onshore Disposal	Net Change	953.2	String Capacity
			Evaporation	Returned			Total Hole w/ Pipe
			Other Losses				Total Active
							260.0
							Total Reserve
							1076.0

IADC Hours							
Miscellaneous			20		Tripping		4

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	55518.74	Daily Product Cost	0.00	Primary Product	107262.87
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	13500.00
Daily Engineering Cost	1350.00	Daily Engineering Cost	0.00	Secondary Engineering	0.00
Total Daily Cost	56868.74	Total Daily Cost	0.00	Primary Total	120762.87
Total Inventory Value	233998.50	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	180.91 UK ton

Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	233					71	162	16.96	122.00
Water Based Product										
AQUA-COL D	1 m^3									
BENTONITE	50 kg									
CAUSTIC SODA	25 kg	54						54		
LIME	25 kg									
MIL-GUAR	25 kg	406					86	320		3.55
MIL-PAC R	25 kg	138					10	128		0.41
MIL-PAC LV	25 kg									
ML 1013 (BIOCIDE)	55 USgal	4						4		
NEW-DRILL PLUS	25 kg	166					2	164		0.08
SODA ASH	25 kg	20						20		
XANTHANGUM D	25 kg	161					11	150		0.45

BHDF Fluids Rep Maisonneeuve J / Waboso P.	BHDF Rep Phone 234-803-4020440	Warehouse Onne Port Harcourt	Warehouse Phone 234-84-462609	Coordinator Ogaree Lawson	Daily Cost 56868.74 USD	Cumulative Cost 120762.87 USD	Inventory Value 233998.50 USD	Page 2
--	--	--	---	-------------------------------------	-----------------------------------	---	---	---------------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.