

ADVANTAGE Daily Drilling Fluids Report - 24

INTEQ

Rpt Date 31/Jul/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3		Mud System AQUA-DRILL	
Job# 1	Spud Date 05/Jul/2006		MD 1067.00 m		Progress 267.00 m		Present Activity Drilling Formation
Operator Peak Petroleum Indust. Limited		Company Rep Robert Montgomery/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
17 1/2	Smith International	S35P		19 1/2	178.00	Total Hole	Continental Ensco FA-1600	7	12.00	94.0	0.1342	62	350
Drill Collars						1086.8	Continental Ensco FA-1600	7	12.00	94.0	0.1342	60	338
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	7	12.00	94.0	0.1342	0	
9 7/16	3 1/8	8.82	5	4.276	796.64	438							
9 1/2	2 7/8	8.64	5	3	167.00	Tot Active							
8	2 7/8	45.33				1524.8	Circulation Times						
8	2 7/8	9.17				In Storage	Surface to Bit	3.3 min/402stks			Total System	93.1 min/11359stks	
						1058	Bottoms Up	63.1 min/7694stks					

Mud Properties					Max Ann Velocity		Hole Information				
Property	1	2	3	4	AV Riser	47.45 ft/min	Standpipe Pressure	1000 psi	Water Depth 152.00 m		
Sample From	Active Pit	Flow Line	Active Pit	Flow Line	AV Casing	49.48 ft/min	Hole Flow	688 USgal/min	Riser Booster Rate USgal/min		
Check Time	06:45	10:30	16:15	22:30	AV Open Hole	3867.06 ft/min	Solids Analysis				
MD m	874.00	900.00	979.47	1064.91	Vc Open Hole	264.13 ft/min	Property	1	2	3	4
TVD m	874.00	900.00	979.46	1064.88	Vc Drill Pipe	239.48 ft/min	LGS %	2.78	3.04	2.70	3.67
Bit Depth m	874.00	900.00	979.47	1064.91	Min Ann Velocity		LGS lb/bbl	25.37	27.68	24.56	33.42
Inc deg	0.27	0.20	0.18	0.69	AV Riser	47.45 ft/min	HGS %	0.00	0.00	0.00	0.00
Density ppg	9.20	9.25	9.30	9.40	AV Casing	49.48 ft/min	HGS lb/bbl	0.00	0.00	0.00	0.00
Funnel Visc. sec/quart	51.0	48.0	53.0	51.0	AV Open Hole	59.94 ft/min	Bentonite %	0.00	0.00	0.00	0.00
Circ BHTdegF		96.4	100.0	100.4	Bit Information		Bentonite lb/bbl	0.00	0.00	0.00	0.00
Flow Line Temp degF	92.0	94.0	91.0	89.0	Size	17 1/2 in	Drill Sol %	2.78	3.04	2.70	3.67
Test Temp degF	85.0	85.0	85.0	90.0	Hours On Bit		Drill Sol lb/bbl	25.37	27.68	24.56	33.42
Rheol Temp degF	100.0	100.0	110.0	110.0	Bit Number	2	Avg Dens Sol sg	2.5626	2.7912	3.1144	3.6875
PV cP	14	14	14	13	BHA Number	1	Rheology				
YP lbf/100ft^2	22	20	20	21	Depth In	459.00 m	600 RPM	50	48	48	47
10sec Gel lbf/100ft^2	6	6	7	7	Bit RPM		300 RPM	36	34	34	34
10min Gel lbf/100ft^2	8	7	8	8	WOB	klbf	200 RPM	27	25	25	27
API Filtrate cc	5.8	6.0	5.5	5.6	Nozzles	28:3x22	100 RPM	20	19	18	18
API Cake in/32	2.0	2.0	2.0	2.0	Bit Hydraulics		6 RPM	7	6	7	6
pH	9	8.8	9	9	TFA	1.7150 in^2	3 RPM	6	5	5	5
Pm	0.4	0.3	0.3	0.2	Nozzle Vel	128.7 ft/sec	Hydraulic Analysis				
PF	0.1	0.1	0.1	0.1	Bit Press Loss	139 psi	Behavior Index (n)				
MF	0.3	0.4	0.5	0.5	HHP / Area	0.24 HP/in^2	Consistency Index (k)				
Excess Lime lb/bbl	0.1	0.1	0.0	0.0	HHP	12.8 %	ECD @ Bit Depth				
Hardness mg/l	340.0	320.0	300.0	380.0			ECD @ Casing Shoe				
Chlorides mg/l	58000	60000	70700	68000			9.43 ppg				
K mg/l	41128	40895	40500	40125							
NaCl mg/l	34377	38025	56269	52373	Fluid Comments/ Recommendations						
KCl mg/l	78419	77974	77221	76506	Observe increased seepage losses while drilling through sandy formation. Treating system with Calcium carbonate F/M while drilling through zone. Continue running centrifuge & diluting system. Dump sand traps & gumbo box at intervals. Treating with KCL brine/sxs to replenish depleting concentration. Kept building mud to keep with volume demands. Seepage Losses reduced considerably in claystone. Losses mostly on surface . Took rest of 250 bbls of KCl Brine from the Northern Comrade.						
MBT lb/bbl	10.3	10.0	12.0	12.5							
Retort Water %	94.0	94.0	94.0	94.0							
Sand %	0.75	0.85	0.75	0.90							
Retort Solids %	6.0	6.0	6.0	6.0							
Corrected Solids %	2.6	2.5	1.8	2.0							
Drilling Comments							Cont drill 17-1/2" hole f/810m. Observed press loss on drill string, Circ, drill t/876m. Observe main engine #4 fuel pump failure. Change out same. Re-establish parameters & cont drilling t/952 while reaming & surveying each std. Trouble shoot pressure switch on blower motor MP #3. Repair same, circ & reciprocate string. Cont drill t/1060m				

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter/Ayo Okomayin	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	39258.69 USD	404252.01 USD	295257.75 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

Rpt Date 31/Jul/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3		Mud System AQUA-DRILL	
Job# 1	Spud Date 05/Jul/2006		MD 1067.00 m		Progress 267.00 m		Present Activity Drilling Formation
Operator Peak Petroleum Indust. Limited		Company Rep Robert Montgomery/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
				Rig BULFORD DOLPHIN			

Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	22.0		30.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	24.0	3 x 210	80.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	24.0	3 x 110	80.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	24.0	3 x 140	80.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	24.0	3 x 110	80.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
				Total Volume Lost	350	0	

Additions bbl				Losses bbl				Total Volumes bbl			
Mud Added		Weight Materials		Downhole	120	Left In Pit		Starting Volume	2266.9	Riser w/o Pipe	213.3
Brine	220	Water	620	Cased Off		Trip Losses		Daily Additions	870.4	Casing w/o Pipe	329.9
Base Fluid		Product	30.4	Left In Hole		Injected		Daily Losses	555	Open Hole w/o Pipe	593.4
Recycled		Other		Discharged		Spill To Environment		Ending Volume	2582.3	String Displacement	49.8
				SCE	350	Onshore Disposal		Net Change	315.4	String Capacity	54.0
				Evaporation		Returned				Total Hole w/ Pipe	1086.8
				Other Losses	85					Total Active	1524.8
										Total Reserve	1058.0

Drilling Formation	17	Circulate	7				
--------------------	----	-----------	---	--	--	--	--

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Waboso Peter/Ayo Okomayin	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	39258.69 USD	404252.01 USD	295257.75 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 24



INTEQ

Rpt Date 31/Jul/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3			Mud System AQUA-DRILL										
Job# 1	Spud Date 05/Jul/2006		MD 1067.00 m		Progress 267.00 m		Present Activity Drilling Formation										
Operator Peak Petroleum Indust. Limited		Company Rep Robert Montgomery/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy											
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN									
Primary Currency USD			Secondary Currency			Totals USD											
Daily Product Cost 38358.69			Daily Product Cost 0.00			Primary Product 377702.01											
Daily Tax 0.00			Daily Tax 0.00			Secondary Product 0.00											
Debit/Credit 0.00			Debit/Credit 0.00			Primary Engineering 26550.00											
Daily Engineering Cost 900.00			Daily Engineering Cost			Secondary Engineering 0.00											
Total Daily Cost 39258.69			Total Daily Cost 0.00			Primary Total 404252.01											
Total Inventory Value 295257.75			Total Inventory Value 0.00			Secondary Total 0.00											
						Deck Load 357.19		UK ton									
Products and Services																	
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl							
Bulk																	
BARITE - Imported	1000 kg	258						258	3.94	5.82							
Water Based Product																	
AQUA-COL D	55 USgal	15						15									
CALCIUM CHLORIDE (97%)	50 lb	2						2									
CAUSTIC SODA	25 kg	63					9	54	0.35	0.03							
CITRIC ACID MONOHYDRATE	25 kg	6						6									
DRISPAC LV	25 kg	120					17	103		0.52							
LIQUID NEWDRILL PLUS	5 USgal	22						22									
MIL-PAC R	25 kg	121					18	103	1.00	1.03							
MIL-PAC LV	25 kg	85					5	80	0.47	0.47							
NEW-DRILL PLUS	55 lb	179					27	152	1.57	1.35							
POTASSIUM CHLORIDE	25 kg	120					40	80	1.62	0.83							
POTASSIUM CHLORIDE BRINE	1 bbl	354		250			220	384	173.65	143.63							
PROTECTOMAGIC M	25 kg	83					10	73	0.27								
SODA ASH	25 kg	95					20	75	0.34	0.70							
SODA ASH	50 kg	1					1		0.35	0.19							
XANTHANGUM D	25 kg	86					23	63	1.05	1.41							
XCIDE 102	55 USgal	1						1	0.11	0.17							
LCM																	
CALCIUM CARBONATE - FINE	25 kg			80			40	40	2.13	0.17							
CALCIUM CARBONATE - MED	25 kg	60		80			40	100	1.47								
KWIKSEAL - MEDIUM	50 lb	80						80									
MIL-PLUG FINE	50 lb	84						84									
MIL-SEAL MEDIUM	50 lb	90						90									
SOLUFLAKE F	50 lb	78						78	0.02	0.01							
Other																	
SOLTEX	25 kg	30		80			50	60	2.14	0.05							
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 3	
Waboso Peter/Ayo Okomayin		234-803-402-0440		Onne		234-84-462609		Lawson Ogaree		39258.69 USD		404252.01 USD		295257.75 USD			
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.																	